



City of Detroit

Inspector's Daily Report

4/29/2021 10:22 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 4/28/2021	Day of Week Wednesday	Seq. No. 1	Import Date 4/29/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 65 ° F High: 80 ° F		Weather Cloudy w/rain			

Comments

7 am – Rauhorn Electric was on site this morning to raise 5 of the bollards which were set .5" to 1" low according to the specified grade elevation for the courtyard flatwork. They placed straps around the concrete bases, lifted them up, then used a pogo stick (compactor) around the concrete to have the stone settle and compact under the piers.
1 pm – The crew cleaned up the site and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site
Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:**Postings:**

None

Materials:**Attachments:****Contractors**

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Foreman/Oper RE	1	6.00	RE Boom truck with	1	6.00
	Laborers RE	1	6.00	auger/pully		
				RE Work truck w/trailer	1	6.00

Reviewed By: _____
(Signature)

(Date)