



City of Detroit

Inspector's Daily Report

6/25/2021 1:48 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 6/16/2021	Day of Week Wednesday	Seq. No. 1	Import Date 6/26/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 56 ° F High: 77 ° F		Weather Sunny			

Comments

7 am – General Steel Erectors (GSE) arrived on site and began setting up their welders and equipment in preparations to erect the Screen Wall panels. The panels were delivered and laid out on dunnage to protect them and allow for them to be connected to straps attached to the forklift also delivered this morning. The Ironworkers moved the panels from the staging area and erected the 5 panels from left to right spelling out DETROIT. They installed them flush with the top of the I-beams with 2" welds @ 12" on both sides of the panels vertically per contract submittal dwgs. The ½" steel plates were installed under the MDOT Spec sections 707, 707C.9, 707C.10c and 707D.1,5 and 8.

10:30 am – Major Contracting arrived on site and began staking and grading the west approach and sidewalk area south of the gas station flatwork. They staked and began forming the approach radius based on the surveyed stake reference points. The crew removed the 10'x10' mock up slab out the area being prepped and temporarily placed it on the existing concrete south of the gas station. They had a delivery of 21aa stone in the amount of 13.29 tons which they spread and graded with their mini excavator and compacted the areas with a walk behind compactor. The sidewalk, approach and roadway areas will be checked for compaction, moisture and density prior to concrete placement. This above work was performed under the 2020 MDOT standard specifications 801, 802 and 803 for Driveways, curbs and sidewalk work.

6 pm – The crew cleaned up the site and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site
Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:**Postings:**

None

Materials:**Attachments:**



City of Detroit

Inspector's Daily Report

6/25/2021 1:48 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	GSE Foreman	1	8.00	Hyundai Forklift	1	8.00
	GSE Ironworker	1	8.00	306-7A		
	Major Foreman	1	9.00	Stake Truck w/trailer	2	9.00
	Major Labor	6	9.00	Work truck w/welder	1	8.00
	Major Operator	1	9.00	Yanmar Mini Excavator	1	9.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Weathered Steel Screen Wall Contractor: Major Cement Co.	8157050	0460	PW-7017	0001	0.750	Ea	Puritan Grand Parklet at Grand River and Evergreen, Detroit, MI	000	

Item Remarks: All Materials were inspected and approved for installation by KCS. Screen Wall supplied by Ross Structural Steel, Inc. 110 E. Robinwood. Detroit, MI 48203

Aggregate Base, 6 inch Contractor: Major Cement Co.	3020016	0055	PW-7017	0001	45.830	Syd	Puritan Parklet located SE of Grand River and Evergreen intersection. Approach area South of Gas station and North of Parklet.	000	
--	---------	------	---------	------	--------	-----	---	-----	--

Item Remarks: All materials inspected and approved for use by KS. Materials provided by Dino-Mite Crushing & Recycling Plymouth, MI

Aggregate, 21A 13.29 Ton

Aggregate, 21AA 13.29 Ton

Reviewed By: _____
(Signature)

(Date)