



City of Detroit

Inspector's Daily Report

6/25/2021 3:04 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 6/17/2021	Day of Week Thursday	Seq. No. 1	Import Date 6/26/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 57 ° F High: 86 ° F		Weather Sunny			

Comments

7 am – Major Contracting arrived on site at the Puritan Parklet location and continued grading the west approach and sidewalk area south of the gas station flatwork. The crew formed the sidewalk adjacent to the gas station, along with the curbs with gutters along the roadway. They graded all areas where the subgrade was disturbed. The sidewalk, approach and roadway areas will be checked for compaction, moisture and density prior to concrete placement. This above work was performed under the 2020 MDOT standard specifications 801, 802 and 803 for Driveways, curbs and sidewalk work.

6 pm – The crew cleaned up the site and left for the day.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site
Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Foreman	1	11.00	Hyundai Forklift	1	11.00
	Major Labor	6	11.00	306-7A		
	Major Operator	1	11.00	Stake Truck w/trailer	1	11.00

Reviewed By: _____
(Signature)

(Date)