



City of Detroit

Inspector's Daily Report

7/14/2021 2:28 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 6/24/2021	Day of Week Thursday	Seq. No. 1	Import Date 7/14/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 85 ° F		Weather Sunny			

Comments

7 am –Major Cement arrived on site and began to lay out construction joints and cut them as well as lay out the architectural design per project, cut the edges and began sand blasting the medium and heavy pattern areas with the Mineraux Opta-green Grit 20-30 weight. The crew also compacted the remaining areas at the approach and the south half of the plaza slab.

Noon -- Major's concrete crew arrived and began prepping the Plaza area checking elevations for proper drainage and installing filter fabric along the perimeter areas against the sides of sidewalk area. They began placing concrete at 12:18 pm. Major began placing concrete at the 8" sidewalk area with the P1-DETM mix first, then they proceeded to cast the concrete curbs with gutters south of the gas station. The crew followed MDOT Division 8 requirements with placement, vibrating, screeding and finishing the concrete cast on today. The construction joints were tooled in.

1 pm – Truck # 1 arrived at the site with the foundation mix P1-DETM.

Batched 11:29pm 8 yards

Arrived 12:15pm 6.6(QC)/6.3(QA)% air

Start 12:18pm 5" Slump

Finish 12:50pm 84(QC)/84(QA) ° F concrete temp

4:30 pm – The crews ceased their work for the day, cleaned up, and left for the day. One laborer stayed on site a couple more hours to allow the concrete to set up and prevent anyone from damaging any of the concrete cast today.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

7/14/2021 2:28 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Concrete Finishers	5	5.50	Concrete Foreman Truck	1	5.50
	Major Concrete Foreman	1	5.50	Foreman Truck	1	8.00
	Major Concrete Labor	2	5.50	Yanmar Mini Excavator	1	8.00
	Major Foreman	1	8.00			
	Major Labor	7	8.00			
	Major Operator	1	8.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Driveway, Nonreinf Conc, 8 inch Contractor: Major Cement Co.	8010007	0120	PW-7017	0001	23.330	Syd	Puritan Grand Parklet located at Puritan St and Evergreen adjacent to Grand River Ave. 8" Sidewalk area in driveway connected to the gas station pavement.	000	

Item Remarks: All materials were inspected and approved for use by KS. SRM Concrete located at 500 E. Seven Mile Rd Detroit, MI

Concrete, Grade P1

5.13 Cyd

Material Remarks: SRM Concrete 500 E. Seven Mile Rd Detroit, MI

Curing Compound, White

0.93 Gal

Reviewed By: _____
(Signature)_____
(Date)