



City of Detroit

Inspector's Daily Report

8/2/2021 1:20 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 7/1/2021	Day of Week Thursday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 77 ° F		Weather Sunny			



Inspector's Daily Report

8/2/2021 1:20 PM

FieldManager 5.3c

Comments

Noon -- Major's concrete crew continued prepping the South Plaza area checking elevations for proper drainage and installing filter fabric along the perimeter areas. They began placing concrete at 3:35 pm. Major began placing concrete at the 6" Plaza Flatwork with the S1-PPSM Pea Pebble mix. The crew followed MDOT Division 8 requirements with placement, vibrating, screeding and finishing the concrete cast on today. The construction joints were tooled in.

3:30 pm – Truck # 1 arrived at the site with the foundation mix S1-PPSM.

Batched 2:54pm 11 yards
Arrived 3:30pm 6.8(QC)/7.1(QA)% air
Start 3:35pm 6" Slump
Finish 4:15pm 83(QC)/83(QA) ° F concrete temp

4:20 pm – Truck # 1 arrived at the site with the foundation mix S1-PPSM.

Batched 3:43pm
Arrived 4:20pm
Start 4:24pm
Finish 5:00pm

5:21 pm – Truck # 1 arrived at the site with the foundation mix S1-PPSM.

Batched 4:37pm
Arrived 5:21pm
Start 5:23pm
Finish 6:00pm

6:08 pm – Truck # 1 arrived at the site with the foundation mix S1-PPSM.

Batched 5:29pm
Arrived 6:08pm
Start 6:12pm
Finish 6:38pm

8 pm – 44yds of concrete was cast today. The crews ceased their work for the day, cleaned up, and left for the day. One laborer stayed on site a couple more hours to allow the concrete to set up and prevent anyone from damaging any of the concrete cast today.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

8/2/2021 1:20 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Concrete	6	8.00	Concrete Foreman Truck	1	8.00
	Finishers					
	Major Concrete	1	8.00			
	Foreman					
	Major Concrete Labor	2	8.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc, 6 inch, Special Finish, Modified	8037010	0150	PW-7017	0001	2,060.000	Sft	South Plaza Slab at the Puritan Parklet at Grand River and Evergreen.	000	
Contractor: Major Cement Co.									

Item Remarks: All materials were inspected and approved by KS. Concrete is from SRM Concrete 500 E. Seven Mile Rd Detroit, MI 48203

Reviewed By: _____
(Signature)

(Date)