



City of Detroit

Inspector's Daily Report

8/2/2021 2:57 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 7/2/2021	Day of Week Friday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 75 ° F High: 82 ° F		Weather Sunny			

Comments

7 am – Major Cements crew arrived on site and began setting up their saw cutting equipment and sand blasting equipment in preparations to cut relief joints and sand blast the surface to obtain the proper surface profile required by the project specifications as they began work on the South side of the Plaza Slab. The surveying crew arrived on site this morning to lay out the Plaza design pattern per contract drawings.

11 am -- The surveyors completed their layouts and Major's crew began saw cutting the pattern as well as the contract construction joints. Sandblasting began shortly after applying the heavy blast and the medium blast to achieve surface profile contrast. The crew used a product called Greengrit recycled glass/sand 20-30 weight by Opta Minerals Inc. The crew cleaned up excess material throughout the days activities.

6:30 pm – The crew performed their final clean up for the day after completing the South half of the Plaza Slab concrete sandblasting at the Puritan Parklet location.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site
Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:**Postings:**

None

Materials:**Attachments:****Contractors**

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Foreman	1	11.50	Dump Truck w/trailer	1	11.50
	Major Labor	4	11.50	Foreman Truck	1	11.50
				Sullair Air Compressor	1	6.50

Reviewed By: _____
(Signature)

(Date)