



City of Detroit

Inspector's Daily Report

8/2/2021 3:25 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 7/6/2021	Day of Week Tuesday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 78 ° F High: 93 ° F		Weather Sunny			

Comments

Noon -- Major's concrete crew continued prepping the South Plaza area checking elevations for proper drainage and installing filter fabric along the perimeter areas. They began placing concrete at 3:35 pm. Major began placing concrete at the 6" Plaza Flatwork with the S1-PPSM Pea Pebble mix. The crew followed MDOT Division 8 requirements with placement, vibrating, screeding and finishing the concrete cast on today. The construction joints were tooled in.

1:20 pm – Truck # 1 arrived at the site with the foundation mix P1-DET Mix.

Batched 12:47pm 10 yards

Arrived 1:20pm 5.8(QC)/5.8(QA)% air

Start 1:25pm 5" Slump

Finish 1:55pm 85(QC)/85(QA) ° F concrete temp

6:30 pm – 10yds of concrete was cast today. Major brought out their mini milling machine in order to mill down a few high areas at the Puritan/Plainview intersection and at the location of the new catch basin on the south side of the road between the two drives. They had Progressive Sweeping on-site to clean the street in preparations of the Asphalt crew expected to pave in the next few days. The crews ceased their work for the day, cleaned up, and left for the day. One laborer stayed on site a couple more hours to allow the concrete to set up and prevent anyone from damaging any of the concrete cast today.

Soil and Erosion Control:

Silt fencing installed around 2 trees north of the work site

Filter fabric installed in the catch basins

Traffic Control:

type 1 barricades. Barrels around the E, W, S and type III wall barricades protecting the site on the north side along the sidewalk

Project Visitors:

Postings:

None

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

8/2/2021 3:25 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Concrete Finishers	6	4.00	Concrete Foreman Truck	1	4.00
	Major Concrete Foreman	1	4.00	Street Sweeper	1	4.00
	Major Concrete Labor	2	4.00			
	Major Labor	1	2.00			
	Major Operator	1	2.00			
	Progressive Sweeping Oper	1	4.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Driveway, Nonreinf Conc, 8 inch Contractor: Major Cement Co.	8010007	0120	PW-7017	0001	29.940	Syd	8" Driveway Approach at the Puritan Parklet at the Grandriver and Evergreen location.	000	

Item Remarks: All materials were inspected and approved for use by KS. Concrete is from SRM Concrete @ 500 E. Seven Mile Rd Detroit, MI 48203

Concrete, Grade P1	6.59	Cyd
Curing Compound, White	1.20	Gal
Joint Filler, Fiber	4.00	Syd

Reviewed By: _____
(Signature)

(Date)