



City of Detroit

Inspector's Daily Report

8/3/2021 3:31 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 7/9/2021	Day of Week Friday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 58 ° F High: 77 ° F		Weather Sunny			

Comments

8 am – Major arrived on site to perform general cleanup and move materials and equipment off of the road expected to get paved later today. The crew removed the plastic which was covering the 8" approach area and the curb with gutter area placed 2 days ago as well.

3 pm – Work continues on Puritan Ave. in Detroit between Plainview and Evergreen for the PW-7017 Parklet project. Somerset began street sweeping the surfaces until they achieved a clean surface profile. The contractor sprayed 40 Gallons of bond coat (product SS-1H) all over the roadway, one lane at a time ahead of the HMA Paver down the mainline starting from the west end of Puritan working eastbound following the MDOT standards listed under section 501.

4:30 – The Paver began the 4E3 HMA application of 2.5" compacted to 2" working eastward. The crew paved around the two catch basins located in the pavement area and sloped the HMA down towards both of them.

6 pm – The crew began applying the 5E3 HMA of 2" compacted to 1.5".

8:30 pm - The crews dispersed for the day after paving 462.67 square yards today.

Yield from 2nd truck of 4E3 – 18.07 tons. Ticket was 18.16 tons

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

8/3/2021 3:31 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Foreman	1	8.00	Foreman Truck	1	8.00
	Major Labor	2	8.00	HAMM HD10C Roller	1	5.00
	Somerset Paving	1	5.00	HAMM HD12 Roller	1	5.00
	Foreman			Street Sweeper	1	5.00
	SP Labor	4	5.00	Vogele Super 1700-3i	1	5.00
	SP Operator	4	5.00	Paver		
	SP Superintendent	1	5.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Hand Patching Contractor: Major Cement Co.	5010025	0090	PW-7017	0001	0.490	Ton	Puritan Grand Parklet located at the intersection of Grandriver and Evergreen on Puritan St.	000	

Item Remarks: All Materials were inspected and approved for use by KS. Asphalt was from Cadillac Asphalt in Rawsonville. 1785 Rawsonville rd Belleville, MI 48111

Asphalt Binder

6.96 Gal

Material Remarks: SS1H Binder provided by Cadillac Asphalt
1785 Rawsonville Rd
Belleville, MI 48111

HMA _____

0.49 Ton

HMA, 4E3 Contractor: Major Cement Co.	5010051	0095	PW-7017	0001	43.130	Ton	Puritan Grand Parklet located at the intersection of Grandriver and Evergreen on Puritan St.	000	
--	---------	------	---------	------	--------	-----	--	-----	--

Item Remarks: All Materials were inspected and approved for use by KS. Asphalt was from Cadillac Asphalt in Rawsonville. 1785 Rawsonville rd Belleville, MI 48111

Asphalt Binder

40.00 Gal

Material Remarks: SS1H binder provided by Cadillac Asphalt
1785 Rawsonville Rd,
Belleville, MI 48111

HMA, 4E3

43.13 Ton



City of Detroit

Inspector's Daily Report

8/3/2021 3:31 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 5E3 Contractor: Major Cement Co.	5010057	0100	PW-7017	0001	42.000	Ton	Puritan Grand Parklet located at the intersection of Grandriver and Evergreen on Puritan St.	000	

Item Remarks: All Materials were inspected and approved for use by KS. Asphalt was from Cadillac Asphalt in Rawsonville. 1785 Rawsonville rd Belleville, MI 48111

Asphalt Binder

40.00 Gal

Material Remarks: SS1H Binder provided by Cadillac Asphalt
1785 Rawsonville Rd
Belleville, MI 48111

HMA, 5E3

42.00 Ton

Reviewed By: _____
(Signature)

(Date)