



City of Detroit

Inspector's Daily Report

8/3/2021 4:15 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 7/10/2021	Day of Week Saturday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 75 ° F High: 82 ° F		Weather Sunny			

Comments

7 am – Major arrived on site and began cleaning the concrete surfaces of the seat, transition and curb walls with TSB in preparations to apply the blue stain coats required by this contract. They also cleaned the plaza flatwork with a blower to remove all dust and debris so they can apply the acid stain later today. The crew painted all of the walls and began applying the acid stain to the Plaza slabs. The crew applied one coat of acid stain (charcoal gray), to the light sandblast areas and two coats to the heavy blasted areas on the swirl or wavy pattern on the flatwork.

3 pm – The crew completed the stain applications and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Foreman	1	8.00	Foreman Truck	1	8.00
	Major Labor	3	8.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Acid Staining Contractor: Major Cement Co.	8507060	0550	PW-7017	0001	5,525.740	Dlr	Puritan Parklet located at the intersection of Grand River and Evergreen on Puritan Ave.		

Item Remarks: All materials were inspected and approved for installation by KS.



City of Detroit

Inspector's Daily Report

8/3/2021 4:15 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, Modified	4037050	0075	PW-7017	0001	1.000	Ea	Puritan Parklet located at the intersection of Grand River and Evergreen on Puritan Ave.	000	
Contractor: Major Cement Co.									

Item Remarks: All materials were inspected and approved for installation by KS.

Reviewed By: _____
(Signature)

(Date)