



City of Detroit

Inspector's Daily Report

8/3/2021 4:42 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 7/15/2021	Day of Week Thursday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 71 ° F High: 77 ° F		Weather Sunny			

Comments

8 am – Marc Dutton Irrigation company arrived on site and began removing soil from the areas where their control boxes and feed lines will be located. The workers installed their ¾" main branch lines throughout all of the planter beds and ran the lines through the previously installed sleeves leading over to the tree grate areas. The crew ran the black pvc sch 40 water lines up to the bottoms of the control boxes located in each planter bed area and mounted the boxes.

5:30 pm – The crew completed the backfilling applications and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Marc Dutton	1	9.50	Foreman Truck	1	9.50
	IrrigationForeman					
	MDI Labor	3	9.50			



City of Detroit

Inspector's Daily Report

8/3/2021 4:42 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Irrigation Contractor: Major Cement Co.	8157051	0465	PW-7017	0001	0.400	LS	Puritan Parklet located at the intersection of Grandriver and Evergreen on Puritan Ave.	000	

Item Remarks: All materials were inspected and approved for use by KS.

Reviewed By: _____
(Signature)

(Date)