



City of Detroit

Inspector's Daily Report

8/4/2021 11:55 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 7/26/2021	Day of Week Monday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 75 ° F High: 90 ° F		Weather Mostly Sunny			

Comments

8 am –W. H. Cannon arrived on site and began hand digging and grading the existing topsoil and began installing the "Ulmus Patriot" trees in the planters. The crew prepped the 3 – 7' tree grate areas for the installation of the drainage bubbler lines and tree final base elevations. The workers planted, squared up and backfilled 3 trees today. Their water truck arrived in the afternoon and deep root watered all 9 of the trees located at the Puritan work site. The crew rough graded the western most planter where the 3 trees were planted today.
5:30 pm – The crew completed the backfilling applications and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	WH Canon	1	9.00	WHC JCB Lull	1	9.00
	Foreman/Oper			WHC New Holland	1	9.00
	WH Canon Labor	2	9.00	L190 Skid		
	WH Canon Operator	1	9.00			
	WH Canon Project Mgr	1	2.00			



City of Detroit

Inspector's Daily Report

8/4/2021 11:55 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Mulch, Hardwood Bark, 2 inch Depth Contractor: Major Cement Co.	8157011	0320	PW-7017	0001	2.000	Syd	Puritan Parklet located at the intersection of Grandriver and Evergreen on Puritan Ave in Detroit.	000	

Item Remarks: All materials were inspected and approved for use by KS. W. H. Canon supplied

_ Ulmus 'Patriot', 4 inch, B&B Contractor: Major Cement Co.	8157050	0455	PW-7017	0001	3.000	Ea	Puritan Parklet located at the intersection of Grandriver and Evergreen on Puritan Ave in Detroit.	000	
--	---------	------	---------	------	-------	----	---	-----	--

Item Remarks: All materials were inspected and approved for use by KS.

Reviewed By: _____
(Signature)

(Date)