



City of Detroit

Inspector's Daily Report

8/4/2021 12:15 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 7/27/2021	Day of Week Tuesday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 76 ° F High: 88 ° F		Weather Mostly Sunny			

Comments

7 am –W. H. Cannon arrived on site and continued hand digging and grading the existing topsoil in preparations of installing the “Ulmus Patriot” trees in the planters. The crew continued to install the drainage bubbler lines in the 3 – 7’ tree grate areas. The workers planted, squared up and backfilled 3 more trees today. They also began wrapping and tying down the trees on 3 sides in order for the trees to be supported and plumb as they get rooted. Their water truck arrived in the afternoon and deep root watered all 9 of the trees located at the Puritan work site. The crew rough graded the two eastern most planters where the 2 trees were planted today. The workers placed mulch beds around the trees in the planters covering the root balls. The above mentioned work are consistent with installation and maintenance of landscaping and trees in accordance with section 815 of the MDOT 2012 Standard Specifications for Construction.

5:30 pm – The crew completed the backfilling applications and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	WH Canon	1	9.00	Foreman Truck	1	9.00
	Foreman/Oper			WHC JCB Lull	1	9.00
	WH Canon Labor	2	9.00	WHC New Holland	1	9.00
	WH Canon Operator	1	9.00	L190 Skid		
	WH Canon Project Mgr	1	2.00			



City of Detroit

Inspector's Daily Report

8/4/2021 12:15 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Ulmus 'Patriot', 4 inch, B&B Contractor: Major Cement Co.	8157050	0455	PW-7017	0001	3.000	Ea	Puritan Parklet located at the intersection of Grandriver and Evergreen on Puritan Ave in Detroit, MI	000	

Item Remarks: All materials were inspected and approved for use by KS.

Reviewed By: _____
(Signature)

(Date)