



City of Detroit

Inspector's Daily Report

8/4/2021 2:13 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 7/31/2021	Day of Week Saturday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 73 ° F High: 77 ° F		Weather Mostly Sunny			

Comments

7 am – Major arrived on site and applied an additional coat of the acid stain to 90% of the heavy sand blasted area on the Plaza Flatwork before running out of material. They have to order more and return at a later date to complete the application. The workers installed the water fountain physically, however, the unit has not been connected to the water source and flushed at this time.

1:30 pm – The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Labor	2	6.00			



City of Detroit

Inspector's Daily Report

8/4/2021 2:13 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Drinking Fountain Contractor: Major Cement Co.	8157050	0365	PW-7017	0001	0.900	Ea	Puritan Parklet located at the intersection of Grandriver and Evergreen on Puritan Ave. in Detroit, MI.	000	

Item Remarks: All materials were inspected and approved for use by KS.

Reviewed By: _____
(Signature)

(Date)