



City of Detroit

Inspector's Daily Report

8/4/2021 2:20 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 8/2/2021	Day of Week Monday	Seq. No. 1	Import Date 8/4/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 55 ° F High: 77 ° F		Weather Mostly Sunny			

Comments

3:30 pm -- W. H. Canon arrived on site. The workers applied the final resin sealant on the Porous Resin Aggregate base below the Screen wall. The crew also wrapped and tied down the last tree installed Friday.
 5:30 pm – The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	WH Canon Labor	3	2.00			

Reviewed By: _____
 (Signature)

 (Date)