



City of Detroit

Inspector's Daily Report

8/10/2021 1:00 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 8/7/2021	Day of Week Saturday	Seq. No. 1	Import Date 8/10/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 80 ° F		Weather Mostly Sunny			

Comments

7 am -- Major Cement arrived on site at the Puritan location. The crew completed the acid stain application on the two remaining areas south of the screen wall. They installed the 3 bike racks and the two garbage cans. All items installed today were properly anchored down with vandal resistant SS anchor bolts into the concrete sidewalks per drawings C705 & C708 and City of Detroit Specifications.

12 pm -- The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Foreman	1	5.00	Foreman Truck	1	5.00
	Major Labor	2	5.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Bike Rack	8157050	0340	PW-7017	0001	3.000	Ea	Puritan Parklet located at the intersection of Grand River and Evergreen on Puritan Ave. The bike racks were installed per plans.	000	
Contractor: Major Cement Co.									

Item Remarks: All materials were inspected and approved for installation by KS.



City of Detroit

Inspector's Daily Report

8/10/2021 1:00 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Trash Receptacle Contractor: Major Cement Co.	8157050	0440	PW-7017	0001	2.000	Ea	Puritan Parklet located at the intersection of Grand River and Evergreen on Puritan Ave.	000	

Item Remarks: All materials were inspected and approved for installation by KS.

Reviewed By: _____
(Signature)

(Date)