



City of Detroit

Inspector's Daily Report

10/4/2021 4:25 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 8/13/2021	Day of Week Friday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 88 ° F		Weather Sunny			

Comments

9 am -- Marc Dutton arrived on site and began exposing the existing 1" copper pipe water feed from DWSD's water connection along Grand River in the NNE Planter bed. They installed a tee connection and piped over to the south location in the Planter where the irrigation control cabinet will be installed later. The crew piped up to the final elevation, set a form for the concrete pad and placed the pad with quickrete concrete on the 2x4 pad. This work was performed following the City of Detroit General Specifications.

2 pm -- Dutton also made the connections to the valve boxes fed from the main cabinet including the associated wiring. The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Marc Dutton	1	2.00			
	IrrigationForeman					
	MDI Labor	2	6.00			

Reviewed By: _____
(Signature)

(Date)