



City of Detroit

Inspector's Daily Report

10/4/2021 4:35 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 8/14/2021	Day of Week Saturday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 71 ° F High: 85 ° F		Weather Mostly Sunny			

Comments

7 am -- Major Cement arrived on site and began prepping the Parklet flatwork by brooming and cleaning the surface by using a back pack blower over the entire area. Once cleaned, the workers began sealing the flatwork with a high gloss polyurethane sealer from Boomer. They applied the sealant with paint rollers, recoated when relatively dry for 2nd coats. This work was performed following the City of Detroit General Specifications.

5 pm – Dutton also made the connections to the valve boxes fed from the main cabinet including the associated wiring. The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Foreman	1	8.00	Foreman Truck	2	8.00
	Major Labor	4	8.00			
	Marc Dutton	1	4.00			
	IrrigationForeman					
	MDI Labor	1	4.00			

Reviewed By: _____
(Signature)

(Date)