



City of Detroit

Inspector's Daily Report

10/4/2021 4:48 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 8/16/2021	Day of Week Monday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 69 ° F High: 84 ° F		Weather Mostly Sunny			

Comments

7 am -- Marc Dutton arrived on site and continued with their irrigation installation by removing the formwork from the control cabinet base. They completed the remaining pipework after setting the new S.S. Control Cabinet and tying in the water feed to the backflow preventer and pressure regulator located in the cabinet. They completed the wire terminations inside the control panel that were previously roughed in from the four zone control boxes. This work was performed following the City of Detroit General Specifications.

8 am – PK Contracting arrived and began laying out the pavement markings for this project on Puritan Ave. The workers laid out the mainline as well as the 12" cross hashings and the 18" stop bar located at the intersections of Puritan on the East and West ends. This crew only applied 155 lf of the 4" white mainline striping on today. (1.5hrs)

5 pm – Dutton also made the connections to the valve boxes fed from the main cabinet including the associated wiring. The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	MDI Labor	2	6.00	PK Foreman Truck	1	1.50
	PK Contracting Form	1	1.50	PK Material Truck	1	1.50
	PK Labor	2	1.50	PK Striper	1	1.50
	PK Operator	1	1.50			



City of Detroit

Inspector's Daily Report

10/4/2021 4:48 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Spray Thermopl, 4 inch, White	8110153	0220	PW-7017	0001	155.000	Ft	Puritan Ave Mainline from Plainview west to Evergreen Rd.	000	
Contractor: Major Cement Co.									
Item Remarks: All materials were inspected and approved for use by KS. Ennis Paint and Potters Brand Beads.									
Pavt Mrkg, Glass Beads						1.50	Lbs		
Material Remarks: Potters Beads									
Pavt Mrkg, Spray Thermoplastic, White						3.00	Lbs		

Reviewed By: _____
(Signature)

(Date)