



City of Detroit

Inspector's Daily Report

10/4/2021 5:03 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 8/17/2021	Day of Week Tuesday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 69 ° F High: 82 ° F		Weather Mostly Sunny			

Comments

8 am – PK Contracting returned to the site and began recessing the cross hashing pavement markings for this project on Puritan Ave. The crew recessed 38 LF of 18" and 63 LF of 12". They sprayed (Painted) the 4" connections, 12" cross hashing's and the 18" stop bar located at the intersection of Puritan and Evergreen on the West end.
10:30 The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	PK Contracting Form	1	3.00	PK Foreman Truck	1	3.00
	PK Labor	2	3.00	PK Material Truck	1	3.00
	PK Operator	2	3.00	PK Striper	1	3.00
				Scaritier	1	3.00
				Street Sweeper	1	3.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
1 Pavt Mrkg, Modified Urethane, 12 inch, C ross Hatching, White	8117001	0225	PW-7017	0001	419.200	Ft	Puritan Ave between Plainview and Evergreen	000	
Contractor: Major Cement Co.									
Item Remarks: All materials were inspected and approved for use by KS.									



City of Detroit

Inspector's Daily Report

10/4/2021 5:03 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Modified Urethane, 4 inch, Wh ite Contractor: Major Cement Co. Item Remarks: All materials were inspected and approved for use by KS.	8117001	0230	PW-7017	0001	33.200	Ft	Puritan Ave between Plainview and Evergreen	000	
_ Recessing for Pavt Mrkg, 12 inch Contractor: Major Cement Co. Item Remarks: All materials were inspected and approved for use by KS.	8117001	0235	PW-7017	0001	63.000	Ft	Puritan Ave between Plainview and Evergreen	000	
_ Recessing for Pavt Mrkg, 18 inch Contractor: Major Cement Co. Item Remarks: All materials were inspected and approved for use by KS.	8117001	0240	PW-7017	0001	38.000	Ft	Puritan Ave between Plainview and Evergreen	000	
Pavt Mrkg, Ovly Cold Plastic, 12in, X-Walk Contractor: Major Cement Co. Item Remarks: All materials were inspected and approved for use by KS.	8110041	0205	PW-7017	0001	63.000	Ft	Puritan Ave between Plainview and Evergreen	000	
Pavt Mrkg, Cold Plastic Tape, White						63.00	Ft		
Pavt Mrkg, Ovly Cold Plastic, Thru Ar Sym Contractor: Major Cement Co. Item Remarks: All materials were inspected and approved for use by KS.	8110078	0215	PW-7017	0001	1.000	Ea	Puritan Ave between Plainview and Evergreen	000	
Pavt Mrkg, Cold Plastic Tape, Sym						1.00	Ea		
Pavt Mrkg, Cold Plastic Tape, White						1.00	Ft		
Pavt Mrkg, Ovly Cold Plastic, 18in, Stop Bar Contractor: Major Cement Co. Item Remarks: All materials were inspected and approved for use by KS.	8110044	0210	PW-7017	0001	38.000	Ft	Puritan Ave between Plainview and Evergreen	000	
Pavt Mrkg, Cold Plastic Tape, White						38.00	Ft		

Reviewed By: _____
(Signature)

(Date)