



City of Detroit

Inspector's Daily Report

10/5/2021 9:13 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 8/18/2021	Day of Week Wednesday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 69 ° F High: 85 ° F		Weather Mostly Sunny			

Comments

8 am – National Maintenance had a street sweeper on site sweeping the entire street and surrounding construction areas linked to our project. This work was performed following City of Detroit Specifications.
 9:30 am The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	National Maintenance Oper	1	1.50	Vactor Truck	1	1.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cleaning, Modified Contractor: Major Cement Co.	4037050	0070	PW-7017	0001	4.000	Ea	Puritan Ave Parklet @ Grand River and Evergreen Detroit	000	

Item Remarks: All structures were inspected, cleaned and approved by KS.

Reviewed By: _____
(Signature)_____
(Date)