



City of Detroit

Inspector's Daily Report

10/5/2021 10:19 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 8/19/2021	Day of Week Thursday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 88 ° F		Weather Cloudy			

Comments

8 am – Rauhorn Electric arrived on site and set their equipment up preparing to pull wiring to the street lighting. They pulled 6 awg THHN wiring to the two light poles located at the south (middle) of the Parklet and the other on the west side of the approach attached to the gas station. The wires aren't terminated as of yet. The electricians made the hot tap at the PLD pole located at the NW corner of Plainview and Puritan after adding and updating the ground wiring and the spliced into the existing cables feeding the street lighting servicing Grand River Ave. This work was performed following City of Detroit Specifications.

W.C. Cannon arrived and laid out the plant locations at the Parklet. The majority of the plants were delivered and installed today in the planters. All areas were watered sufficiently as well. There were 20 Rozanne Geraniums not delivered today in comparison to the Plant List.

7 pm -- The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

10/5/2021 10:19 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Rahourn Electric	1	10.00	Pole Boom Truck	1	10.00
	Foreman			Truck w/manlift	1	10.00
	RE Electrician (Lineman)	2	10.00			
	RE Labor	1	10.00			
	WH Canon	1	10.00			
	Foreman/Oper					
	WH Canon Labor	2	10.00			
	WH Canon Project Mgr	1	8.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Allium 'Millennium', #2 cont Contractor: Major Cement Co.	8157050	0335	PW-7017	0001	34.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Cable, Equipment Grounding Wire, 1/C#6, Cu Contractor: Major Cement Co.	8197001	0475	PW-7017	0001	177.000	Ft	Puritan Parklet at Grand River and Evergreen South and West end of the Property	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Cable, Sec, 600V, 2, 1/C#6, Cu Contractor: Major Cement Co.	8197001	0480	PW-7017	0001	177.000	Ft	Puritan Parklet at Grand River and Evergreen South and West end of the Property	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Calamagrostis x acutiflora 'Karl Foerste r', #2 cont Contractor: Major Cement Co.	8157050	0355	PW-7017	0001	29.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Chasmanthium latifolium, #2 cont Contractor: Major Cement Co.	8157050	0360	PW-7017	0001	39.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Echinacea purpurea 'Magnus', #2 cont Contractor: Major Cement Co.	8157050	0370	PW-7017	0001	34.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									



City of Detroit

Inspector's Daily Report

10/5/2021 10:19 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Geranium 'Rozanne', #2 cont Contractor: Major Cement Co.	8157050	0375	PW-7017	0001	15.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Hemerocallis 'Bela Lugosi', #2 cont Contractor: Major Cement Co.	8157050	0380	PW-7017	0001	21.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Hosta 'Guacamole', #2 cont Contractor: Major Cement Co.	8157050	0385	PW-7017	0001	35.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Hosta 'Liberty', #2 cont Contractor: Major Cement Co.	8157050	0390	PW-7017	0001	48.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Miscanthus sinensis 'Gold Bar', #2 cont Contractor: Major Cement Co.	8157050	0395	PW-7017	0001	40.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Nepeta x faassenii 'Walker's Low', #2 cont Contractor: Major Cement Co.	8157050	0400	PW-7017	0001	18.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Pachysandra terminalis, flat Contractor: Major Cement Co.	8157050	0405	PW-7017	0001	8.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Perovskia atriplicifolia 'Little Spire', #1 cont Contractor: Major Cement Co.	8157050	0410	PW-7017	0001	56.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Rosa 'Knock-Out', 24 inch spd Contractor: Major Cement Co.	8157050	0415	PW-7017	0001	17.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									



City of Detroit

Inspector's Daily Report

10/5/2021 10:19 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sedum kamtschaticum, #1 cont Contractor: Major Cement Co.	8157050	0420	PW-7017	0001	51.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Sedum ternatum, #1 cont Contractor: Major Cement Co.	8157050	0425	PW-7017	0001	84.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Spriaea japonica 'Little Princess', #3 c ont	8157050	0435	PW-7017	0001	36.000	Ea	Puritan Parklet at Grand River and Evergreen in Planters.	000	
Contractor: Major Cement Co.									
Item Remarks: All materials were inspected and approved for use by KS.									

Reviewed By: _____
(Signature)

(Date)