



City of Detroit

Inspector's Daily Report

10/5/2021 10:34 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 8/20/2021	Day of Week Friday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 74 ° F High: 88 ° F		Weather Mostly Sunny			

Comments

8 am – Rauhorn Electric returned to the Puritan Parklet site and set their equipment up to erect the 2 street lights. The workers made the final assemblies to the poles and set them on their concrete bases after running string lines through them to pull wiring. The electricians set them, leveled them and bolted them down with the torque wrench as the final setting was achieved. They pulled the wiring and tested the lights through the photo eye located on the PLD pole. This work was performed following City of Detroit Specifications.

W.C. Cannon was on site today to water and place mulch in all of the planters. Marc Dutton ran all of the drip lines prior to the mulch being placed this morning. The irrigation lines were tested manually and individually through the valves located in all of the planters since electricity has not been provided as of yet. All areas were watered sufficiently as well. There were 20 Rozanne Geraniums delivered today included in the Plant List.

7 pm -- The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:



City of Detroit

Inspector's Daily Report

10/5/2021 10:34 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Marc Dutton	1	8.00	Foreman Truck	3	8.00
	IrrigationForeman			Truck w/manlift	1	10.00
	MDI Labor	3	8.00			
	Rahourn Electric Foreman	1	10.00			
	RE Electrician (Lineman)	2	10.00			
	RE Labor	2	10.00			
	WH Canon	1	2.00			
	Foreman/Oper					
	WH Canon Labor	2	2.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Geranium 'Rozanne', #2 cont Contractor: Major Cement Co.	8157050	0375	PW-7017	0001	20.000	Ea	Puritan Parklet located at the intersection of Grand River and Evergreen in Detroit.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Irrigation Contractor: Major Cement Co.	8157051	0465	PW-7017	0001	0.500	LS	Puritan Parklet located at the intersection of Grand River and Evergreen in Detroit.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Light Std, Grand River Decorative, Insta II Contractor: Major Cement Co.	8197050	0510	PW-7017	0001	2.000	Ea	Puritan Parklet located at the intersection of Grand River and Evergreen in Detroit.	000	
Item Remarks: All materials were inspected and approved for use by KS.									
_ Luminaire, 150W, Install Contractor: Major Cement Co.	8197050	0515	PW-7017	0001	2.000	Ea	Puritan Parklet located at the intersection of Grand River and Evergreen in Detroit.	000	
Item Remarks: All materials were inspected and approved for use by KS.									



City of Detroit

Inspector's Daily Report

10/5/2021 10:34 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Mulch, Hardwood Bark, 2 inch Depth Contractor: Major Cement Co.	8157011	0320	PW-7017	0001	258.000	Syd	Puritan Parklet located at the intersection of Grand River and Evergreen in Detroit.	000	

Item Remarks: All materials were inspected and approved for use by KS.

Reviewed By: _____
(Signature)

(Date)