



City of Detroit

Inspector's Daily Report

10/5/2021 10:47 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 8/23/2021	Day of Week Monday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 87 ° F		Weather Sunny			

Comments

8 am – Rauhorn Electric arrived at the Puritan Parklet site and set their materials in preparations of installing conduit and pulling wire on today. The electricians installed 1" conduit and wire from the receptacle box in the NE planter in order to supply power to the irrigation control box. The crew also reworked the breaker rack in order to add a GFCI disconnect that wasn't previously on the plan layouts and wiring diagram. They completed the reworking of the Breaker rack and attempted to pull wire to the receptacles located in each planter. They were able to pull the wire from the most eastern receptacle over to the most western receptacle, however they couldn't pull the home run to the breakers due to some kind of obstruction in the 3" conduit. They attempted to use compressed air to blow the line out, which only relocated the debris or stone. They also ran the power feed up to the top of the old pole for future terminations of the power supply. They called their supervisor out later in the day to try to free the obstruction with no success. They plan to bring a vactor truck out in the morning to jet the line. This work was performed following City of Detroit Specifications.

6 pm -- The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Rahourn Electric	1	12.00	Foreman Truck	1	12.00
	Foreman			Pole Boom Truck	1	12.00
	RE Electrician (Lineman)	2	12.00			
	RE Labor	2	10.00			

Reviewed By: _____
(Signature)

(Date)

Contract: .PW-7017

IDR: 8/23/2021, KS, 1

Page 1 of 1