



City of Detroit

Inspector's Daily Report

10/5/2021 11:51 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 8/25/2021	Day of Week Wednesday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 86 ° F		Weather Mostly Sunny			

Comments

8 am – Major Cement returned to the Parklet location and began performing precision demo on the areas of the Plaza Slab which weren't removed or cleanly removed during yesterday's excavation by Rahourn. The crew compacted the 21aa stone again and placed Pea Pebble concrete in the bollard area. This work was performed following City of Detroit Specifications.

4 pm – The foreman sandblasted the area placed this morning to achieve the heavy aggregate surface that was called out for.

6:30 pm -- The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Foreman	1	13.00	Foreman Truck	1	13.00
	Major Labor/finisher	4	13.00			

Reviewed By: _____
(Signature)

(Date)