



City of Detroit

Inspector's Daily Report

10/5/2021 11:56 AM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 9/14/2021	Day of Week Tuesday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 74 ° F High: 82 ° F		Weather Mostly Sunny			

Comments

8 am – Major Cement returned to the Parklet location and began adjusting the drinking fountains valves as the water has been on upstream or from the source for some time, however the fountains not working. The fountain does have a steady stream pouring into the dog bowl, which it should only provide water when activated. It was later discovered that several of the internal valves weren't open as I suspected and brought to the foreman's attention beforehand. The crew was able to get some water flow, shooting out at first, then barely a dribble. The valve for the dog bowl was sticking in the open position. That was resolved. A DWSD representative informed the foreman that when that happens, you must make a connection to the downstream service and blow the line back with high pressure connection because debris is more than likely restricting the full water pressure. Major plans to investigate. The crew also cleaned the garbage and debris from the berm area along Grand River that we had to protect during construction. This area still needs to be mowed. The laborers grinded the bases of the bollards to make them more uniform in height and shape and even with the plaza slab. This work was performed following City of Detroit Specifications.

5:30 pm -- The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Foreman	1	10.00	Foreman Truck	1	10.00
	Major Labor/finisher	4	10.00			

Reviewed By: _____
(Signature)

(Date)