



City of Detroit

Inspector's Daily Report

10/5/2021 12:06 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 9/16/2021	Day of Week Thursday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 74 ° F High: 89 ° F		Weather Sunny			

Comments

8 am – Major Cement returned to the Parklet location and completed their landscaping work by mowing and weed wacking the berm area along Grand River. They also adjusted the NW collapsible bollard which was too low. This work was performed following City of Detroit Specifications.

1 pm -- The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Major Labor/finisher	2	8.00			

Reviewed By: _____
(Signature)

(Date)