



City of Detroit

Inspector's Daily Report

10/5/2021 12:17 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 9/17/2021	Day of Week Friday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 88 ° F		Weather Cloudy			

Comments

7 am – The sign company delivered and installed the new Grand Parklet sign located at the NE Planter area along Grand River. This work was performed following City of Detroit Specifications.
 9 am -- The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sign, Grand Parklet Contractor: Major Cement Co.	8157050	0430	PW-7017	0001	1.000	Ea	Puritan Parklet located at the intersection of Grand River and Evergreen in Detroit.	000	

Item Remarks: All materials were inspected and approved for use by KS.

Reviewed By: _____
(Signature)_____
(Date)