



City of Detroit

Inspector's Daily Report

10/5/2021 1:25 PM

FieldManager 5.3c

Contract: .PW-7017, Hardscape park with raised concrete planters

IDR Date 9/27/2021	Day of Week Monday	Seq. No. 1	Import Date 10/5/2021	Project Engineer Jim Petronski / Ian Duncan- WSP	Construction Engineer Alan Ko - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Major Cement Co.					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 74 ° F		Weather Cloudy			

Comments

7 am – State Barricades was on site at the Puritan location to begin installing traffic signage. The crew installed all 7 sign supports, 1 stop sign, 2 no parkings. They will return later this week with the remaining signs. They removed the existing parking allowed signs as well. This work was performed following City of Detroit Specifications.

9 am -- The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Major Cement Co.	Traffic Signage	2	2.00	Stake Truck	1	2.00

Reviewed By: _____
(Signature)

(Date)