



City of Detroit

## Inspector's Daily Report

10/5/2021 2:46 PM

FieldManager 5.3c

**Contract: .PW-7017, Hardscape park with raised concrete planters**

|                                                               |                                |                                        |                                 |                                                            |                                                           |
|---------------------------------------------------------------|--------------------------------|----------------------------------------|---------------------------------|------------------------------------------------------------|-----------------------------------------------------------|
| <b>IDR Date</b><br>9/30/2021                                  | <b>Day of Week</b><br>Thursday | <b>Seq. No.</b><br>1                   | <b>Import Date</b><br>10/5/2021 | <b>Project Engineer</b><br>Jim Petronski / Ian Duncan- WSP | <b>Construction Engineer</b><br>Alan Ko - City of Detroit |
| <b>Inspector's Initials-Name</b><br>KS Kobi Smith             |                                |                                        |                                 | <b>Federal Project Number</b>                              | <b>Elec. Attachments</b><br>None                          |
| <b>Prime Contractor</b><br>Major Cement Co.                   |                                |                                        |                                 |                                                            |                                                           |
| <b>Entered By</b><br>KS, Kobi Smith                           |                                | <b>Revised By</b><br>MT, Mike Teachout |                                 | <b>Revision Date</b><br>10/5/2021 2:46 PM                  | <b>Revision No.</b><br>1                                  |
| <b>Temperatures</b><br><b>Low:</b> 62 ° F <b>High:</b> 77 ° F |                                | <b>Weather</b><br>Mostly Sunny         |                                 |                                                            |                                                           |

**Comments**

7 am – State Barricades was on site at the Puritan location to complete installing traffic signage. The crew installed 2 do not enters and wrong ways, 5 one way arrows and 1 right turn only. This work was performed following City of Detroit Specifications.

11:30 am -- The crew completed their work and cleaned up for the day.

Soil and Erosion Control:

Filter fabric in catch basins

Silt fencing installed around 2 trees north of the work site

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades.

Project Visitors:

Materials:

Attachments:

**Item Postings**

| Item/Material Description                                              | Item Code | Prop. Line | Project | Category | Quantity | Unit | Location                                                                             | Brkdwn ID | Attn |
|------------------------------------------------------------------------|-----------|------------|---------|----------|----------|------|--------------------------------------------------------------------------------------|-----------|------|
| _ In-Ground Electric Power Box<br>Contractor: Major Cement Co.         | 8197051   | 0530       | PW-7017 | 0001     | 1.000    | LS   | Puritan Ave at the intersection of Grand River and Evergreen.                        | 000       |      |
| Item Remarks: All materials were inspected and approved for use by KS. |           |            |         |          |          |      |                                                                                      |           |      |
| _ Stabilized Lawn or Artificial Turf<br>Contractor: Major Cement Co.   | 8157010   | 0315       | PW-7017 | 0001     | 500.000  | Sft  | Puritan Ave South side of the road at the intersection of Grand River and Evergreen. | 000       |      |

Item Remarks: All materials were inspected and approved for use by KS.



City of Detroit

## Inspector's Daily Report

10/5/2021 2:46 PM

FieldManager 5.3c

## Item Postings

| Item/Material Description                         | Item Code | Prop. Line | Project | Category | Quantity | Unit | Location                                                      | Brkdwn ID | Attn |
|---------------------------------------------------|-----------|------------|---------|----------|----------|------|---------------------------------------------------------------|-----------|------|
| Post, Steel, 3 lb<br>Contractor: Major Cement Co. | 8100371   | 0160       | PW-7017 | 0001     | 112.000  | Ft   | Puritan Ave at the intersection of Grand River and Evergreen. | 000       |      |

Item Remarks: All materials were inspected and approved for use by KS.

Post, Steel, 3 lb

112.00 Ft

|                                                             |         |      |         |      |       |    |                                                               |     |  |
|-------------------------------------------------------------|---------|------|---------|------|-------|----|---------------------------------------------------------------|-----|--|
| Sign, Type III, Erect, Salv<br>Contractor: Major Cement Co. | 8100402 | 0165 | PW-7017 | 0001 | 1.000 | Ea | Puritan Ave at the intersection of Grand River and Evergreen. | 000 |  |
|-------------------------------------------------------------|---------|------|---------|------|-------|----|---------------------------------------------------------------|-----|--|

Item Remarks: All materials were inspected and approved for use by KS.

|                                                     |         |      |         |      |       |    |                                                               |     |  |
|-----------------------------------------------------|---------|------|---------|------|-------|----|---------------------------------------------------------------|-----|--|
| Sign, Type III, Rem<br>Contractor: Major Cement Co. | 8100403 | 0170 | PW-7017 | 0001 | 9.000 | Ea | Puritan Ave at the intersection of Grand River and Evergreen. | 000 |  |
|-----------------------------------------------------|---------|------|---------|------|-------|----|---------------------------------------------------------------|-----|--|

Item Remarks: All materials were inspected and approved for use by KS.

|                                                 |         |      |         |      |        |     |                                                               |     |  |
|-------------------------------------------------|---------|------|---------|------|--------|-----|---------------------------------------------------------------|-----|--|
| Sign, Type IIIA<br>Contractor: Major Cement Co. | 8100404 | 0175 | PW-7017 | 0001 | 23.000 | Sft | Puritan Ave at the intersection of Grand River and Evergreen. | 000 |  |
|-------------------------------------------------|---------|------|---------|------|--------|-----|---------------------------------------------------------------|-----|--|

Item Remarks: All materials were inspected and approved for use by KS.

Sign, Type IIIA

23.00 Sft

|                                                 |         |      |         |      |        |     |                                                               |     |  |
|-------------------------------------------------|---------|------|---------|------|--------|-----|---------------------------------------------------------------|-----|--|
| Sign, Type IIIB<br>Contractor: Major Cement Co. | 8100405 | 0180 | PW-7017 | 0001 | 20.000 | Sft | Puritan Ave at the intersection of Grand River and Evergreen. | 000 |  |
|-------------------------------------------------|---------|------|---------|------|--------|-----|---------------------------------------------------------------|-----|--|

Item Remarks: All materials were inspected and approved for use by KS.

Sign, Type IIIB

20.00 Sft

Reviewed By: \_\_\_\_\_  
(Signature)\_\_\_\_\_  
(Date)