

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#1 @ 0920 FOREST AVE. SIDEWALKS</i>				TICKET CODE: 1232084 DATE: 08/05/20	
DRIVER INSTRUCTION: FORREST AND CASS CASS SOUTH OFF WARREN EAST OF THE LODGE							MAP PAGE: DT4345B3	TIME: 8:46	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	103	TAMIKO LEE	2353	33.01	11.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		11.00	yd	MDOT P1 S35 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature) <i>Kelsey D. [Signature]</i>					
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	COLLECTED (circle one) CHECK CASH CREDIT					
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2353	TALEE	user1	1232084	1232084	8:46	8/5/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
11.00 yd	P1-SM				W2	319981

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19580 lb	0.00%			
2NS-SMR	1350 lb	15370 lb	15360 lb	-0.06%	3.50% M	62 gl	
CMT1-LAA	342 lb	3762 lb	3780 lb	0.48%			
CMGS-CRHS	184 lb	2024 lb	2020 lb	-0.20%			
WAT1	28.4 gl	250.1 gl	250.0 gl	-0.05%		250.0 gl	
0AE-BA	5 oz	119 oz	119 oz	-0.10%			
0MRLI-PR	26 oz	289 oz	284 oz	-1.83%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	42851 lb	Design W/C: 0.451	Water/Cement: 0.450	T	Design	312.4 gl	Actual 312.2 gl To Add: 0.2 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	0.0 gl / yd	

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368	SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS #2 @ 1130 FOREST SIDENOUTH LC	TICKET CODE: 1232107 DATE: 08/05/20
---	--	--

DRIVER INSTRUCTION: FORREST AND CASS CASS SOUTH OFF WARREN EAST OF THE LODGE	MAP PAGE: DT4345B3	TIME: 11:03
---	----------------------------------	---------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	103	JOHN CASTRO	2444	33.01	19.50	5.00 in	6.50	1

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SM	8.50	yd	MDOT P1 S35 MR		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.
GGBFS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11	
FLY ASH:					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature)	
INTERM AGG:				Kelly J. Thompson	
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT	

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. ☒
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
2444	JOCASTRO	user1	1232107	1232107	11:03 8/5/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq Load ID
8.50 yd	P1-SM			W2	320004

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	15130 lb	15120 lb	-0.07%			
2NS-SMR	1350 lb	11877 lb	11820 lb	-0.48%	3.50% M	48 gl	
CMT1-LAA	342 lb	2907 lb	2910 lb	0.10%			
CMGS-CRHS	184 lb	1564 lb	1560 lb	-0.26%			
WAT1	28.4 gl	193.3 gl	193.0 gl	-0.14%		193.0 gl	
0AE-BA	5 oz	92 oz	92 oz	-0.17%			
0MRLL-PR	26 oz	224 oz	228 oz	1.99%			
HWATER	% #	gl	gl				

Actual Load Slump:		33041 lb		Design W/C: 0.451		Water/Cement: 0.451 T		Design 241.4 gl		Actual 240.9 gl		To Add: 0.5 gl	
		5.00 in		Water in Truck: 0.0 gl		Adjust Water: 0.0 gl / Load		Trim Water:		0.0 gl / yd			

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS #3 FOREST @ 14:45 SIDEWALKS				TICKET CODE: 1232145 DATE: 08/05/20	
DRIVER INSTRUCTION: FORREST AND CASS CASS SOUTH OFF WARREN EAST OF THE LODGE							MAP PAGE: DT4345B3	TIME: 14:04	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	103	JAMAINE KIDD	2438	30.51	30.50	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		11.00	yd	MDOT P1 S35 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGBFS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT		DETROIT	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		71-003	COMPANY REPRESENTATIVE (signature) <i>Kelley Thompson</i>				
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
2438	JAKIDD	user1	1232145	1232145	14:04 8/5/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq Load ID
11.00 yd	P1-SM			W2	320041

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19580 lb	0.00%			
2NS-SMR	1350 lb	15296 lb	15220 lb	-0.49%	3.00% M	53 gl	
CMT1-LAA	342 lb	3762 lb	3750 lb	-0.32%			
CMGS-CRHS	184 lb	2024 lb	2020 lb	-0.20%			
WAT1	28.4 gl	259.0 gl	259.0 gl	-0.01%		259.0 gl	
0AE-BA	5 oz	119 oz	119 oz	-0.10%			
0MRLI-PR	26 oz	289 oz	288 oz	-0.45%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	42757 lb	Design W/C: 0.451	Water/Cement: 0.452 T	Design	312.4 gl	Actual	312.1 gl To Add: 0.3 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water:	0.0 gl / yd		

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS #4 FOREST SIDENAUWS				TICKET CODE: 1232174 DATE: 08/05/20	
DRIVER INSTRUCTION: FORREST AND CASS CASS SOUTH OFF WARREN EAST OF THE LODGE							MAP PAGE: DT4345C3	TIME: 16:15	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	103	JOE CHAPP	2442	41.50	41.50	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		11.00	yd	MDOT P1 S35 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.	COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT			
GGBFS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	71-003	COMPANY REPRESENTATIVE (signature) <i>Kelley J. [Signature]</i>					
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
FINE AGG:				X					
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. WESTSIDE CONCRETE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
						CUSTOMER SIGNATURE			

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp	Ticket	Num	Ticket ID	Time	Date
2442	JOCHAPP	user1	1232174			1232174	16:15	8/5/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq		Load ID	
11.00 yd	P1-SM				W2		320070	

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19580 lb	0.00%			
2NS-SMR	1350 lb	15296 lb	15260 lb	-0.23%	3.00% M	53 gl	
CMT1-LAA	342 lb	3762 lb	3750 lb	-0.32%			
CMGS-CRHS	184 lb	2024 lb	2020 lb	-0.20%			
WAT1	28.4 gl	259.0 gl	259.0 gl	-0.01%		259.0 gl	
OAE-BA	5 oz	119 oz	119 oz	0.33%			
OMRLI-PR	26 oz	289 oz	292 oz	0.93%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	42797 lb	Design W/C: 0.451	Water/Cement: 0.452	T	Design	312.4 gl	Actual 312.3 gl To Add: 0.1 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	0.0 gl / yd	