

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS <i>#3 @ 1543</i> <i>WYOMING</i> <i>SIDEWALKS</i>				TICKET CODE: 1233186 DATE: 08/17/20	
DRIVER INSTRUCTION: WYOMING & MCNIHOLS ON MCNICHOLS							MAP PAGE: DT4341D3	TIME: 15:01	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	121	STANFORD PENN	6634	22.00	22.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		11.00	yd	MDOT P1 S35 MR					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GG&FS:	CMGS-CRHS	SLAG CEMENT ST MARYS CEMENT		DETROIT	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		71-003	COMPANY REPRESENTATIVE (signature) <i>Kelley J. Matthews</i>				
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time Date
6634	STPENN	user1	1233186	1233186	15:01 8/17/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
11.00 yd	P1-SM				W2	321086

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19580 lb	0.00%			
2NS-SMR	1350 lb	15221 lb	15180 lb	-0.27%	2.50% M	44 gl	
CMT1-LAA	342 lb	3762 lb	3770 lb	0.21%			
CMGS-CRHS	184 lb	2024 lb	2020 lb	-0.20%			
WAT1	28.4 gl	262.4 gl	263.0 gl	0.22%		263.0 gl	
0AE-BA	5 oz	122 oz	122 oz	0.00%			
0MRLI-PR	26 oz	289 oz	288 oz	-0.45%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1						
Load	42770 lb	Design W/C: 0.451	Water/Cement: 0.450	T	Design	312.4 gl	Actual 307.4 gl To Add: 5.0 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / yd	

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368		SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS		TICKET CODE: 1233134 DATE: 08/17/20	
				#1 @ 6930 TIREMAN CURBS & SIDEWALKS	

DRIVER INSTRUCTION: ON TIREMEN WEST OF EVERGREEN // WEST OF SOUTHFIELD RD	MAP PAGE: DT4341D3	TIME: 8:19
--	---------------------------	-------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	121	MIKE JOHNSON	2402	33.01	11.00	5.00 in	6.50	1

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SM	11.00	yd	MDOT P1 S35 MR		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.

CEMENT: GGBFS: FLY ASH:	CMT1-LAA CMGS-CRHS	CEMENT T1 LAFARGE ALPENA SLAG CEMENT ST MARYS CEMENT	ALPENA DETROIT	MDOT PLANT NO. M-11	GRADE OF CONC.
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION	71-003 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley J. Smith</i> X	

COLLECTED (circle one)
 CHECK CASH CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	

X

CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
2402	MIJOHNSON	user1	1233134	1233134	1233134	8:19	8/17/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
11.00 yd	P1-SM				W2	321034	

Material	Design Qty	Required	Batched	% Var	Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19580 lb	0.00%			
2NS-SMR	1350 lb	15221 lb	15180 lb	-0.27%	2.50% M	44 gl	
CMT1-LAA	342 lb	3762 lb	3750 lb	-0.32%			
CMGS-CRHS	184 lb	2024 lb	2020 lb	-0.20%			
WAT1	28.4 gl	262.4 gl	262.0 gl	-0.16%		262.0 gl	
OAE-BA	5 oz	122 oz	122 oz	0.00%			
OMRLI-PR	26 oz	289 oz	288 oz	-0.45%			
HWATER	% #	gl	gl				

Actual	Num Batches:	1							
Load	42742 lb	Design W/C:	0.451	Water/Cement:	0.452 T	Design	312.4 gl	Actual	306.4 gl To Add: 6.0 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / yd		