



SRM CONCRETE  
500 E. Seven Mile Rd. Detroit, MI 48203  
PHONE: (313) 368-1133

1 - White (Office)  
2 - Yellow (Customer)  
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

|                                                |  |                                          |                                                     |
|------------------------------------------------|--|------------------------------------------|-----------------------------------------------------|
| SOLD TO:<br><br>83276<br>WESTSIDE CONCRETE CO. |  | SHIP TO:<br><br>2<br>FOREST AND TRUMBULL | TICKET CODE:<br><br>818012<br>DATE:<br><br>11/20/20 |
|------------------------------------------------|--|------------------------------------------|-----------------------------------------------------|

|                                                             |                       |                   |
|-------------------------------------------------------------|-----------------------|-------------------|
| DRIVER INSTRUCTION:<br><br>ON FOREST EAST OF TRUMBULL ***** | MAP PAGE:<br><br>01A1 | TIME:<br><br>8:34 |
|-------------------------------------------------------------|-----------------------|-------------------|

|           |            |                |            |               |                 |               |               |            |
|-----------|------------|----------------|------------|---------------|-----------------|---------------|---------------|------------|
| P.O. NO.: | ORDER NO.: | DRIVER NAME:   | TRUCK NO.: | QTY. ORDERED: | QTY. DELIVERED: | DESIGN SLUMP: | DESIGNED AIR: | PLANT NO.: |
|           | 176        | WALKER, ANTHON | 2352       | 5.00          | 5.00            | 5.00 in       | 6.00          | 1          |

|            |           |      |                         |             |           |
|------------|-----------|------|-------------------------|-------------|-----------|
| ITEM NAME: | QUANTITY: | UOM: | DESCRIPTION:            | UNIT PRICE: | EXTENDED: |
| P1-DETM    | 5.00      | yd   | CITY OF DETROIT P1 MR   |             |           |
| 1015       | 1.00      | EA   | ENVIRONMENTAL SURCHARGE |             |           |
| SHRT       | 1.00      | EA   | SHORT LOAD              |             |           |
| 1030       | 5.00      | PY   | WINTER CHARGE           |             |           |

|                                                                                                                                             |          |                             |        |                                    |                |
|---------------------------------------------------------------------------------------------------------------------------------------------|----------|-----------------------------|--------|------------------------------------|----------------|
| MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT. |          |                             |        |                                    |                |
| CEMENT:                                                                                                                                     | CMT1-LAA | CEMENT T1 LAFARGE ALPENA    | ALPENA | MDOT PLANT NO.                     | GRADE OF CONC. |
| GGBFS:                                                                                                                                      |          |                             |        | M-11                               |                |
| FLY ASH:                                                                                                                                    |          |                             |        | COMPANY REPRESENTATIVE (signature) |                |
| COARSE AGG:                                                                                                                                 | L6AA-PIN | 6AA - PORT INLAND           | 75-005 | COLLECTED (circle one)             |                |
| INTERM AGG:                                                                                                                                 |          |                             |        | CHECK CASH CREDIT                  |                |
| FINE AGG:                                                                                                                                   | 2NS-SMR  | 2NS SPRING MILL RECLAMATION | 47-003 |                                    |                |

|                   |                |               |              |             |               |                                                                               |
|-------------------|----------------|---------------|--------------|-------------|---------------|-------------------------------------------------------------------------------|
| DRIVERS COMMENTS: |                |               |              |             |               | Customer Requested Ticket Before Discharge Completed <input type="checkbox"/> |
| INITIAL SLUMP:    | WATER ADDED:   | REQUESTED BY: | FINAL SLUMP: | TESTED AIR: | REVOLUTIONS:  | I've read and agreed to the terms on the back side of this delivery ticket.   |
|                   |                |               |              |             |               |                                                                               |
| LEAVE PLANT:      | ARRIVE AT JOB: | START POUR:   | FINISH POUR: | LEAVE JOB:  | ARRIVE PLANT: |                                                                               |
|                   |                |               |              |             |               |                                                                               |

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

|       |        |       |                 |           |      |          |
|-------|--------|-------|-----------------|-----------|------|----------|
| Truck | Driver | User  | Disp Ticket Num | Ticket ID | Time | Date     |
| 2352  | 8453   | user1 | 818012          | 818012    | 8:34 | 11/20/20 |

|           |          |          |     |         |     |         |
|-----------|----------|----------|-----|---------|-----|---------|
| Load Size | Mix Code | Returned | Qty | Mix Age | Seq | Load ID |
| 5.00 CY   | P1-DETM  |          |     |         | W2  | 329390  |

|          |            |          |          |        |            |         |     |
|----------|------------|----------|----------|--------|------------|---------|-----|
| Material | Design Qty | Required | Batched  | % Var  | % Moisture | Actual  | Wat |
| L6AA-PIN | 1810 lb    | 9050 lb  | 9040 lb  | -0.11% |            |         |     |
| 2NS-SMR  | 1230 lb    | 6396 lb  | 6420 lb  | 0.38%  | 4.00% M    | 30 gl   |     |
| CMT1-LAA | 564 lb     | 2820 lb  | 2830 lb  | 0.35%  |            |         |     |
| WAT1     | 30.5 gl    | 23.4 gl  | 23.0 gl  | -1.52% |            | 23.0 gl |     |
| OMRLI-PR | 40 oz      | 198 oz   | 196 oz   | -0.76% |            |         |     |
| OAE-PR   | 5.60 oz    | 56.00 oz | 55.00 oz | -1.79% |            |         |     |
| HWATER   | 80 % #     | 93 gl    | 93 gl    | -0.45% |            | 93 gl   |     |

|        |                |                 |        |               |               |             |              |        |          |         |        |
|--------|----------------|-----------------|--------|---------------|---------------|-------------|--------------|--------|----------|---------|--------|
| Actual | Num Batches: 1 |                 |        |               |               |             |              |        |          |         |        |
| Load   | 19274 lb       | Design W/C:     | 0.451  | Water/Cement: | 0.450 T       | Design      | 152.5 gl     | Actual | 145.6 gl | To Add: | 6.9 gl |
| Slump: | 5.00 in        | Water in Truck: | 0.0 gl | Adjust Water: | 0.0 gl / Load | Trim Water: | -1.3 gl / CY |        |          |         |        |