

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MI	TICKET CODE: 82008522 DATE: 09/01/2021
---	--	--	---

DRIVER INSTRUCTION: SCOTTEN SOUTH OF VERNOR @ PORTER ST NO CITY SLIPS	MAP PAGE:	TIME: 14:53:29
--	-----------	-------------------

PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 20	HAMBERS, ERNEST	2315	32.00	32.00	4.00	6.5	820
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:
P1-SM		8.00		MDOT P1 S35 MR			0.00	0.00
1015		1.00		ENVIRONMENTAL SU			0	0

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-SMR LGAA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC.
Cementitious Cementitious	CMGS-LA CMT1-LAA	LAFARGE-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA	CHICAGO ALPENA	COMPANY REPRESENTATIVE (signature) <i>Joseph Y. [Signature]</i>	
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☒
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.
UNLOAD PROMPTLY: Excess time will be charged to the buyer.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00 lb	1470.00 lb	1485.00 lb	1.0	0.00	32.27 gal
SPRING MILL - 2NS	1350.00 lb	11060.00 lb	11040.00 lb	-0.2	2.50	
LAFARGE-I-II LA-APLENA	342.00 lb	2735.00 lb	2730.00 lb	-0.2	0.00	
PORT INLAND - 6AA	1780.00 lb	14240.00 lb	14220.00 lb	-0.1	0.00	
WAT1	28.40 gal	168.84 gal	169.19 gal	0.2	0.00	
BASF - MICRO AIR 200	1.57 oz	66.00 oz	66.50 oz	0.8	0.00	
PCA-OPTIFLO MR	36.80 oz	296.00 oz	292.00 oz	-1.4	0.00	

End of Load Time 2:56 PM
Trim Water:
Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MI				TICKET CODE: 82008516 DATE: 09/01/2021	
DRIVER INSTRUCTION: SCOTTEN SOUTH OF VERNOR @ PORTER ST NO CITY SLIPS							MAP PAGE	TIME: 14:15:39	
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 20	TEVENSON, KETH	4836	32.00	24.00	4.00	6.5	820	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:		UNIT PRICE:	EXTENDED:		
P1-SM 1015		8.00 1.00		MDOT P1 S35 MR ENVIRONMENTAL SU		0.00	0.00 0		
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Sand	2NS-SMR	SPRING MILL - 2NS		47-003	MDOT PLANT NO.		GRADE OF CONC.		
Rock	L6AA-PIN	PORT INLAND - 6AA		75-005	M-40				
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA		ALPENA	COMPANY REPRESENTATIVE (signature)		COLLECTED (circle one)		
Cementitious	CMGS-LA	LAFA-SLAG-GRADE 100		CHICAGO	<i>[Signature]</i>		CHECK CASH CREDIT		
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	I've read and agreed to the terms on the back side of this delivery ticket.				
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	X CUSTOMER SIGNATURE				

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	
SPRING MILL - 2NS	1350.00 lb	11100.00 lb	11080.00 lb	-0.2	2.75	35.53 gal	End of Load Time 2:18 PM
LAFARGE-I-II LA-APLENA	342.00 lb	2735.00 lb	2710.00 lb	-0.9	0.00		
PORT INLAND - 6AA	1780.00 lb	14240.00 lb	14200.00 lb	-0.3	0.00		Trim Water:
WAT1	28.40 gal	175.67 gal	177.58 gal	1.1	0.00		
BASF - MICRO AIR 200	1.57 oz	66.00 oz	66.00 oz	0.0	0.00		Water to Add:
PCA-OPTIFLO MR	36.80 oz	296.00 oz	296.00 oz	0.0	0.00		
LAFA-SLAG-GRADE 100	184.00 lb	1470.00 lb	1490.00 lb	1.4	0.00		

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,	SHIP TO: PW 7018 CITY OF DETROIT MI	TICKET CODE: 82008497 DATE: 09/01/2021
--	---	---

DRIVER INSTRUCTION: SCOTTEN SOUTH OF VERNOR @ PORTER ST NO CITY SLIPS	MAP PAGE:	TIME: 10:57:08
---	------------------	--------------------------

PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 20	ARHANICH, JAME	2305	32.00	16.00	4.00	6.5	820
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-SM 1015	8.00 1.00		MDOT P1 535 MR ENVIRONMENTAL SU	0.00 0	0.00 0			

MDOT 1100 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40	
Cementitious	CMGS-LA	LAFAG-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (Signature) 	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA		
NA	CEMENT SCALE	CEMENT SCALE	CEMENT		
				COLLECTED (circle one) CHECK CASH CREDIT	

DRIVERS COMMENTS:	Customer Requested Ticket Before Discharge Completed
--------------------------	--

INITIAL SLUMP	WATER ADDED	REQUESTED BY	FINAL SLUMP	TESTED AIR	REVOLUTIONS	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE
4						
LEAVE PLANT	ARRIVE AT JOB	START POUR	FINISH POUR	LEAVE JOB	ARRIVE PLANT	
11/11	11:25	11:35				

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFAG-SLAG-GRADE 100	184.00	lb 1470.00	lb 1485.00	lb 1.0	0.00	29.00 gal
SPRING MILL - 2NS	1350.00	lb 11040.00	lb 11000.00	lb -0.4	2.25	
LAFARGE-I-II LA-APLENA	342.00	lb 2735.00	lb 2710.00	lb -0.9	0.00	
PORT INLAND - 6AA	1780.00	lb 14240.00	lb 14180.00	lb -0.4	0.00	
WAT1	28.40	gal 182.14	gal 183.33	gal 0.7	0.00	
BASF - MICRO AIR 200	1.57	oz 66.00	oz 66.00	oz 0.0	0.00	
PCA-OPTIFLO MR	36.80	oz 296.00	oz 292.00	oz -1.4	0.00	
CEMENT SCALE	0.00	lb 0.00	lb 20.00	lb 1.0	0.00	

End of Load Time 11:02 AM

Trim Water:

Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,	SHIP TO: PW 7018 CITY OF DETROIT MI/	TICKET CODE: 82008476 DATE: 09/01/2021
--	--	---

DRIVER INSTRUCTION: SCOTTEN SOUTH OF VERNOR @ PORTER ST NO CITY SLIPS	MAP PAGE:	TIME: 07:28:20
---	------------------	--------------------------

PO. NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	CITY ORDERED	QTY. DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.
	N 20	ARHANICH, JAME	2305	32.00	8.00	4.00	6.5	820

ITEM NAME	QUANTITY	UOM	DESCRIPTION	UNIT PRICE	EXTENDED
P1-SM 1015	8.00 1.00		MDOT P1 535 MR ENVIRONMENTAL SU	0.00 0	0.00 0

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40	
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (signature) 	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA		
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	
7						
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE
7:41	7:59	8:				

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00 lb	1470.00 lb	1485.00 lb	1.0	0.00	29.00 gal
SPRING MILL - 2NS	1350.00 lb	11040.00 lb	11000.00 lb	-0.4	2.25	
LAFARGE-I-II LA-APLENA	342.00 lb	2735.00 lb	2695.00 lb	-1.5	0.00	End of Load Time 7:31 AM
PORT INLAND - 6AA	1780.00 lb	14240.00 lb	14220.00 lb	-0.1	0.00	Trim Water:
WAT1	28.40 gal	182.14 gal	183.09 gal	0.5	0.00	Water to Add:
BASF - MICRO AIR 200	1.57 oz	66.00 oz	66.50 oz	0.8	0.00	
PCA-OPTIFLO MR	36.80 oz	296.00 oz	292.00 oz	-1.4	0.00	



**DRIESENKA &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: West side	D&A PROJECT NO.: 2020525.4A	DATE: 9-1-2021
PROJECT: PW-7018 city of Detroit	INSPECTOR: Baraa Alyafoobi 2098598	
CONTRACTOR: West side	CONTROL SECTION/MDOT JOB NO.: PW-7018	
CONCRETE SUPPLIER & CITY: SRM Concrete / Detroit	PROJECT ENGINEER: city of Detroit	
WEATHER: ☒ A.M. Sunny ☐ P.M.	TIME ARRIVED: 7:30 Am SCHEDULED ARRIVAL TIME: 7:30 Am TIME LEFT SITE: 9:00 Am	
AGGREGATE CORRECTION FACTOR: 0.2 %		

Pour Description: Pour Sidewalk on Scotten rd between
W Fisher Fwy and porter st.

Mix Design: PLSM Quantity Placed (yd³): 8.032 Lot Number: _____ Sublot: _____

Grade of Concrete: P1 Batch Quantity (yd³): 8 Pour Start: 8:00 Pour End: 8:45

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
2305	82008476	7:28	8:00	8:45	4"	64	74	6.8%	145.2	1.01	4 QCI

REMARKS

Admixture pl-sm contain BASF-MICRO AIR 200 and
PCA-OPTIFLO MR.

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,	SHIP TO: PW 7018 CITY OF DETROIT MI	TICKET CODE: 82008531 DATE: 09/02/2021
--	---	---

DRIVER INSTRUCTION: SCOTTEN NORTH OF VERNOR @ TOLEDO NO CITY SLIPS	MAP PAGE:	TIME: 07:25:02
--	------------------	--------------------------

PO NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	QTY ORDERED	QTY DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.
	N 290	OBINSON, ROBER	6625	40.10	10.50	4.00	6.5	820
ITEM NAME: P1 535 1015	QUANTITY: 10.50 1.00	UOM:	MDOT P1 535 MR	DESCRIPTION: ENVIRONMENTAL SU	UNIT PRICE: 0.00	EXTENDED: 0.00		

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Rock Sand	L6AA-PIN 2NS-SMR	PORT INLAND - 6AA SPRING MILL - 2NS	75-005 47-003	MDOT PLANT NO. M-40	GRADE OF CONC.
Cementitious Cementitious	CMT1-LAA CMGS-LA	LAFARGE-I-II LA-APLENA LAFA-SLAG-GRADE 100	ALPENA CHICAGO	COMPANY REPRESENTATIVE (signature) <i>[Signature]</i> X	
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X
						CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-I-II LA-APLENA	342.00	lb 3590.00	lb 3655.00	lb 1.8	0.00	42.3 gal
PORT INLAND - 6AA	1780.00	lb 18680.00	lb 18700.00	lb 0.1	0.00	End of Load Time 7:28 AM
WAT1	28.40	gal 234.62	gal 240.13	gal 2.3	0.00	Trim Water:
BASF - MICRO AIR 200	1.57	oz 86.00	oz 86.50	oz 0.6	0.00	Water to Add:
PCA-OPTIFLO MR	36.80	oz 384.00	oz 388.00	oz 1.0	0.00	
LAFA-SLAG-GRADE 100	184.00	lb 1930.00	lb 1940.00	lb 0.5	0.00	
SPRING MILL - 2NS	1350.00	lb 14520.00	lb 14480.00	lb -0.3	2.50	

6.2 am
0.4
43.9



DRIESENKA & ASSOCIATES, INC.

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: West-Side Concrete Co.
West-Side Concrete Co.
PROJECT: Roadway Rehabilitation
PW-7018 City of Detroit
CONTRACTOR: West-Side Concrete Co.
CONCRETE SUPPLIER & CITY: SKM Concrete Detroit
WEATHER: 69°F - fair
A.M. ✓
P.M. ✓
AGGREGATE CORRECTION FACTOR: 0.0

D&A PROJECT NO.: 2020SDS-4A DATE: September 9th
INSPECTOR: Ebrahim Saegh
CONTROL SECTION/MDOT JOB NO.:
PROJECT ENGINEER: City of Detroit
TIME ARRIVED: 7:30 Am
SCHEDULED ARRIVAL TIME: 8:00 Am
TIME LEFT SITE: 8:15 Am

Pour Description: Sidewalk at Bagley St & Scotten Ave. SE
Intersection

Mix Design: P1 S35MR Quantity Placed (yd³): 40.10 Lot Number: Sublot:
Grade of Concrete: P1 Batch Quantity (yd³): 40.10 Pour Start: 7:55 Am Pour End: 8:20 Am

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
6695	2020SDS31	7:25	7:55	8:20	4 3/4	68	77	6.4	149	0.998	4

REMARKS

QA: Jose (SE)
Admixture: Basf-micro Air 200, PCA-optiflo MR.



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				83276 CODE 81714470 DATE 09/03/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE DR AT VASSAR, NORTH OFF 7 MILE							MAP PAGE 01A1	TIME 13:03	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	38	PENN, STANFORD	6634	32.00	32.00	5.00 in	6.50	1	
PI-SM		8.00	yd	MDOT P1 S35 MR					
1015		1.00	EA	ENVIRONMENTAL SURCHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.	COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT			
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF	S. CHICAGO	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature) <i>Releay D. [Signature]</i>					
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
FINE AGG:				X					
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
X						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
6634	8448	user1	81714470	81714470	13:03	9/3/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	343581

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11080 lb	-0.40%	3.00% M		-39 gl
CMT1-LAA	342 lb	2736 lb	2750 lb	> 0.51%			
CMGS-LA	184 lb	1472 lb	1480 lb	< -0.82%			
WAT1	28.4 gl	184.4 gl	184.0 gl	-0.20%			184.0 gl
QAE-BA	5 oz	81 oz	81 oz	0.55%			
QMRLL-PR	26 oz	210 oz	208 oz	-1.14%			

Actual		Num Batches: 1		Actual		Actual		Actual	
Load	31084 lb	Design W/C:	0.451	Water/Cement	0.450 T	Design	227.2 gl	Actual	222.7 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / CY	To Add:	4.5 gl
Actual W/C Ratio:	0.441	Actual Water:	223 gl	Batched Cement:	4210 lb	Allowable Water:	38 lb	Wat Cem Contact:	13:03:18



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				81714445 DATE 09/03/21			
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE DR AT VASSAR, NORTH OFF 7 MILE								MAP BOOK 01A1		TIME 10:41	
PO. NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	QTY. ORDERED	QTY. DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.			
	38	CHAPP, JOE	2319	32.00	24.00	5.00 in	6.50	1			
PI-SM 1015		8.00 1.00	yd EA	MDOT P1 535 MR ENVIRONMENTAL SURCHARGE							
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.											
CEMENT: GGGFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO.	GRADE OF COND.					
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	LAA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-003 47-003	M-11						
					COMPANY REPRESENTATIVE (signature) <i>Releky D. [Signature]</i>		COLLECTED (circle one) CHECK CASH CREDIT				
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.					
						CUSTOMER SIGNATURE <i>Westside Concrete</i>					
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin properly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.											

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2319	8428	user1	81714445	81714445	10:41	9/3/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	343556

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11080 lb	-0.40%	3.00% M	39 gl	
CMT1-LAA	342 lb	2736 lb	2730 lb	-0.22%			
CMGS-LA	184 lb	1472 lb	1460 lb	-0.82%			
WAT1	28.4 gl	184.4 gl	184.0 gl	-0.20%		184.0 gl	
0AE-BA	5 oz	81 oz	81 oz	-0.07%			
OMRLI-PR	26 oz	210 oz	212 oz	0.76%			

Actual Load	31064 lb	Design W/C	0.451	Water/Cement	0.453 T	Design	227.2 gl	Actual	222.7 gl	To Add:	4.5 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:		0.0 gl / Load	Trim Water:	-0.5 gl / CY			
Actual W/C Ratio:	0.444	Actual Water:	223 gl	Batched Cement:	4190 lb	Allowable Water:	29 lb	Wat Cem Contact	10:40:38		



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET NO.: 81714427 DATE: 09/03/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE DR AT VASSAR, NORTH OFF 7 MILE							CLIP NAME: 01A1	TIME: 8:36	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	38	SHAFFER, JAMES	4410	32.00	16.00	5.00 in	6.50	1	
ITEM NAME		QUANTITY	UNIT	DESCRIPTION			UNIT PRICE	EXTENDED	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGBFS: FLY ASH:		CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO.	GRADE OF CONC.		
						M-11			
COARSE AGG: INTERM AGG: FINE AGG:		L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Relegh Thompson</i> X			
						COLLECTED (circle one) CHECK CASH CREDIT			
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X			
5"									
8:40	9:05	9:15				CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4410	8564	user1	81714427	81714427	8:36	9/3/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	343538

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14260 lb	0.14%	3.00% M	39 gl	184.0 gl
2NS-SMR	1350 lb	11124 lb	11140 lb	0.14%			
CMT1-LAA	342 lb	2736 lb	2730 lb	-0.22%			
CMGS-LA	184 lb	1472 lb	1440 lb	-2.17%			
WAT1	28.4 gl	184.4 gl	184.0 gl	-0.20%			
QAE-BA	5 oz	81 oz	81 oz	-0.07%			
OMRLI-PR	28 oz	210 oz	208 oz	-1.14%			

Actual	Num Batches: 1							
Load	31124 lb	Design W/C: 0.451	Water/Cement: 0.455	T	Design	227.2 gl	Actual	222.9 gl To Add: 4.3 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / CY	
Actual W/C Ratio: 0.446		Actual Water:	223 gl	Batched Cement:	4170 lb	Allowable Water:	19 lb	Wat Cem Contact: 8:38:06



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				81714405 09/03/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE DR AT VASSAR, NORTH OFF 7 MILE							01A1	6:38	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	38	KROESCH, GREGG	4834	8.00	8.00	5.00 in	6.50	1	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGGFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO.	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	M-11				
					COMPANY REPRESENTATIVE (signature) <i>Kelley Thompson</i>		COLLECTED (circle one) CHECK CASH CREDIT		
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
						X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4834	8440	user1	81714405	81714405	6:38	9/3/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	343516

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14300 lb	0.42%			
2NS-SMR	1350 lb	11124 lb	11080 lb	-0.40%	3.00% M	39 gl	
CMT1-LAA	342 lb	2736 lb	2750 lb	> 0.51%			
CMGS-LA	184 lb	1472 lb	1450 lb	< -1.49%			
WAT1	28.4 gl	184.4 gl	184.0 gl	-0.20%		184.0 gl	
QAE-BA	5 oz	81 oz	81 oz	0.55%			
OMRLI-PR	28 oz	210 oz	208 oz	-1.14%			

Actual	Num Batches:	1										
Load	31134 lb	Design W/C:	0.451	Water/Cement:	0.451	T	Design	227.2 gl	Actual	222.7 gl	To Add:	4.5 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl	/ Load	Trim Water:	-0.5 gl	/ CY			
Actual W/C Ratio:	0.442	Actual Water:	223 gl	Batched Cement:	4200 lb		Allowable Water:	34 lb	Wat Cem Contact:	6:37:50		



**DRIESEN &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: <u>Westside Concrete</u>	D&A PROJECT NO.: <u>2020554A</u>	DATE: <u>9/17/21</u>
PROJECT: <u>202019 Detroit Major Roads</u>	INSPECTOR: <u>Paul Enghart</u>	
CONTRACTOR: <u>Westside Concrete</u>	CONTROL SECTION/MDOT JOB NO.:	
CONCRETE SUPPLIER & CITY: <u>S&W</u>	PROJECT ENGINEER: <u>City of Detroit</u>	
WEATHER: A.M. <u>Partly Cloudy</u> P.M.	TIME ARRIVED: <u>1:30</u> SCHEDULED ARRIVAL TIME: <u>7:00</u> TIME LEFT SITE: <u>8:15</u>	
AGGREGATE CORRECTION FACTOR: <u>.0</u>		

Pour Description: Sidewalk / curb along ~~Venue Rd~~ James Levens Rd
from Venue to Hubert

Mix Design: P1-SM Quantity Placed (yd³): _____ Lot Number: _____ Sublot: _____


Grade of Concrete: P1 Batch Quantity (yd³): _____ Pour Start: 7:25 Pour End: _____

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
41234	2174405	6:38	7:25		8"	55	74	6.0	14322	1.001	4 cyl

REMARKS

* AIRUP contained in Mix



**DRISENGA &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT:	Westside
PROJECT:	PW-7018 City of Detroit
CONTRACTOR:	Westside
CONCRETE SUPPLIER & CITY:	SRM Detroit
WEATHER:	A.M. sunny
P.M.	
AGGREGATE CORRECTION FACTOR:	

D&A PROJECT NO.:	2020525.4A	DATE:	9-7-2021
INSPECTOR:	Tony Mann 1397630		
CONTROL SECTION/MDOT JOB NO.:			
PROJECT ENGINEER:	City of Detroit		
TIME ARRIVED:	6:30		
SCHEDULED ARRIVAL TIME:	7:00		
TIME LEFT SITE:	8:50		

Pour Description: ADA ramp at S.E. corner of Cambridge & Citizens

Mix Design: 8 Quantity Placed (yd³): 8 Lot Number: Sublot: Grade of Concrete: 535MR Batch Quantity (yd³): 8 Pour Start: 8:00 Pour End: 8:45

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
2318	81714499	7:23	8:00	8:45	3.5	57	77	6.3	1114.4	996	4

REMARKS



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 6 PW 7018 CITY OF DETROIT MAJOR RD				TICKET NO: 81714499 DATE: 09/07/21		
DRIVER INSTRUCTION: SOUTH BOUND LODGE SERVICE DR @ VASSAR NO CITY SLIPS							MAY PRICE 01A1		TIME 7:23	
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:		
	82	JOHNSON, STEVE	2318	40.10	8.00	4.00 in	6.50	1		
ITEM NAME		QUANTITY	UNIT	DESCRIPTION			UNIT PRICE	EXTENDED		
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE						
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.										
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGGFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	H-11					
FLY ASH:										
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature)		COLLECTED (circle one)			
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	X		CHECK CASH CREDIT			
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.				
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	STOP POUR:	FINISH POUR:	ARRIVE AT CURB:					
						X				
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.						UNLOAD PROMPTLY: Excess time will be charged to the buyer.				

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2318	8437	user1	81714499	81714499	7:23	9/7/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	343610

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	>	0.00%		
2NS-SMR	1350 lb	11124 lb	11180 lb	>	0.50%	39 gl	
CMT1-LAA	342 lb	2736 lb	2730 lb	<	-0.22%		
CMGS-LA	184 lb	1472 lb	1440 lb	<	-2.17%		
WAT1	28.4 gl	180.4 gl	180.0 gl		-0.21%	180.0 gl	
QAE-BA	5 oz	85 oz	85 oz		-0.35%		
OMRLI-PR	28 oz	210 oz	212 oz		0.76%		

Actual	Num Batches: 1								
Load	31111 lb	Design W/C: 0.451	Water/Cement: 0.455	T	Design	227.2 gl	Actual	219.0 gl	To Add: 8.2 gl
Slump:	4.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.0 gl / CY		
Actual W/C Ratio: 0.438		Actual Water:	219 gl	Batched Cement:	4170 lb	Allowable Water:	51 lb	Wat Cem Contact:	7:23:08



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 6 PW 7018 CITY OF DETROIT MAJOR RD				TICKET CODE: 81714509 DATE: 09/07/21	
DRIVER INSTRUCTION: SOUTH BOUND LODGE SERVICE DR @ VASSAR NO CITY SLIPS							DISPATCH: 01A1	TIME: 9:20	
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	B2	MURFF, CHRIS TC	4807	40.10	16.00	4.00 in	6.50	1	
ITEM NAME:	QUANTITY:	UNIT:	DESCRIPTION:			UNIT PRICE:	EXTENDED:		
P1-SM 1015	8.00 1.00	yd EA	MDOT P. S35 MR ENVIRONMENTAL SURCHARGE						
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGGFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF	S. CHICAGO	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature) <i>Kelley J. Markowski</i>					
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
FINE AGG:				COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT					
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LOAD PLAN:	UNLOAD PLAN:	STATION MARK:	WATER TEST:	TEMP. AIR:	WATER PLAN:	CUSTOMER SIGNATURE X			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4807	8446	user1	81714509	81714509	9:20	9/7/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	343620

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1760 lb	14240 lb	14240 lb		0.00%		
2NS-SMR	1350 lb	11124 lb	11160 lb		0.32%	39 gl	
CMT1-LAA	342 lb	2736 lb	2740 lb		0.15%		
CMGS-LA	184 lb	1472 lb	1460 lb	<	-0.82%		
WAT1	28.4 gl	180.4 gl	180.0 gl		-0.21%	180.0 gl	
OAE-BA	5 oz	85 oz	85 oz		0.24%		
OMRLI-PR	26 oz	210 oz	208 oz		-1.14%		

Actual	Num Batches: 1						
Load	31120 lb	Design W/C: 0.451	Water/Cement: 0.451 T	Design	227.2 gl	Actual	219.0 gl To Add: 8.2 gl
Slump:	4.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.0 gl / CY
Actual W/C Ratio: 0.435	Actual Water:	219 gl	Batched Cement:	4200 lb	Allowable Water:	65 lb	Wat Cem Contact: 9:19:40



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

1 - White (Office)

2 - Yellow (Customer)

3 - Pink (Misc)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 6 PW 7018 CITY OF DETROIT MAJOR RD				TICKET CODE: 81714534 DATE: 09/07/21	
DRIVER INSTRUCTION: SOUTH BOUND LODGE SERVICE DR @ VASSAR NO CITY SLIPS								MAP PAGE: 01A1	TIME: 12:45
RD. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	82	HARRIS, LORENZ	2445	40.10	24.00	4.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGGFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature)				
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	COLLECTED (circle one)				
					X	CHECK CASH CREDIT			
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE SITE:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2445	8435	user1	81714534	81714534	12:45	9/7/21

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	343645

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb		0.00%		
2NS-SMR	1350 lb	11124 lb	11180 lb	>	0.50%	39 gl	
CMT1-LAA	342 lb	2736 lb	2730 lb		-0.22%		
CMGS-LA	184 lb	1472 lb	1450 lb	-	-1.49%		
WAT1	28.4 gl	180.4 gl	180.0 gl		-0.21%	180.0 gl	
OAE-BA	5 oz	85 oz	85 oz		-0.35%		
OMRLI-PR	28 oz	210 oz	208 oz		-1.14%		

Actual	Num Batches:	1										
Load	31120 lb	Design W/C:	0.451	Water/Cement:	0.454	T	Design	227.2 gl	Actual	219.0 gl	To Add:	8.2 gl
Slump:	4.00 in	Water in Truck:	0.0 gl	Adjust Water:			0.0 gl / Load	Trim Water:	-1.0 gl / CY			
Actual W/C Ratio:	0.437	Actual Water:	219 gl	Batched Cement:	4180 lb		Allowable Water:	55 lb	Wat Cem Contact:	12:45:00		



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 6 PW 7018 CITY OF DETROIT MAJOR RD				TIMESTAMP 81714546 DATE 09/07/21	
DRIVER INSTRUCTION: SOUTH BOUND LODGE SERVICE DR @ VASSAR NO CITY SLIPS							MAP SHEET 01A1	TIME 14:34	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	82	CARRION, SIXTC	2301	32.00	32.00	4.00 in	6.50		
ITEM NAME		QUANTITY	UNIT	REMARKS			UNIT PRICE	EXTENDED	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GBBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF	S. CHICAGO	M-11					
FLY ASH:				COMPANY REPRESENTATIVE (signature)					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COLLECTED (circle one) CHECK CASH CREDIT					
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
FINE AGG:									
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2301	8427	user1	81714546	81714546	14:34	9/7/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	343656

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11080 lb	-0.40%	3.00% M		39 gl
CMT1-LAA	342 lb	2736 lb	2740 lb	0.15%			
CMGS-LA	184 lb	1472 lb	1450 lb	-1.49%			
WAT1	28.4 gl	184.4 gl	184.0 gl	-0.20%			184.0 gl
OAE-BA	5 oz	85 oz	85 oz	-0.35%			
OMRL-PR	26 oz	210 oz	208 oz	-1.14%			

Actual	Num Batches:	1							
Load	31084 lb	Design W/C:	0.451	Water/Cement:	0.453 T	Design	227.2 gl	Actual	227.7 gl To Add: 4.6 gl
Slump:	4.00 in	Water in Truck:	0.0 gl	Adjust Water:		0.0 gl / Load	Trim Water:	-0.5 gl / CY	
Actual W/C Ratio:	0.444	Actual Water:	223 gl	Batched Cement:	4190 lb	Allowable Water:	29 lb	Wat Cem Contact:	14:34:09



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT			TICKET CODE: 81714559 DATE: 09/08/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE DR AT VASSAR, NORTH OFF 7 MILE							MAP PAGE: 01A1	TIME: 7:26
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	72	KIDD, JAMAIN	2438	32.00	8.00	5.00 in	6.50	1
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE				
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.								
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.		
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	M-11			
FLY ASH:								
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature)			
INTERM AGG:					X			
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	COLLECTED (circle one)			
					CHECK CASH CREDIT			
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.		
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X		
						CUSTOMER SIGNATURE		
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.								

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2438	8439	user1	81714559	81714559	7:26	9/8/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	343669

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11100 lb	-0.22%	3.00% M	39 gl	
CMT1-LAA	342 lb	2738 lb	2750 lb	0.61%			
CMGS-LA	184 lb	1472 lb	1460 lb	-0.82%			
WAT1	28.4 gl	184.4 gl	185.0 gl	0.34%		185.0 gl	
0AE-BA	5 oz	81 oz	81 oz	-0.07%			
0MRLI-PR	26 oz	210 oz	212 oz	0.78%			

Actual	Num Batches: 1							
Load	31112 lb	Design W/C: 0.451	Water/Cement: 0.450 T	Design	227.2 gl	Actual	223.7 gl	To Add: 3.5 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water:	-0.5 gl / CY			
Actual W/C Ratio: 0.444	Actual Water: 224 gl	Batched Cement: 4210 lb	Allowable Water: 29 lb	Wat Cem Contact:	7:28:23			



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81714577 DATE: 09/08/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE DR SOUTH OF 7 MILE							MAP PAGE: 01A1	TIME: 10:07	
PO NO:	ORDER NO:	DRIVER NAME:	TRUCK NO:	QTY ORDERED:	QTY DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO:	
	72	WHITE, TYRANE	4831	32.00	18.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		10.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1100 STATEMENT: Freshly batched concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T.L LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO: M-11	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley Thompson</i> X			COLLECTED (circle one) CHECK CASH CREDIT	
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
4831	8456	user1		81714577	81714577	10:07	9/8/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID	
10.00 CY	P1-SM				W2	343685	

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13905 lb	13840 lb	-0.47%	3.00% M	48 gl	
CMT1-LAA	342 lb	3420 lb	3420 lb	0.00%			
CMGS-LA	184 lb	1840 lb	1830 lb	-0.54%			
WAT1	28.4 gl	220.5 gl	221.0 gl	0.24%		221.0 gl	
0AE-BA	5 oz	101 oz	101 oz	0.30%			
0MRLI-PR	26 oz	263 oz	260 oz	-1.14%			

Actual	Num Batches: 1								
Load	38757 lb	Design W/C: 0.451	Water/Cement: 0.451	T	Design	284.0 gl	Actual	269.3 gl	To Add: 14.7 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl	/ Load	Trim Water:	-1.5 gl / CY			
Actual W/C Ratio: 0.428		Actual Water: 269 gl	Batched Cement: 5250 lb	Allowable Water: 118 lb			Wat Cem Contact:	10:06:38	



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: B3276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81714608 DATE: 09/08/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE DR SOUTH OF 7 MILE							MAP PAGE: 01A1	TIME: 13:45	
PO NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	QTY ORDERED	QTY DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.	
	72	ELLIS JR, ROBE	2439	34.00	34.00	5.00 in	6.50	1	
ITEM NAME		QUANTITY	UOM	DESCRIPTION			UNIT PRICE	EXTENDED	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1180 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGBFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Releay J. [Signature]</i> X				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2439	8430	user1	81714608	81714608	13:45	9/8/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	343712

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11178 lb	11180 lb	0.02%	3.50% M	45 gl	
CMT1-LAA	342 lb	2738 lb	2790 lb	1.97%			
CMGS-LA	184 lb	1472 lb	1470 lb	-0.14%			
WAT1	28.4 gl	173.9 gl	174.0 gl	0.06%		174.0 gl	
QAE-BA	5 oz	81 oz	81 oz	-0.07%			
OMRLI-PR	26 oz	210 oz	216 oz	2.86%			

Actual Load	31151 lb	Design W/C: 0.451	Water/Cement: 0.445 T	Design	227.2 gl	Actual	219.3 gl	To Add:	7.9 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.0 gl / CY		
Actual W/C Ratio:	0.430	Actual Water:	219 gl	Batched Cement:	4280 lb	Allowable Water:	89 lb	Wat Cem Contact:	13:44:38



**DRISENGA &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: <u>Westside</u>	D&A PROJECT NO.: <u>2020525.4A</u>	DATE: <u>9-8-2021</u>
PROJECT: <u>PW-7018</u>	INSPECTOR: <u>Tony Mann 1397630</u>	
CONTRACTOR: <u>Westside</u>	CONTROL SECTION/MDOT JOB NO.: <u> </u>	
CONCRETE SUPPLIER & CITY: <u>SRM Detroit</u>	PROJECT ENGINEER: <u>City of Detroit</u>	
WEATHER: A.M. <u>Sunny</u> P.M. <u> </u>	TIME ARRIVED: <u>6:30</u> SCHEDULED ARRIVAL TIME: <u>7:00</u> TIME LEFT SITE: <u>9:00</u>	
AGGREGATE CORRECTION FACTOR: <u>.2</u>		

Pour Description: ADA ramps at Clark & James (Cuzens)

Mix Design: S35MR Quantity Placed (yd³): 8 Lot Number: Sublot:
Grade of Concrete: P1 Batch Quantity (yd³): 8 Pour Start: 8:20 Pour End: 8:56

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
2438	81714559	7:26	8:20	8:50	5.5	64	78	6.8	146.1	1.02	4

REMARKS



**DRIESENKA &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: <i>Westside Concrete</i>
PROJECT: <i>PW 7018 City of Detroit Major Emb</i>
CONTRACTOR: <i>Westside Concrete</i>
CONCRETE SUPPLIER & CITY: <i>SRM</i>
WEATHER: A.M. <i>Partly Cloudy</i> P.M.
AGGREGATE CORRECTION FACTOR: <i>0.00</i>

D&A PROJECT NO.: <i>2020575.4A</i>	DATE: <i>9/9/21</i>
INSPECTOR: <i>Paul Bingham</i>	
CONTROL SECTION/MDOT JOB NO.: <i>PW 7018</i>	
PROJECT ENGINEER: <i>City of Detroit</i>	
TIME ARRIVED: <i>6:20</i>	
SCHEDULED ARRIVAL TIME: <i>7:00</i>	
TIME LEFT SITE:	

Pour Description: *Sidewalks on John Lodge Service Drive*

SA Right side

Mix Design: *P1-500* Quantity Placed (yd³): Lot Number: Sublot:

Grade of Concrete: *P1* Batch Quantity (yd³): Pour Start: *7:15* Pour End:

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
<i>2318</i>	<i>81714651</i>	<i>6:30</i>	<i>7:15</i>		<i>5.5</i>	<i>57</i>	<i>74</i>	<i>6.4</i>	<i>148.5</i>	<i>1001</i>	<i>4 gal</i>

REMARKS

SA MRWA Continued in mix



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81714714 DATE: 09/09/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE DR JUSTS OF 7 MILE RD								MAP PAGE: 01A1	TIME: 14:13
PO. NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	QTY. ORDERED	QTY. DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.	
	49	KALFAYAN, MICH	4415	38.00	38.00	5.00 in	6.50	1	
ITEM NAME		QUANTITY	UOM	DESCRIPTION			UNIT PRICE	EXTENDED	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 535 MR ENVIRONMENTAL SURCHARGE					
MDOT 1185 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGBFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF	ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONC.				
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION	75-005 47-003	COMPANY REPRESENTATIVE (Signature) <i>Releaz T. [Signature]</i>		COLLECTED (circle one) CHECK CASH CREDIT			
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☒					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
5									
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
	2:45					CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4415	8555	user1	81714714	81714714	14:13	9/9/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	343808

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14280 lb	0.14%			
2NS-SMR	1350 lb	11124 lb	11120 lb	-0.04%	3.00% M	39 gl	
CMT1-LAA	342 lb	2736 lb	2730 lb	-0.22%			
CMGS-LA	184 lb	1472 lb	1430 lb	-2.85%			
WAT1	28.4 gl	188.4 gl	188.0 gl	-0.20%		188.0 gl	
QAE-BA	5 oz	81 oz	81 oz	-0.07%			
OMRLI-PR	28 oz	210 oz	208 oz	-1.14%			

Actual	Num Batches: 1							
Load	31127 lb	Design W/C: 0.451	Water/Cement: 0.456 T	Design	227.2 gl	Actual	226.8 gl	To Add: 0.4 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	0.0 gl / CY	
Actual W/C Ratio: 0.455		Actual Water:	227 gl	Batched Cement:	4160 lb	Allowable Water:	0 lb	Wat Cem Contact: 14:12:22

504-8600



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81714693 DATE: 09/09/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE DR S OF 8 MILE RD JUST N OF 7 MILE RD							MAP PAGE: 01A1	TIME: 11:58	
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	49	KIDD, JAMAIN	2438	32.00	30.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		10.00 1.00	yd EA	MDOT P1 535 MR ENVIRONMENTAL SURCHARGE					
MDOT 1114 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GBFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GBFS		ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley Thompson</i>			COLLECTED (circle one) CHECK CASH CREDIT	
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.						UNLOAD PROMPTLY: Excess time will be charged to the buyer.			

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2438	8439	user1	81714693	81714693	11:58	9/9/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 CY	P1-SM				W2	343790

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13905 lb	13860 lb	-0.32%	3.00% M	48 gl	
CMT1-LAA	342 lb	3420 lb	3410 lb	-0.29%			
CMGS-LA	184 lb	1840 lb	1830 lb	-0.54%			
WAT1	28.4 gl	235.5 gl	235.0 gl	-0.20%		235.0 gl	
QAE-BA	5 oz	101 oz	100 oz	-0.70%			
OMRLI-PR	26 oz	263 oz	264 oz	0.38%			

Actual	Num Batches:	1							
Load	38884 lb	Design W/C:	0.451	Water/Cement:	0.452 T	Design	284.0 gl	Actual	283.4 gl To Add: 0.6 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	0.0 gl / CY		
Actual W/C Ratio:	0.451	Actual Water:	283 gl	Batched Cement:	5240 lb	Allowable Water:	0 lb	Wat Cem Contact:	11:57:41



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: B3276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81714671 DATE: 09/09/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE DR S OF 8 MILE RD JUST N OF 7 MILE RD							MAP PAGE: 01A1	TIME: 9:24	
PO NO:	ORDER NO:	DRIVER NAME:	TRUCK NO:	QTY ORDERED:	QTY DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO:	
	49	SHAFFER, DARRI	4902	32.00	20.00	5.00 in	6.50	1	
ITEM NAME		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		10.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGGFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO.	GRADE OF CONC.			
					M-11				
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley J. [Signature]</i>			COLLECTED (circle one) CHECK CASH CREDIT	
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4902	8563	user1	81714671	81714671	9:24	9/9/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 CY	P1-SM				W2	343772

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13905 lb	13880 lb	-0.32%	3.00% M	48 gl	
CMT1-LAA	342 lb	3420 lb	3390 lb	-0.88%			
CMGS-LA	184 lb	1840 lb	1860 lb	+ 1.08%			
WAT1	28.4 gl	235.5 gl	235.0 gl	-0.20%		235.0 gl	
QAE-BA	5 oz	101 oz	101 oz	-0.20%			
OMRL-PR	28 oz	263 oz	264 oz	0.38%			

Actual Load	38894 lb	Design W/C: 0.451	Water/Cement: 0.451 T	Design	284.0 gl	Actual	283.4 gl	To Add:	0.6 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	0.0 gl / CY		
Actual W/C Ratio:	0.450	Actual Water:	283 gl	Batched Cement:	5250 lb	Allowable Water:	0 lb	Wat Cem Contact:	9:23:38



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT			TICKET CODE: 81714654 DATE: 09/09/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE DR S OF 8 MILE RD JUST N OF 7 MILE RD							MAP PAGE: 01A1	TIME: 6:56
PO NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY ORDERED:	QTY DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	49	JOHNSON, STEVE	2318	32.00	10.00	5.00 in	6.50	1
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:
P1-SM 1015		10.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE				
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.								
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.		
GGGFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	M-11			
FLY ASH:								
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature)			
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	COLLECTED (circle one)			
FINE AGG:					CHECK CASH CREDIT			
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.		
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X		
						CUSTOMER SIGNATURE		
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.								

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2318	8437	user1	81714654	81714654	6:56	9/9/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 CY	P1-SM				W2	343756

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13905 lb	13900 lb	-0.04%	3.00% M	49 gl	
CMT1-LAA	342 lb	3420 lb	3480 lb	+ 1.17%			
CMGS-LA	184 lb	1840 lb	1770 lb	-3.80%			
WAT1	28.4 gl	220.5 gl	220.0 gl	-0.21%		220.0 gl	
QAE-BA	5 oz	101 oz	101 oz	-0.20%			
OMRLI-PR	26 oz	263 oz	260 oz	-1.14%			

Actual Load	38788 lb	Design W/C:	0.451	Water/Cement:	0.453 T	Design	284.0 gl	Actual	288.5 gl	To Add:	15.5 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.5 gl / CY				
Actual W/C Ratio:	0.428	Actual Water:	269 gl	Batched Cement:	5230 lb	Allowable Water:	115 lb	Wat Cem Contact:	6:55:41		



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81714986 DATE: 09/14/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE SOUTH OF 7 MILE							MAP PAGE: 01A1	TIME: 12:45	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	153	KIDD, JAMAIN	2438	32.00	24.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT TI LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF	S. CHICAGO	M-11					
FLY ASH:				COMPANY REPRESENTATIVE (signature) <i>Kelsey J. Markowski</i>					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COLLECTED (circle one) ☒					
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	CHECK CASH CREDIT ☐					
FINE AGG:									
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2438	8439	user1	81714986	81714986	12:45	9/14/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	344060

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11140 lb	0.14%	3.00% M	39 gl	
CMT1-LAA	342 lb	2736 lb	2800 lb	> 2.34%			
CMGS-LA	184 lb	1472 lb	1440 lb	< -2.17%			
WAT1	28.4 gl	188.4 gl	188.0 gl	-0.20%		188.0 gl	
OAE-BA	5 oz	81 oz	81 oz	-0.07%			
OMRLI-PR	26 oz	210 oz	208 oz	-1.14%			

Actual Load		Num Batches: 1		Design		Actual		To Add:	
31207 lb	Design W/C: 0.451	Water/Cement: 0.447	T	227.2 gl	228.9 gl	0.3 gl			
Slump: 5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water: 0.0 gl / CY						
Actual W/C Ratio: 0.447	Actual Water: 227 gl	Batched Cement: 4240 lb	Allowable Water: 17 lb						

Wat Cem Contact: 12:44:22



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81714967 DATE: 09/14/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE SOUTH OF 7 MILE							MAP PAGE: 01A1	TIME: 9:47	
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	153	ROCHA JR, DAVI	3714	32.00	16.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GBBFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley J. [Signature]</i>			COLLECTED (circle one) CHECK CASH CREDIT	
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.						UNLOAD PROMPTLY: Excess time will be charged to the buyer.			

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
3714	8478	user1	81714967	81714967	9:47	9/14/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	344043

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11100 lb	-0.22%	3.00% M	39 gl	
CMT1-LAA	342 lb	2738 lb	2740 lb	0.15%			
CMGS-LA	184 lb	1472 lb	1450 lb	< -1.49%			
WAT1	28.4 gl	188.4 gl	188.0 gl	-0.20%		188.0 gl	
OAE-BA	5 oz	81 oz	81 oz	-0.07%			
OMRLI-PR	28 oz	210 oz	212 oz	0.76%			

Actual	Num Batches: 1								
Load	31117 lb	Design W/C: 0.451	Water/Cement: 0.453	T	Design	227.2 gl	Actual	226.7 gl	To Add: 0.5 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	0.0 gl / CY			
Actual W/C Ratio: 0.452		Actual Water: 227 gl	Batched Cement: 4190 lb		Allowable Water:	0 lb	Wat Cem Contact:	9:47:03	



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81714951 DATE: 09/14/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE SOUTH OF 7 MILE								MAP PAGE: 01A1	TIME: 7:33
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	153	JOHNSON, STEVE	2318	32.00	8.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 535 MR ENVIRONMENTAL SURCHARGE					
MDOT 1188 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGGFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		51 CHICAGO	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature) <i>Releby Thompson</i> COLLECTED (circle one)				
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	X	CHECK CASH CREDIT			
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2318	8437	user1	81714951	81714951	7:33	9/14/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	344028

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11180 lb	0.32%	3.00% M	39 gl	
CMT1-LAA	342 lb	2736 lb	2760 lb	> 0.88%			
CMGS-LA	184 lb	1472 lb	1450 lb	-1.49%			
WAT1	28.4 gl	180.4 gl	180.0 gl	-0.21%		180.0 gl	
QAE-BA	5 oz	81 oz	80 oz	-1.32%			
OMRL-PR	28 oz	210 oz	208 oz	-1.14%			

Actual	Num Batches: 1						
Load	31130 lb	Design W/C: 0.451	Water/Cement: 0.450	T	Design	227.2 gl	Actual 219.0 gl To Add: 8.2 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water: -1.0 gl / CY			
Actual W/C Ratio: 0.434	Actual Water: 219 gl	Batched Cement: 4210 lb	Allowable Water: 69 lb	Wat Cem Contact: 7:33:02			



DRIESENKA & ASSOCIATES, INC.

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT:	Westside Concrete
PROJECT:	Roadway Rehabilitation PW-7018
CONTRACTOR:	Westside Concrete
CONCRETE SUPPLIER & CITY:	SRM Concrete / Detroit
WEATHER:	☒ A.M. Cloudy ☐ P.M.
AGGREGATE CORRECTION FACTOR:	0.2%

D&A PROJECT NO.:	2020525.4A	DATE:	9-14-2021
INSPECTOR:	Baraa Alyagoubi 2098598		
CONTROL SECTION/MDOT JOB NO.:	Wayne County		
PROJECT ENGINEER:	City of Detroit		
TIME ARRIVED:	6:30 Am		
SCHEDULED ARRIVAL TIME:	6:30 Am		
TIME LEFT SITE:	8:45 Am		

Pour Description: Pour sidewalk, ADA and curb on James Coburn Fwy.

Mix Design: P1-SM Quantity Placed (yd³): 24 Lot Number: _____ Sublot: _____
Grade of Concrete: P1 Batch Quantity (yd³): 24 Pour Start: 8:15 Pour End: 3:00

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
2318	81714951	7:33	8:15	8:50	5"	64	79	6.8%	142.4	0.988	4 QC

REMARKS

Admixture P1-SM contain OAE -BA and OMRLI-PR.



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81715013 DATE: 09/15/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE DR AT VASSAR, NORTH OFF 7 MILE							MAP PAGE: 01A1	TIME: 7:38	
P.O. NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	QTY ORDERED	QTY DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.	
	153	MCCARTHY, DANI	3709	32.00	8.00	5.00 in	6.50	1	
ITEM NAME		QUANTITY	UOM	DESCRIPTION			UNIT PRICE	EXTENDED	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGBFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF	ALPENA S. CHICAGO	MDOT PLANT NO.	GRADE OF CONC.				
				M-11					
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION	75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley Thompson</i>		COLLECTED (circle one) CHECK CASH CREDIT			
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP	WATER ADDED	REQUESTED BY	FINAL SLUMP	TESTED AIR	REVOLUTIONS	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT	ARRIVE AT JOB	START POUR	FINISH POUR	LEAVE JOB	ARRIVE PLANT	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
3709	8444	user1	81715013	81715013	7:38	9/15/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	344086

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1360 lb	11232 lb	11280 lb	0.25%	4.00% M	52 gl	
CMT1-LAA	342 lb	2736 lb	2740 lb	0.15%			
CMGS-LA	184 lb	1472 lb	1480 lb	-0.82%			
WAT1	28.4 gl	169.4 gl	169.0 gl	-0.26%		169.0 gl	
OAE-BA	5 oz	81 oz	81 oz	-0.07%			
OMRLI-PR	26 oz	210 oz	208 oz	-1.14%			

Actual	Num Batches: 1							
Load	31128 lb	Design W/C: 0.451	Water/Cement: 0.451 T	Design	227.2 gl	Actual	220.9 gl	To Add: 6.3 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water:	-0.8 gl / CY			
Actual W/C Ratio: 0.439		Actual Water: 221 gl	Batched Cement: 4200 lb	Allowable Water:	49 lb	Wat Cem Contact:	7:38:03	



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81715058 DATE: 09/15/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE S OF 7MILE RD							MAP PAGE: 01A1	TIME: 12:22	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	153	KROESCH, GREGG	4834	32.00	16.50	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		8.50 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1155 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGGFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Releby J. Jankowski</i>			COLLECTED (circle one) CHECK CASH CREDIT	
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4834	8440	user1	81715058	81715058	12:22	9/15/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.50 CY	P1-SM				W2	344133

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	15130 lb	15120 lb	-0.07%			
2NS-SMR	1350 lb	11819 lb	11840 lb	0.18%	3.00% M	41 gl	
CMT1-LAA	342 lb	2907 lb	2900 lb	-0.24%			
CMGS-LA	184 lb	1564 lb	1550 lb	-0.90%			
WAT1	28.4 gl	191.6 gl	192.0 gl	0.18%		192.0 gl	
0AE-BA	5 oz	86 oz	86 oz	-0.11%			
0MRLL-PR	28 oz	224 oz	220 oz	-1.59%			

Actual	Num Batches: 1								
Load	33031 lb	Design W/C: 0.451	Water/Cement: 0.453	T	Design	241.4 gl	Actual	233.3 gl	To Add: 8.1 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	-1.0 gl / CY			
Actual W/C Ratio: 0.438		Actual Water: 233 gl	Batched Cement: 4450 lb		Allowable Water:	58 lb		Wat Cem Contact:	12:21:31



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81715084 DATE: 09/15/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE S OF 7MILE RD								MAP PAGE: 01A1	TIME: 14:22
RO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	153	KIDD, JAMAIN	2600	24.50	24.50	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1155 STATEMENT: I hereby certified the concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGBS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO.	GRADE OF CONC.			
					M-11				
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature) <i>Kelley J. Thompson</i> COLLECTED (circle one) CHECK CASH CREDIT				
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003					
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2600	8439	user1	81715084	81715084	14:22	9/15/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	344160

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14260 lb	0.14%	3.00% M	39 gl	
2NS-SMR	1350 lb	11124 lb	11140 lb	0.14%			
CMT1-LAA	342 lb	2738 lb	2730 lb	-0.22%			
CMGS-LA	184 lb	1472 lb	1450 lb	-1.49%			
WAT1	28.4 gl	184.4 gl	184.0 gl	-0.20%		184.0 gl	
OAE-BA	5 oz	81 oz	81 oz	0.55%			
OMRLI-PR	26 oz	210 oz	208 oz	-1.14%			

Actual	Num Batches: 1						
Load	31134 lb	Design W/C: 0.451	Water/Cement: 0.454	T	Design	227.2 gl	Actual 222.9 gl To Add: 4.3 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water: -0.5 gl / CY			
Actual W/C Ratio: 0.445		Actual Water: 223 gl	Batched Cement: 4180 lb	Allowable Water: 23 lb			Wat Cem Contact: 14:22:22



**DRIESENKA &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: Westside Concrete	D&A PROJECT NO.: 2020525.4A	DATE: 9-15-2021
PROJECT: Roadway Rehabilitation PW-7018	INSPECTOR: Baraa Alyagoodi 2098598	
CONTRACTOR: Westside Concrete	CONTROL SECTION/MDOT JOB NO.: PW-7018 City of Detroit	
CONCRETE SUPPLIER & CITY: SRM Concrete / Detroit	PROJECT ENGINEER: City of Detroit	
WEATHER: ☒ A.M. Sunny ☐ P.M.	TIME ARRIVED: 7:30 Am SCHEDULED ARRIVAL TIME: 7:30 Am TIME LEFT SITE: 9:00	
AGGREGATE CORRECTION FACTOR: 0.2%		

Pour Description: Pour Side Walk on ADA and Curb

Mix Design: PL-SM Quantity Placed (yd³): 2.4 Lot Number: _____ Sublot: _____
Grade of Concrete: PL Batch Quantity (yd³): 2.4 Pour Start: 8:15 Pour End: 4:00

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
3709	8171503	7:38	8:15	8:50	5"	62	76	6.7%	142.4	0.988	400

REMARKS

Admixture PL-SM contain OAE-BA and OMRLI-PR.



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81715104 DATE: 09/16/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE DR AT VASSAR, SOUTH OF 7 MILE								MAP PAGE: 01A1	TIME: 7:27
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	153	WEST JR, WILLI	4816	32.00	8.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1185 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GBFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Relay T. [Signature]</i>				
					COLLECTED (circle one) CHECK CASH CREDIT				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4816	8455	user1	81715104	81715104	7:27	9/16/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	344180

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11120 lb	-0.04%	3.00% M	39 gl	
CMT1-LAA	342 lb	2736 lb	2750 lb	> 0.51%			
CMGS-LA	184 lb	1472 lb	1450 lb	< -1.49%			
WAT1	28.4 gl	184.4 gl	184.0 gl	-0.20%		184.0 gl	
0AE-BA	5 oz	81 oz	82 oz	1.17%			
0MR1-PR	28 oz	210 oz	212 oz	0.76%			

Actual	Num Batches: 1						
Load	31114 lb	Design W/C: 0.451	Water/Cement: 0.451 T	Design	227.2 gl	Actual	222.8 gl To Add: 4.4 gl
Slump:	5.00 in	Water In Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / CY
Actual W/C Ratio: 0.443	Actual Water:	223 gl	Batched Cement:	4200 lb	Allowable Water:	33 lb	Wat Cem Contact: 7:26:38



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81715142 DATE: 09/16/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE, SOUTH OF 7 MILE							MAP PAGE: 01A1	TIME: 11:15	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	153	GROVE, MARK	2435	32.00	16.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1180 STATEMENT I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGBFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley Thompson</i> X		COLLECTED (circle one) CHECK CASH CREDIT		
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2435	8432	user1	81715142	81715142	11:15	9/16/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	344218

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11080 lb	-0.40%	3.00% M	39 gl	
CMT1-LAA	342 lb	2738 lb	2730 lb	-0.22%			
CMGS-LA	184 lb	1472 lb	1470 lb	-0.14%			
WAT1	28.4 gl	184.4 gl	184.0 gl	-0.20%		184.0 gl	
0AE-BA	6 oz	81 oz	81 oz	-0.07%			
0MRLI-PR	26 oz	210 oz	208 oz	-1.14%			

Actual		Num Batches: 1							
Load	31074 lb	Design W/C:	0.451	Water/Cement:	0.451	T	Design	227.2 gl	Actual
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / CY		To Add:
Actual W/C Ratio:	0.442	Actual Water:	223 gl	Batched Cement:	4200 lb	Allowable Water:	34 lb	Wat Cem Contact:	11:14:51



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81715172 DATE: 09/16/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE, SOUTH OF 7 MILE							MAP PAGE: 01A1	TIME: 14:21	
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	153	CHAPP, JOE	2319	24.10	24.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGGFS: FLY ASH:	CMT1-LAA CMGS-LA	CEMENT T1 LAFARGE ALPENA LAFARGE NORTH AMERICA GGBF		ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Relegh Thompson</i>		COLLECTED (circle one) CHECK CASH CREDIT		
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
		WC				WESTSIDE CONCRETE			
LEAVE PLANT:	ARRIVE AT JOB:	START HOUR:	FINISH HOUR:	LEAVE JOB:	ARRIVE PLANT:	CUSTOMER SIGNATURE			
		3:13							
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2319	8428	user1	81715172	81715172	14:21	9/16/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	344248

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11140 lb	0.14%	3.00% M	39 gl	
CMT1-LAA	342 lb	2736 lb	2750 lb	0.51%			
CMGS-LA	184 lb	1472 lb	1460 lb	-0.82%			
WAT1	28.4 gl	184.4 gl	184.0 gl	-0.20%		184.0 gl	
0AE-BA	5 oz	81 oz	81 oz	-0.07%			
0MR1-PR	26 oz	210 oz	208 oz	-1.14%			

Actual	Num Batches: 1								
Load	31144 lb	Design W/C: 0.451	Water/Cement: 0.450	T	Design	227.2 gl	Actual	222.9 gl	To Add: 4.3 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl	/ Load	Trim Water:	-0.5 gl / CY			
Actual W/C Ratio: 0.442		Actual Water: 223 gl	Batched Cement: 4210 lb		Allowable Water:	37 lb	Wat Cem Contact:	14:20:40	



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7. M-DOT VARIOUS LOCATIONS (LETTI) DETROIT			TICKET CODE: 81715182 DATE: 09/16/21	
DRIVER INSTRUCTION: SOUTHBOUND LODGE SERVICE , SOUTHOF 7 MILE							MAP PAGE: 01A1	TIME: 15:22
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	153	GROVE, MARK	2435	33.00	33.00	5.00 in	6.50	1
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:
P1-SM 1015		9.00 1.00	yd EA	MDOT P1 535 MR ENVIRONMENTAL SURCHARGE				
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.								
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.		
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	M-11			
FLY ASH:								
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature)			
INTERM AGG:					X <i>Kelley Thompson</i>			
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	COLLECTED (circle one) CHECK CASH CREDIT			
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.		
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X		
						CUSTOMER SIGNATURE		
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.								
UNLOAD PROMPTLY: Excess time will be charged to the buyer.								

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2435	8432	user1	81715182	81715182	15:22	9/16/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
9.00 CY	P1-SM				W2	344258

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	16020 lb	16040 lb	0.12%			
2NS-SMR	1350 lb	12515 lb	12480 lb	-0.28%	3.00% M	44 gl	
CMT1-LAA	342 lb	3078 lb	3100 lb	+ 0.71%			
CMGS-LA	184 lb	1656 lb	1640 lb	- 0.97%			
WAT1	28.4 gl	207.4 gl	208.0 gl	0.28%		208.0 gl	
OAE-BA	5 oz	91 oz	91 oz	-0.14%			
OMRLI-PR	26 oz	237 oz	236 oz	-0.30%			

Actual	Num Batches: 1							
Load	35016 lb	Design W/C: 0.451	Water/Cement: 0.450 T	Design	255.6 gl	Actual	251.6 gl	To Add: 4.0 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.5 gl / CY	
Actual W/C Ratio: 0.443		Actual Water:	252 gl	Batched Cement:	4740 lb	Allowable Water:	36 lb	Wat Cem Contact: 15:22:04



**DRIESENKA &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: Westside Concrete
PROJECT: PW-7018 City of Detroit
CONTRACTOR: Westside Concrete
CONCRETE SUPPLIER & CITY: SRM Concrete / Detroit
WEATHER: ☒ A.M. cloudy ☐ P.M.
AGGREGATE CORRECTION FACTOR: 0.2 %

D&A PROJECT NO.: 2020525.11A	DATE: 9-16-2021
INSPECTOR: Baraa Alyagoubi 2098598	
CONTROL SECTION/MDOT JOB NO.: Wayne County	
PROJECT ENGINEER: City of Detroit	
TIME ARRIVED: 7:30 Am	
SCHEDULED ARRIVAL TIME: 7:30 Am	
TIME LEFT SITE: 9:30	

Pour Description: pour sidewalk + ADA and curb on James
Couzens FWY

Mix Design: P1-SM Quantity Placed (yd³): 8 of 24 Lot Number: Sublot:
Grade of Concrete: P1 Batch Quantity (yd³): 24 Pour Start: 8:20 Pour End: 9:30

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
4816	8175104	7:27	8:20	9:30	5"	63	71	6.8%	142	0.986	4 cc

REMARKS

Admixture P1-SM contain OAE-BA and
OMRLI-PR



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81715251 DATE: 09/17/21	
DRIVER INSTRUCTION: WYOMING AND W. OUTER DR JUST NORTH OF 7 MILE								MAP PAGE: 01A1	TIME: 11:20
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	153	GROVE, MARK	2435	32.00	8.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		8.00 1.00	yd EA	MDDT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDDT 1155 STATEMENT: I hereby certified this concrete meets MDDT specifications, materials are approved sources, tested, certified to MDDT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF	S. CHICAGO	M-11					
FLY ASH:				COMPANY REPRESENTATIVE (signature)					
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COLLECTED (circle one)					
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
FINE AGG:				X	CHECK CASH CREDIT				
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2435	8432	user1	81715251	81715251	11:20	9/17/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	344327

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	14240 lb	14240 lb	0.00%			
2NS-SMR	1350 lb	11124 lb	11120 lb	-0.04%	3.00% M	39 gl	
CMT1-LAA	342 lb	2738 lb	2740 lb	0.15%			
CMGS-LA	184 lb	1472 lb	1450 lb	-1.49%			
WAT1	28.4 gl	188.4 gl	188.0 gl	-0.20%		188.0 gl	
QAE-BA	5 oz	81 oz	81 oz	-0.07%			
OMRLI-PR	28 oz	210 oz	208 oz	-1.14%			

Actual	Num Batches: 1						
Load	31137 lb	Design W/C: 0.451	Water/Cement: 0.453	T	Design	227.2 gl	Actual 228.8 gl To Add: 0.4 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	0.0 gl / CY	
Actual W/C Ratio: 0.452		Actual Water: 227 gl	Batched Cement: 4190 lb		Allowable Water:	0 lb	Wat Cem Contact: 11:20:15



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81715282 DATE: 09/17/21	
DRIVER INSTRUCTION: WYOMING AND W. OUTER DR JUST NORTH OF 7 MILE							MAP PAGE: 01A1	TIME: 14:18	
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	153	WALKER, ANTHON	2442	17.00	17.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		9.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.	GRADE OF CONC.			
GGGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGGBF		S. CHICAGO	M-11				
FLY ASH:					COMPANY REPRESENTATIVE (signature) <i>Relay Thompson</i>				
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT				
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003					
FINE AGG:									
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2442	8453	user1	81715282	81715282	14:18	9/17/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
9.00 CY	P1-SM				W2	344358

Material	Design Qty	Required	Batched	% Var%	Moisture	Actual	Wat
L6AA-PIN	1780 lb	18020 lb	16020 lb	0.00%			
2NS-SMR	1380 lb	12515 lb	12520 lb	0.04%	3.00% M	44 gl	
CMT1-LAA	342 lb	3078 lb	3070 lb	-0.28%			
CMGS-LA	184 lb	1858 lb	1840 lb	-0.97%			
WAT1	28.4 gl	216.4 gl	216.0 gl	-0.18%		216.0 gl	
OAE-BA	5 oz	91 oz	91 oz	-0.14%			
OMRLI-PR	26 oz	237 oz	238 oz	-0.30%			

Actual	Num Batches: 1						
Load	35073 lb	Design W/C: 0.451	Water/Cement: 0.460	A	Design	255.8 gl	Actual 259.7 gl To Add: 0.0 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	0.5 gl / CY	
Actual W/C Ratio: 0.460		Actual Water: 280 gl	Batched Cement: 4710 lb		Allowable Water:	0 lb	Wat Cem Contact: 14:17:29



**DRIESEN &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: <u>Westside Concrete</u>	D&A PROJECT NO.: <u>20205254A</u>	DATE: <u>9-17-2021</u>
PROJECT: <u>Roadway Rehabilitation PW-7018</u>	INSPECTOR: <u>Baraa Alyagooobi 2098598</u>	
CONTRACTOR: <u>Westside Concrete</u>	CONTROL SECTION/MDOT JOB NO.: <u>PW-7018</u>	
CONCRETE SUPPLIER & CITY: <u>SRM Concrete / Detroit</u>	PROJECT ENGINEER: <u>City of Detroit</u>	
WEATHER: A.M. ☒ P.M. <u>Sunny</u>	TIME ARRIVED: <u>11:30 Am</u>	SCHEDULED ARRIVAL TIME: <u>11:30 Am</u>
AGGREGATE CORRECTION FACTOR: <u>0.2 %</u>	TIME LEFT SITE: <u>1:00 PM</u>	

Pour Description: Pour Sidewalk on Wyoming st.

Mix Design: P1-SM Quantity Placed (yd³): 8.08 Lot Number: _____ Sublot: _____
Grade of Concrete: P1 Batch Quantity (yd³): 24 Pour Start: 12:10 Pour End: 12:45

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
2435	81715251	11:20	12:10	12:45	5"	82	86	6.8%	141.6	0.982	4 QCI

REMARKS

Admixture P1-SM contain 0.08% AE-BA and 0.04% RL-PR



**DRIESEN &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: Westside Concrete	D&A PROJECT NO.: 2020525.4A	DATE: 9-23-2021
PROJECT: PW-7018 City of Detroit	INSPECTOR: Baraa Alyazooobi 2098598	
CONTRACTOR: Westside Concrete	CONTROL SECTION/MDOT JOB NO.: Wayne County PW-7018	
CONCRETE SUPPLIER & CITY: SRM Concrete	PROJECT ENGINEER: City of Detroit	
WEATHER: (A.M.) cloudy P.M.	TIME ARRIVED: 8:30 Am SCHEDULED ARRIVAL TIME: 8:30 Am TIME LEFT SITE: 10:35	
AGGREGATE CORRECTION FACTOR: 0.2%		

Pour Description: pour speed table #3 on 500 Scotten Avn
entrance Western International High School.

Mix Design: P1-SM Quantity Placed (yd³): 100.18 Lot Number: _____ Sublot: _____

Grade of Concrete: P1 Batch Quantity (yd³): 18 Pour Start: 9:25 Pour End: _____

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
4835	82009301	8:32	9:25	9:40	6"	54	74	7%	140.8	1.07	4 Qc

REMARKS

Admixture P1-SM contain MB AE 200 and
PCA OPTIFLO MR.

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MI				FORM CODE: 82009301	
DRIVER INSTRUCTION: ON SCOTTEN AVE E OF CLARK AVE S OFF VERNOR						DATE: 09/23/2021			
P.O. NO.: N 145		ORDER NO.: 145		DRIVER NAME: LAMS, CHRISTOPH		TRUCK NO.: 4835		QTY ORDERED: 10.10	
QTY DELIVERED: 10.00		DESIGN SLUMP: 5.00		DESIGNED AIR: 6.5		PLANT NO.: 820			
PLANT NAME: 1015		PLANT NO.: 1.00		MDOT M-1151 MR ENVIRONMENTAL SU		DESIGNER: 0		DATE TESTED: 0	
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Sand Rock		ZNS-SMR L6AA-PIN		SPRING MILL - ZNS PORT INLAND - GAA		47-003 75-005		MDOT PLANT NO. GRADE OF CONC.	
Cementitious Cementitious		CMGS-LA CMT1-LAA		LAFA-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA		CHICAGO ALPENA		COMPANY REPRESENTATIVE (signature) 	
								COLLECTED (circle one) CHECK CASH CREDIT	
DRIVERS COMMENTS:						Customer Requested Ticket ☐ Before Discharge Completed			
INITIAL SLUMP:		WATER ADDED:		REQUESTED BY:		FINAL SLUMP:		TESTED AIR:	
REVOLUTIONS:		I've read and agreed to the terms on the back side of this delivery ticket.							
LEAD PLANT:		DATE OF ORDER:		DATE OF DELIVERY:		DATE OF TEST:		DATE OF PLANT:	
UNLOAD PROMPTLY:		X							
CUSTOMER SIGNATURE									

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	UNLOAD PROMPTLY: Excess time will be charged to the buyer.
LAFA-SLAG-GRADE 100	184.00	lb 1840.00	lb 1850.00	lb 0.5	0.00	64.4 gal	End of Load Time 8:32 AM
SPRING MILL - ZNS	1350.00	lb 14040.00	lb 13980.00	lb -0.4	4.00		
LAFARGE-I-II LA-APLENA	342.00	lb 3420.00	lb 3405.00	lb -0.4	0.00		Trim Water:
PORT INLAND - 6AA	1780.00	lb 17800.00	lb 17780.00	lb -0.1	0.00		Water to Add:
WAT1	28.40	gal 199.39	gal 201.79	gal 1.2	0.00		
MB AE 200	1.41	oz 74.00	oz 73.50	oz -0.7	0.00		
PCA OPTIFLO MR	36.80	oz 368.00	oz 368.00	oz 0.0	0.00		

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,	SHIP TO: PW 7018 CITY OF DETROIT MI/	TICKET CODE: 82009308 DATE: 09/23/2021
--	--	---

DRIVER INSTRUCTION: ON SCOTTEN AVE E OF CLARK AVE S OFF VERNOR	MAP PAGE:	TIME: 09:57:00
--	------------------	--------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 145	EGISTER, RANDEL	2316	18.00	18.00	5.00	6.5	820

ITEM NAME:	QUANTITY:	UOM:	MDOT P1 535 MR	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SM	1.00				0.00	0.00
1015.	1.00			ENVIRONMENTAL SU	0	0
SHRT	1.00			SHORT LOAD	0	0

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005		
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (signature) 	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA		
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:	Customer Requested Ticket Before Discharge Completed ☐
--------------------------	---

INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	UNLOAD PROMPTLY: Excess time will be charged to the buyer.
LAFARGE-SLAG-GRADE 100	184.00	lb 185.00	lb 285.00	lb 54.1	0.00	6.36 gal	End of Load Time 9:59 AM
SPRING MILL - 2NS	1350.00	lb 1400.00	lb 1380.00	lb -1.4	4.00		
LAFARGE-I-II LA-APLENA	342.00	lb 340.00	lb 340.00	lb 0.0	0.00		Trim Water:
PORT INLAND - 6AA	1780.00	lb 1780.00	lb 1740.00	lb -2.2	0.00		Water to Add:
WAT1	28.40	gal 18.93	gal 23.73	gal 25.3	0.00		
MB AE 200	1.41	oz 7.00	oz 7.50	oz 7.1	0.00		
PCA OPTIFLO MR	36.80	oz 40.00	oz 36.00	oz -10.0	0.00		

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MI				TICKET CODE: 82009307 DATE: 09/23/2021	
DRIVER INSTRUCTION: ON SCOTTEN AVE E OF CLARK AVE S OFF VERNOR							MAP PAGE:	TIME: 09:49:09	
RD. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 145	EGISTER, RANDEL	2316	17.00	17.00	5.00	6.5	820	
ITEM NAME:	QUANTITY:	UOM:	MDOT P1 535 MR	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1-SM	2.00			ENVIRONMENTAL SU	0.00	0.00			
1015	1.00			SHORT LOAD	0	0			
SHRT	1.00				0	0			
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.				
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40					
Cementitious	CMGS-LA	LAFARGE-I-II LA-APLENA	CHICAGO	COMPANY REPRESENTATIVE (signature) 		COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT			
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA						
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	CUSTOMER SIGNATURE X			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG- GRADE 100	184.00	lb 370.00	lb 360.00	lb -2.7	0.00	12.72 gal
SPRING MILL - 2NS	1350.00	lb 2800.00	lb 2760.00	lb -1.4	4.00	
LAFARGE-I-II LA-APLENA	342.00	lb 685.00	lb 690.00	lb 0.7	0.00	
PORT INLAND - 6AA	1780.00	lb 3560.00	lb 3540.00	lb -0.6	0.00	
WAT1	28.40	gal 37.87	gal 37.39	gal -1.3	0.00	
MB AE 200	1.41	oz 15.00	oz 15.00	oz 0.0	0.00	
PCA OPTIFLO MR	36.80	oz 72.00	oz 72.00	oz 0.0	0.00	

End of Load Time 9:52 AM

Trim Water:

Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,		SHIP TO: PW 7018 CITY OF DETROIT MI/	TICKET CODE: 82009301 DATE: 09/23/2021
---	--	---	---

DRIVER INSTRUCTION: ON SCOTTEN AVE E OF CLARK AVE S OFF VERNOR	MAP PAGE	TIME: 08:27:50
---	----------	-------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 145	LAMS, CHRISTOPH	4835	10.10	10.00	5.00	6.5	820
ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:			
P1 5M 1015	10.00 1.00		MDOT P1 535 MR ENVIRONMENTAL SU	0.00 0	0.00 0			

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand Rock	2NS-SMR L6AA-PIN	SPRING MILL - 2NS PORT INLAND - 6AA	47-003 75-005	MDOT PLANT NO. M-40	GRADE OF CONC.
Cementitious Cementitious	CMGS-LA CMT1-LAA	LAFARGE-SLAG-GRADE 100 LAFARGE-I-II LA-APLENA	CHICAGO ALPENA	COMPANY REPRESENTATIVE (signature) <i>[Signature]</i>	
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐
INITIAL SLUMP	WATER ADDED	REQUESTED BY	FINAL SLUMP	TESTED AIR	REVOLUTIONS	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE
LEAVE PLANT	ARRIVE AT JOB	START POUR	FINISH POUR	LEAVE JOB	ARRIVE PLANT	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00 lb	1840.00 lb	1850.00 lb	0.5	0.00	64.4 gal
SPRING MILL - 2NS	1350.00 lb	14040.00 lb	13980.00 lb	-0.4	4.00	End of Load Time 8:32 AM
LAFARGE-I-II LA-APLENA	342.00 lb	3420.00 lb	3405.00 lb	-0.4	0.00	Trim Water:
PORT INLAND - 6AA	1780.00 lb	17800.00 lb	17780.00 lb	-0.1	0.00	Water to Add:
WAT1	28.40 gal	199.39 gal	201.79 gal	1.2	0.00	
MB AE 200	1.41 oz	74.00 oz	73.50 oz	-0.7	0.00	
PCA OPTIFLO MR	36.80 oz	368.00 oz	368.00 oz	0.0	0.00	

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,	SHIP TO: PW 7018 CITY OF DETROIT MI/	TICKET CODE: 82009305
		DATE: 09/23/2021

DRIVER INSTRUCTION: ON SCOTTEN AVE E OF CLARK AVE S OFF VERNOR	MAP PAGE:	TIME: 09:09:37
--	------------------	--------------------------

P.O. NO.	ORDER NO.	DRIVER NAME	TRUCK NO.	QTY. ORDERED	QTY. DELIVERED	DESIGN SLUMP	DESIGNED AIR	PLANT NO.
	N 145	JRCHAM, STEWAI	2306	15.10	15.00	5.00	6.5	820

ITEM NAME	QUANTITY	UOM	MDOT P1-835 MR	DESCRIPTION	UNIT PRICE	EXTENDED
P1-5M 1015	5.00 1.00			ENVIRONMENTAL SU	0.00 0	0.00 0

MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005		
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (signature) 	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA		
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:	Customer Requested Ticket Before Discharge Completed ☒
--------------------------	--

INITIAL SLUMP	WATER ADDED	REQUESTED BY	FINAL SLUMP	TESTED AIR	REVOLUTIONS	I've read and agreed to the terms on the back side of this delivery ticket.

LEAVE PLANT	ARRIVE AT JOB	START POUR	FINISH POUR	LEAVE JOB	ARRIVE PLANT
	9:30				

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	UNLOAD PROMPTLY: Excess time will be charged to the buyer.
LAFARGE-SLAG-GRADE 100	184.00	lb 920.00	lb 995.00	lb 8.2	0.00	32.26 gal	End of Load Time 9:12 AM
SPRING MILL - 2NS	1350.00	lb 7020.00	lb 7000.00	lb -0.3	4.00		
LAFARGE-I-II LA-APLENA	342.00	lb 1710.00	lb 1710.00	lb 0.0	0.00		Trim Water:
PORT INLAND - 6AA	1780.00	lb 8900.00	lb 8880.00	lb -0.2	0.00		Water to Add:
WAT1	28.40	gal 94.66	gal 96.34	gal 1.8	0.00		
MB AE 200	1.41	oz 37.00	oz 37.50	oz 1.4	0.00		
PCA OPTIFLO MR	36.80	oz 184.00	oz 188.00	oz 2.2	0.00		



**DRIESEN &
ASSOCIATES, INC.**

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: Westside Concrete	D&A PROJECT NO.: 2020525.4A	DATE: 9-24-2021
PROJECT: Roadway Rehabilitation PW-7018	INSPECTOR: Baraa Alyaqobi 2098598	
CONTRACTOR: Westside Concrete	CONTROL SECTION/MDOT JOB NO.: PW-7018 City of Detroit	
CONCRETE SUPPLIER & CITY: SRM Concrete / Detroit	PROJECT ENGINEER: City of Detroit	
WEATHER: (A.M.) cloudy P.M.	TIME ARRIVED: 7:00 Am SCHEDULED ARRIVAL TIME: 7:00 Am TIME LEFT SITE: 8:40 Am	
AGGREGATE CORRECTION FACTOR: 0.2%		

Pour Description: Pour Speed table #3 on 500 Scotten Ave
entrance Western International High School.

Mix Design: PI-SM Quantity Placed (yd³): 10 of 33 Lot Number: _____ Sublot: _____
Grade of Concrete: P1 Batch Quantity (yd³): 33 Pour Start: 7:50 Pour End: 8:25

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
2305	82009317	7:00	7:50	8:25	4"	51	71	6.8%	142.8	0.997	4 DC

REMARKS

Admixture PI-SM contain MB AE200 and
PCA OPTIFLO MR.

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MI DETROIT,				TICKET CODE: 82009317	
DRIVER INSTRUCTION: ON SCOTTEN AVE E OF CLARK AVE S OFF VERNOR								DATE: 09/24/2021	
PO. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 102	ARHANICH, JAME	2305	33.10	10.00	4.00	6.5	820	
P1301	1015	10.00	1.00	MDOT P1335 MR ENVIRONMENTAL SU			0.00	0.00	
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.		GRADE OF CONC.		COLLECTED (circle one) CHECK CASH CREDIT	
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005						
Cementitious	CMGS-LA	LAFARGE-I-II LA-APLENA	CHICAGO	COMPANY REPRESENTATIVE (signature)					
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	<i>Joseph Yelton</i>					
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	CUSTOMER SIGNATURE			
						X			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-I-II LA-APLENA	184.00 lb	1840.00 lb	1835.00 lb	-0.3	0.00	88.6 gal
SPRING MILL - 2NS	1350.00 lb	14240.00 lb	14180.00 lb	-0.4	5.50	
LAFARGE-I-II LA-APLENA	342.00 lb	3420.00 lb	3440.00 lb	0.6	0.00	
PORT INLAND - 6AA	1780.00 lb	17800.00 lb	17740.00 lb	-0.3	0.00	
WAT1	28.40 gal	172.55 gal	174.71 gal	1.3	0.00	
MB AE 200	1.51 oz	80.00 oz	80.00 oz	0.0	0.00	
PCA OPTIFLO MR	36.80 oz	368.00 oz	372.00 oz	1.1	0.00	

End of Load Time 7:00 AM

Trim Water:

Water to Add:

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)



1441 SpringWells Ct. Detroit, MI 48209

PHONE: (734) 357-2124

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MA DETROIT,			82009337 09/24/2021	
DRIVER INSTRUCTION: ON SCOTTEN AVE E OF CLARK AVE S OFF VERNOR							09:58:29	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 102	LAMS, CHRISTOPH	4835	30.10	30.00	4.00	6.5	820
1015	10.00	1.00		MDOT PL 501 MIR	EDVIRGINIA TAL 50			
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.								
Sand	2NS-SMIR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.	COLLECTED (circle one) CHECK CASH CREDIT		
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005					
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (signature)				
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	X				
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket		
						X		
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.						UNLOAD PROMPTLY: Excess time will be charged to the buyer.		

MATERIAL		DESIGN	TARGET		BATCHED		% VAR	MOISTURE	FREE WATER	UNIT	NOTED PROMPTLY: Excess time will be charged to	
LAF-A-SLAG-GRADE 100	184.00	lb	1840.00	lb	1840.00	lb	0.0	0.00	76.5	gal	End of Load Time	10:01 AM
SPRING MILL - 2NS	1350.00	lb	14140.00	lb	14080.00	lb	-0.4	4.75				
LAFARGE-II LA-APLENA	342.00	lb	3420.00	lb	3420.00	lb	0.0	0.00			Trim Water:	
PORT INLAND - 6AA	1780.00	lb	17800.00	lb	17740.00	lb	-0.3	0.00				
WAT1	28.40	gal	187.17	gal	187.41	gal	0.1	0.00			Water to Add:	
MB AE 200	1.51	oz	80.00	oz	80.00	oz	0.0	0.00				
PCA OPTIFLO MR	36.80	oz	368.00	oz	368.00	oz	0.0	0.00				

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368	SHIP TO: PW 7018 CITY OF DETROIT MI DETROIT,	Ticket Code 82009362
		Date 09/24/2021

DRIVER INSTRUCTION: ON SCOTTEN AVE E OF CLARK AVE S. OFF VERNOR	DATE	TIME 13:16:52
---	-------------	-------------------------

P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:
	N 102	NESS, TIMOTHY	4838	60.10	40.00	4.00	6.5	820

ITEM NAME:	QUANTITY:	UOM:	DESCRIPTION:	UNIT PRICE:	EXTENDED:
P1-SM 1015	10.00 1.00		MDOT P1 S35 MR ENVIRONMENTAL SU	0.00 0	0.00 0

MDOT 1155 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.					
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40	
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (signature) 	
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA		
					COLLECTED (circle one) CHECK CASH CREDIT

DRIVERS COMMENTS:	Customer Requested Ticket Before Discharge Completed ☐
--------------------------	---

INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.

UNLOAD PROMPTLY: Excess time will be charged to the buyer.

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00 lb	1840.00 lb	1845.00 lb	0.3	0.00	36.5 gal
SPRING MILL - 2NS	1350.00 lb	14140.00 lb	14080.00 lb	-0.4	4.75	
LAFARGE-I-II LA-APLENA	342.00 lb	3420.00 lb	3410.00 lb	-0.3	0.00	
PORT INLAND - 6AA	1780.00 lb	17800.00 lb	17720.00 lb	-0.4	0.00	
WAT1	28.40 gal	192.20 gal	192.44 gal	0.1	0.00	
MB AE 200	1.51 oz	80.00 oz	80.00 oz	0.0	0.00	
PCA OPTIFLO MR	36.80 oz	368.00 oz	368.00 oz	0.0	0.00	

End of Load Time 1:19 PM
Trim Water:
Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete
1441 SpringWells Ct. Detroit, MI 48209
PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MI DETROIT,				TICKET CODE: 82009368 DATE: 09/24/2021	
DRIVER INSTRUCTION: ON SCOTTEN AVE E OF CLARK AVE S OFF VERNOR						TIME: 14:13:07			
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 102	SMITH, ADDISON	4821	50.10	50.00	4.00	6.5	820	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		10.00		MDOT P1 S35 MR			0.00	0.00	
1015		1.00		ENVIRONMENTAL SU			0	0	
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.		GRADE OF CONC.			
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40					
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (signature)		COLLECTED (circle one)			
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA	<i>Signature</i>		CHECK CASH CREDIT			
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER
LAFARGE-SLAG-GRADE 100	184.00 lb	1840.00 lb	1860.00 lb	1.1	0.00	76.6 gal
SPRING MILL - 2NS	1350.00 lb	14140.00 lb	14100.00 lb	-0.3	4.75	
LAFARGE-I-II LA-APLENA	342.00 lb	3420.00 lb	3390.00 lb	-0.9	0.00	
PORT INLAND - 6AA	1780.00 lb	17800.00 lb	17740.00 lb	-0.3	0.00	
WAT1	28.40 gal	192.20 gal	191.72 gal	-0.2	0.00	
MB AE 200	1.51 oz	80.00 oz	79.50 oz	-0.6	0.00	
PCA OPTIFLO MR	36.80 oz	368.00 oz	368.00 oz	0.0	0.00	

End of Load Time 2:16 PM
Trim Water:
Water to Add:

A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES



SRM Concrete

1441 SpringWells Ct. Detroit, MI 48209

PHONE: (734) 357-2124

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83276 WESTSIDE CONCRETE CO. SHELBY TOWNSHIP, MI 48318-3368,				SHIP TO: PW 7018 CITY OF DETROIT MA DETROIT,				CHIT CODE: 82009374 DATE: 09/24/2021	
DRIVER INSTRUCTION: ON SCOTTEN AVE E OF CLARK AVE S OFF VERNOR							TIME: 15:46:26		
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	N 102	BROWN, KEVIN	2314	52.50	52.50	4.00	6.5	820	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:		UNIT PRICE:	EXTENDED:		
P1-SM 1015		2.50 1.00		MDOT P1 335 MR ENVIRONMENTAL SU		0.00 0	0.00 0		
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
Sand	2NS-SMR	SPRING MILL - 2NS	47-003	MDOT PLANT NO.	GRADE OF CONC.				
Rock	L6AA-PIN	PORT INLAND - 6AA	75-005	M-40					
Cementitious	CMGS-LA	LAFARGE-SLAG-GRADE 100	CHICAGO	COMPANY REPRESENTATIVE (signature) 					
Cementitious	CMT1-LAA	LAFARGE-I-II LA-APLENA	ALPENA						
				COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT					
DRIVERS COMMENTS:						Customer Requested Ticket Before Discharge Completed ☐			
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	CUSTOMER SIGNATURE X			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

MATERIAL	DESIGN	TARGET	BATCHED	% VAR	MOISTURE	FREE WATER	
LAFARGE-SLAG-GRADE 100	184.00	lb 460.00	lb 460.00	lb 0.0	0.00	19.02 gal	End of Load Time 3:47 PM
SPRING MILL - 2NS	1350.00	lb 3540.00	lb 3500.00	lb -1.1	4.75		
LAFARGE-I-II LA-APLENA	342.00	lb 855.00	lb 875.00	lb 2.3	0.00		Trim Water:
PORT INLAND - 6AA	1780.00	lb 4440.00	lb 4400.00	lb -0.9	0.00		Water to Add:
WAT1	28.40	gal 47.93	gal 48.17	gal 0.5	0.00		
MB AE 200	1.51	oz 20.00	oz 19.00	oz -5.0	0.00		
PCA OPTIFLO MR	36.80	oz 88.00	oz 92.00	oz 4.5	0.00		



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI-48203
PHONE: (313) 368-1133

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81715564 DATE: 09/27/21	
DRIVER INSTRUCTION: ON WYOMING S OF 7 MILE RD @ CURTIS							MAP PAGE: 01A1	TIME: 7:43	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY ORDERED:	QTY DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	5	WEST JR, WILLI	4816	32.00	8.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		8.00 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1188 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGBFS: FLY ASH:	CMT1-LAA CMGS-LA	LH 1-II APLENA LH-SLAG-GRADE 100		ALPENA S. CHICAGO	MDOT PLANT NO. M-11	GRADE OF CONC.			
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION		75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley Thompson</i>			COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT	
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4816	8455	user1	81715564	81715564	7:43	9/27/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
8.00 CY	P1-SM				W2	344638

Material	Description	Design Qty	Required	Batched	% Var	% Moisture	Actual Wat
L6AA-PIN	6AA - PORT INLAND	1780 lb	14240 lb	14240 lb	0.00%		
2NS-SMR	2NS SPRING MILL RECLA	1350 lb	11232 lb	11280 lb	0.43%	4.00% M	52 gl
CMT1-LAA	LH 1-II APLENA	342 lb	2736 lb	2810 lb	2.70%		
CMGS-LA	LH-SLAG-GRADE 100	184 lb	1472 lb	1470 lb	-0.14%		
WAT1	CITY WATER	28.4 gl	169.4 gl	169.0 gl	-0.26%		169.0 gl
QAE-BA	MB AE 200 MASTERAIR	5 oz	81 oz	81 oz	0.55%		
OMRLI-PR	PREMIERE OPTIFLO MR V	26 oz	210 oz	212 oz	0.76%		

Actual	Num Batches: 1							
Load	31229 lb	Design W/C: 0.451	Water/Cement: 0.443	T	Design	227.2 gl	Actual	221.0 gl To Add: 8.2 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-0.8 gl / CY		
Actual W/C Ratio: 0.431	Actual Water:	221 gl	Batched Cement:	4280 lb	Allowable Water:	84 lb	Wat Cem Contact:	7:42:51



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83276 WESTSIDE CONCRETE CO.				SHIP TO: 7 M-DOT VARIOUS LOCATIONS (LETTI) DETROIT				TICKET CODE: 81715593 DATE: 09/27/21	
DRIVER INSTRUCTION: ON WYOMING S OF 7 MILE RD @ CURTIS							MAP PAGE: 01A1	TIME: 11:01	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	5	STARIN, MARTIN	2434	32.00	15.50	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM 1015		7.50 1.00	yd EA	MDOT P1 S35 MR ENVIRONMENTAL SURCHARGE					
MDOT 1188 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	LH 1-II APLENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFS:	CMGS-LA	LH-SLAG-GRADE 100	S. CHICAGO	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature)		COLLECTED (circle one)			
INTERM AGG:				Kelsey Thompson					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	X	CHECK CASH CREDIT				
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2434	8450	user1	81715593	81715593	11:01	9/27/21
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
7.50 CY	P1-SM				W2	344667

Material	Description	Design Qty	Required	Batched	% Var%	Moisture	Actual Wat
L6AA-PIN	6AA - PORT INLAND	1780 lb	13350 lb	13340 lb	-0.07%		
2NS-SMR	2NS SPRING MILL RECLA	1350 lb	10429 lb	10380 lb	-0.47%	3.00% M	36 gl
CMT1-LAA	LH 1-II APLENA	342 lb	2565 lb	2560 lb	-0.19%		
CMGS-LA	LH-SLAG-GRADE 100	184 lb	1380 lb	1370 lb	-0.72%		
WAT1	CITY WATER	28.4 gl	171.0 gl	171.0 gl	0.01%		171.0 gl
0AE-BA	MB AE 200 MASTERAIR	5 oz	78 oz	76 oz	0.83%		
0MR1-PR	PREMIERE OPTIFLO MR V	26 oz	197 oz	198 oz	-0.83%		

Actual	Num Batches: 1							
Load	29094 lb	Design W/C: 0.451	Water/Cement: 0.452	T	Design	213.0 gl	Actual	207.2 gl To Add: 5.8 gl
Slump:	5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water:	-0.8 gl / CY		
Actual W/C Ratio: 0.440		Actual Water: 207 gl	Batched Cement: 3930 lb		Allowable Water: 41 lb		Wat Cem Contact:	11:00:35



DRIESEN & ASSOCIATES, INC.

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: <i>Westside concrete</i>	D&A PROJECT NO.: <i>2020525.4A</i>	DATE: <i>9-27-21</i>
PROJECT: <i>Delco + PW</i>	INSPECTOR: <i>Eric Morris #01375263</i>	
CONTRACTOR: <i>Westside concrete</i>	CONTROL SECTION/MDOT JOB NO.:	
CONCRETE SUPPLIER & CITY: <i>SRM concrete</i>	PROJECT ENGINEER:	
WEATHER: A.M. <i>partly cloudy</i> P.M.	TIME ARRIVED: <i>7:30</i> SCHEDULED ARRIVAL TIME: <i>8:00</i> TIME LEFT SITE:	
AGGREGATE CORRECTION FACTOR: <i>0.200</i>		

Pour Description: *S. Delco + ADA ramps + curb on Wyoming ave + curb on*

Mix Design: *P1-SM* Quantity Placed (yd³): *8* Lot Number: Sublot:
Grade of Concrete: *P1* Batch Quantity (yd³): *8* Pour Start: *8:00* Pour End: *8:45*

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
<i>4816</i>	<i>81719564</i>	<i>7:43</i>	<i>8:00</i>	<i>8:45</i>	<i>5</i>	<i>63</i>	<i>72</i>	<i>0.8</i>	<i>1419</i>	<i>1.01</i>	<i>42-1</i>

REMARKS

Admixtures: OAC-BA OMBLI-PR