



Somat Engineering, Inc.

26445 Northline Rd, Taylor, MI 48180
Tel: 734-946-4966 Fax: 734-946-1147

ASTM D2950

REPORT NUMBER: 019 SHEET: 3 OF 4

ASPHALT DENSITY DETERMINATION REPORT

DATE: 8/21/2020

JOB NUMBER: 2020073E (PW-7018)

PROJECT NAME: HMA Mill & Resurfacing 2020

LOCATION: Detroit, MI

GAUGE NUMBER: 2127

CLIENT: CoD/WSP

OWNER: City of Detroit (CoD)

CONTRACTOR: AJAX

PROJECT ENGINEER: Jason Lukasik, P.E.

WEATHER: Sunny

TEST PERFORMED ON:		X	WEARING COURSE (WC)			LEVELING COURSE (LC)			BASE COURSE (BC)			OTHER		
STRUCTURE: Mainline														
TEST			WET DENSITY		MOISTURE			DENSITY		TEST LOCATION				
ORIG.	RETEST	DEPTH	DENSITY COUNTS	WET DENSITY	MOIST. COUNTS	MOIST.	MOIST.	MAX DENSITY	COMPACT.	STATIONING/LOCATION	OFFSET OF CL (FT)		COURSE	
		INCH	DC	PCF	MC	PCF	%	PCF	%		LEFT	RIGHT		
23		BS	762	143.7	53	6.6	4.8	156.2	92	42.3544, -83.0637		14.00	WC	
24		BS	753	144.6	56	7	5.1	156.2	92.6	42.3544, -83.0638		4.00	WC	
25		BS	714	148.4	67	8.6	6.1	156.2	95	42.3548, -83.0628		9.00	WC	
26		BS	732	146.7	55	6.9	4.9	156.2	93.9	42.3548, -83.0629	5		WC	
27		BS	738	146.1	56	7	5	156.2	93.5	42.3555, -83.0612		10.00	WC	
28		BS	730	146.9	50	6.1	4.4	156.2	94.1	42.3555, -83.0611		2.00	WC	
29		BS	717	148.1	64	8.1	5.8	156.2	94.8	42.3500, -83.0772	9		WC	
30		BS	744	145.4	68	8.7	6.4	156.2	93.1	42.3505, -83.0757	14		WC	
31		BS	719	148	57	7.1	5.1	156.2	94.7	42.3510, -83.0741	10		WC	
32		BS	735	146.4	54	6.7	4.8	156.2	93.7	42.3514, -83.0727	16		WC	
33		BS	723	147.5	64	8.1	5.8	156.2	94.4	42.3518, -83.0716	4		WC	
MAXIMUM DETERMINATION (LAB)										PRESCALE				
NOTE: Gmb to Marshall conversion is $Gmb * 62.4 (PCF) = MARSHALL (PCF)$										16		16		
NOTE: Gmm to TMD conversion is $Gmm * 62.4 (PCF) = TMD (PCF)$										DENSITY		MOISTURE		
MAXIMUM WET DENSITY BY:			MARSHALL/Gmb 95.0%			X		TMD/Gmm 92.0% - 96.0%			DENSITY		MOISTURE	
			TMD/Gmm 92.0% - 97.0%					TMD/Gmm 92.0% - 98.0%			READING 1		2739 418	
REMARKS:										READING 2		2747 422		
										READING 3		2733 420		
										READING 4		2755 419		
										OPERATING STANDARDS (READING 5)				
										DENSITY		MOISTURE		
										2749		422		
SOMAT FIELD REPRESENTATIVE: Ryan Castillo										DATE: 8/21/2020				
SOMAT PROJECT MANAGER(s): Steve Drummond, P.E.										DATE: 8/28/2020				

*All results noted in this report relate only to items inspected or tested by Somat Engineering, Inc. and/or Somat Engineering of Ohio, Inc. (Somat). This report shall not be reproduced, except in full, without the prior written approval of Somat.