



City of Detroit

Inspector's Daily Report

7/21/2020 8:38 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/6/2020	Day of Week Monday	Seq. No. 1	Import Date 7/9/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By CAT, Carly A Taylor		Revision Date 7/21/2020 8:27 AM	Revision No. 1
Temperatures Low: 75 ° F High: 91 ° F		Weather Sunny and HOT			

Comments

7 am – The sign crew for Ajax set up advance warning signs, traffic regulators/signs and barricades north and south along Sherwood St in Detroit between 7 mile and Nevada for the PW-7018 Resurfacing project. Ajax and Ten Mile Creek arrived at 6:30 am and began staging their equipment to begin cold milling the existing HMA. Ten Mile Creek began removing HMA with their Milling machine starting at 7 mile working southward down Sherwood working from the East side of the road (NB Lane), working towards the SB lane following the MDOT standards listed under section 501.

Noon – The crew continued the HMA removal along with sweeping and scraping the surfaces below the 3" material removed. Asphalt was shipped out throughout the day by gravel trains and single dump trucks. Three buried valve boxes were discovered in the NB lane 5' off of the curb face.

3 pm - The crews dispersed for the day after cold milling. Quantities will be posted on tomorrow's IDR. I began estimating totals for the sidewalk flags to be removed. My initial findings were that we wouldn't exceed the allotted square yards for this location.

Soil and Erosion Control:
Plastic covers over all catch basins

Traffic Control:
Advance warning signs, traffic regulators/signs and barricades north and south along Sherwood St in Detroit between 7 mile and Nevada.

Project Visitors:
Jim Petronsky.

Materials:
42" hand barricades, Cold Milling, Advance warning signs

Attachments:
None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Superintendant (Mike P)	1	4.00	Super Pick-up Truck	1	4.00
	Traffic Controller	1	9.00			



City of Detroit

Inspector's Daily Report

7/21/2020 8:38 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Tenmile Creek Excavating, LLC	Foreman	1	9.00	Foreman Pick-up Truck	1	9.00
	Laborer	2	9.00	Milling Machine	1	9.00
	Operator	5	9.00	Wirtgen W220i		
	Progressive Sweeper	1	4.00	Open Sweeper w/ blade	1	9.00
				Skidster Mustang 4200W	1	9.00
				Sweeper Truck (Progressive)	1	4.00
				Water Truck	1	9.00

Reviewed By: Carly Taylor Carly Taylor
Jul 31 2020 7:46 AM
(Signature)

(Date)



City of Detroit

Inspector's Daily Report

7/8/2020 10:09 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/6/2020	Day of Week Monday	Seq. No. 1	Import Date 7/9/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 75 ° F High: 91 ° F		Weather Sunny and HOT			

Comments

7 am – The sign crew for Ajax set up advance warning signs, traffic regulatorsw/signs and barricades north and south along Sherwood St in Detroit between 7 mile and Nevada for the PW-7018 Resurfacing project. Ajax and Ten Mile Creek arrived at 6:30 am and began staging their equipment to begin cold milling the existing HMA. Ten Mile Creek began removing HMA with their Milling machine starting at 7 mile working southward down Sherwood working from the East side of the road (NB Lane), working towards the SB lane following the MDOT standards listed under section 501.

Noon – The crew continued the HMA removal along with sweeping and scraping the surfaces below the 3" material removed. Asphalt was shipped out throughout the day by gravel trains and single dump trucks. Three buried valve boxes were discovered in the NB lane 5' off of the curb face.

3 pm - The crews dispersed for the day after cold milling 12,998 square yards today. I began estimating totals for the sidewalk flags to be removed. My initial findings were that we wouldn't exceed the allotted square yards for this location.

Soil and Erosion Control:
Plastic covers over all catch basins

Traffic Control:
Advance warning signs, traffic regulatorsw/signs and barricades north and south along Sherwood St in Detroit between 7 mile and Nevada.

Project Visitors:
Jim Petronsky.

Materials:
42" hand barricades, Cold Milling, Advance warning signs

Attachments:
photos



Inspector's Daily Report

7/8/2020 10:09 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting / Ajax Paving Industries, a joint ven	Ajax Superintendent (Mike P)	1	4.00	Ajax Super. Pick up	1	4.00
	Ajax traffic controller	1	9.00	Progressive Sweeping	1	4.00
	TenMile Creek Foreman	1	9.00	Elgin Eagle sweeper with hopper		
	TenMile Creek Laborers	2	9.00	TMC Fore. Pick up	1	9.00
	TenMile Creek Operators	5	9.00	TMC Milling Machine Wirtgen W220i	1	9.00
				TWC open sweeper with blade	1	9.00
				TWC skidster Mustang 4200W	1	9.00
				TWC Water truck	1	9.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Cold Milling HMA Surface, Modified	_50170110280	PW-7018		0000	12,998.000 Syd		Sherwood St between E. 7 Mile and Nevada st in Detroit		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: All areas were inspected and approved for HMA future application by KS.									

Quantity moved to 7/7 IDR.

Reviewed By: _____
(Signature)

(Date)