



City of Detroit

Inspector's Daily Report

7/10/2020 7:12 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/9/2020	Day of Week Thursday	Seq. No. 1	Import Date 7/11/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 80 ° F High: 94 ° F		Weather Sunny			

Comments

Contractor performed concrete break out and removal around manholes, catch basins, and water stop boxes, on Sherwood between Nevada and 7 Mile Road. Structures were adjusted as needed as per plans and specifications. All bricks, blocks, motor, and castings were visual inspected. All concrete placed was sprayed with curing compound. Concrete testing was performed by Somat and G2 personnel. Arrow boards, cones, and flag personnel was in place for traffic control. Site visit by Jim Petronski. Site secure at the end of day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting / Ajax Paving Industries, a joint ven	Foreman	1	8.00	Bobcat	3	8.00
	Labors	16	8.00	Dump trucks	2	8.00
				Loader	1	8.00
				Pick up truck	3	8.00
				Stake truck	2	8.00

Reviewed By: Carly Taylor Carly Taylor
Jul 31 2020 7:48 AM
(Signature)

(Date)