



City of Detroit

Inspector's Daily Report

7/21/2020 10:29 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/9/2020	Day of Week Thursday	Seq. No. 1	Import Date 7/13/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By CAT, Carly A Taylor		Revision Date 7/21/2020 10:16 AM	Revision No. 1
Temperatures Low: 73 ° F High: 93 ° F		Weather Sunny and HOT			

Comments

7 am – Work continues along Sherwood St in Detroit between 7 mile and Nevada for the PW-7018 Resurfacing project. Fort Wayne Contracting began removing, raising and replacing the following items per MDOT Specs , 16 catch basins, 5 water valve boxes and 4 manhole covers along Sherwood street.

Noon – Fort Wayne continued structure repair and replacement work.

3 pm - The crews dispersed for the day after completing all structures on Sherwood. An Inspector (Somat) and myself also worked at the Grand Blvd location today calculating totals for the sidewalk flags to be removed and cold mill estimates. We calculated totals at the Monroe st location today as well. This work was completed today.

Soil and Erosion Control:

None.

Traffic Control:

Advance warning signs, traffic regulators w/signs and barricades north and south along Sherwood St in Detroit between 7 mile and Nevada.

Project Visitors:

Materials:

42" pull barricades, Advance warning signs, concrete bricks, 16 CB, 3 valve boxes and 3 manhole covers

Attachments:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.						



Inspector's Daily Report

7/21/2020 10:29 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, _40370510180 Modifie d			PW-7018	0000	20.000	Ea	Sherwood between 7 mile and Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: This item has been zeroed out by CAT 7/18/2020 IDR. Future item postings will be done on the adj item created by CM 001.									
_ Dr Structure Cover, Adj, Case 1, 4037050 0930 Modifie d, Adj			PW-7018	0000	20.000	Ea	Sherwood from 7 Mile to Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Concrete, Grade P1						6.00	Cyd		
Material Remarks: McCoig Plant #14									
Concrete, Type P-NC						2.50	Cyd		
Material Remarks: McCoig Plant #14									
_ Dr Structure Cover, Type CB, _4037050 0110 Modified			PW-7018	0000	16.000	Ea	Sherwood between 7 mile and Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: This item has been zeroed out by CAT 7/18/2020 IDR. Future item postings will be done on the adj item created by CM 001.									
_ Dr Structure Cover, Type CB, 4037050 0940 Modified, A dj			PW-7018	0000	16.000	Ea	Sherwood between 7 mile and Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, Type CB						16.00	Ea		
Material Remarks: East Jordan									
_ Dr Structure Cover, Type Sewer 4037050 0960 MH, Modif ied, Adj			PW-7018	0000	4.000	Ea	Sherwood between 7 mile and Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, MH, Type Sewer						4.00	Ea		
Material Remarks: East Jordan									
_ Dr Structure Cover, Type Sewer _4037050 0140 MH, Modified			PW-7018	0000	4.000	Ea	Sherwood between 7 mile and Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: This item has been zeroed out by CAT 7/18/2020 IDR. Future item postings will be done on the adj item created by CM 001.									
_ Dr Structure Cover, Type Water 4037050 0970 Valve Box , Modified, Adj			PW-7018	0000	5.000	Ea	Sherwood between 7 mile and Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Structure Cover, Type Water Valve Box						5.00	Ea		
Material Remarks: East Jordan									
_ Dr Structure Cover, Type Water _4037050 0160 Valve Box, Modified			PW-7018	0000	5.000	Ea	Sherwood between 7 mile and Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: This item has been zeroed out by CAT 7/18/2020 IDR. Future item postings will be done on the adj item created by CM 001.									



City of Detroit

Inspector's Daily Report

7/21/2020 10:29 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Water Shutoff, Adj, Modified	_ 823705	0900	PW-7018	0000	5.000	Ea	Sherwood between 7 mile and Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Concrete, Grade P1							0.00 Cyd		
Material Remarks: McCoig Plant #14									
Qty posted with Dr Structure Case 1 Adj.									
Concrete, Type P-NC							0.00 Cyd		
Material Remarks: McCoig Plant #14									
Qty posted with Dr Structure Case 1 Adj.									

Reviewed By: Carly Taylor Carly Taylor
Jul 31 2020 7:49 AM
(Signature)

(Date)

INSPECTOR'S REPORT OF CONCRETE PLACED - Roadway

DISTRIBUTION: ORIGINAL – Construction Project Engineer Files COPY - CFS

CONTRACTOR Fort Wayne Construction / AJAX Paving Industries		GENERAL NAME OF PROJECT PW - 7018 City of Detroit Major Streets	
SUBCONTRACTOR		CONTROL SECTION ID – JOB NUMBER PW-7018	
CONCRETE SUPPLIER McCoig		ROUTE Sherwood	
MAXIMUM TIME 60		STRUCTURE NUMBER	
WEATHER 78 A.M. 86 P.M.		REPORT NUMBER	DATE 07-09-2020

MAX. WATER ADDED PER CYD 0 GALLONS	REASON:
BEAMS/CYLINDERS MADE (Sta, Time, #, etc.)	
CURING COMPND. USED GALLONS	

Intended Air _____% to _____%				TEMPERATURES – AIR – SLUMP				Intended Slump _____" to _____"			
TIME	ATMOSPHERE	CONCRETE	*AIR CONTENT %	SLUMP	CYLINDERS/ BEAMS	TIME	ATMOSPHERE	CONCRETE	*AIR CONTENTS %	SLUMP	CYLINDERS/ BEAMS

LOT #	LOT SIZE	SUBLOT #	SUBLOT SIZE	RANDOM #	QA Cylinder ID		Discrepancy Cylinder	

COMMENTS See Attached QA/QC Test Reports

ITEM OR CODE NO.	STA. TO STA.	GRADE OF CONC.	LENGTH	WIDTH	DEPTH	MEASURED SQ. OR CU. YARDS	CYDS. PLAN	CYDS. USED	CYDS. WASTE	OVER UNDER %
4037051	Sherwood	PNC	5	5	.4	6.4	6.4	6	0	
8237050	Sherwood	P1	5	5	.5	2.31	2.31	2.5	.19	

REMARKS OR COMPUTATIONS
(Use back if necessary)

2.5CYDS OF P1 DELIVERED. CONCRETE PLACED TO SAME DEPTH AS SURROUNDING PAVEMENT. PAVEMENT DEPTH VARIEDFROM 4-6 INCHES

MIX OR STREET TECHNICIAN Kobi Smith	DATE 07-09-2020
--	--------------------

This image shows a full page of blank graph paper. The grid consists of small, evenly spaced squares formed by thin black lines. There are no margins, text, or other markings on the page.

	DATE		

Clear Form



City of Detroit

Inspector's Daily Report

7/12/2020 6:22 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/9/2020	Day of Week Thursday	Seq. No. 1	Import Date 7/13/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 73 ° F High: 93 ° F		Weather Sunny and HOT			

Comments

7 am – Work continues along Sherwood St in Detroit between 7 mile and Nevada for the PW-7018 Resurfacing project. Fort Wayne Contracting began removing, raising and replacing the following items per MDOT Specs , 16 catch basins, 5 water valve boxes and 4 manhole covers along Sherwood street.

Noon – Fort Wayne continued structure repair and replacement work.

3 pm - The crews dispersed for the day after completing all structures on Sherwood. An Inspector (Somat) and myself also worked at the Grand Blvd location today calculating totals for the sidewalk flags to be removed and cold mill estimates. We calculated totals at the Monroe st location today as well. This work was completed today.

Soil and Erosion Control:
None.

Traffic Control:
Advance warning signs, traffic regulators w/signs and barricades north and south along Sherwood St in Detroit between 7 mile and Nevada.

Project Visitors:

Materials:
42" pull barricades, Advance warning signs, concrete bricks, 16 CB, 3 valve boxes and 3 manhole covers

Attachments:
photos



Inspector's Daily Report

7/12/2020 6:22 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cover, Adj, Case 1, _40370510180 PW-7018 Modifie d				0000	20.000	Ea	Sherwood between 7 mile and Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Materials inspected and approved by KS.									
Block, Concrete					20.00	Ea			
Material Remarks: Blocks used for repairs									
Brick, Concrete					358.00	Ea			
Material Remarks: Concrete Bricks for adjustments and leveling.									
Mortar, Standard					20.00	Cyd			
_ Dr Structure Cover, Type CB, _40370510110 PW-7018 Modified				0000	16.000	Ea	Sherwood between 7 mile and Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Materials inspected and approved by KS.									
Structure Cover, Type CB					16.00	Ea			
_ Dr Structure Cover, Type Sewer _40370510140 PW-7018 MH, Modified				0000	4.000	Ea	Sherwood between 7 mile and Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Materials inspected and approved by KS.									
Structure Cover, MH, Type Sewer					4.00	Ea			
_ Dr Structure Cover, Type Water _40370510160 PW-7018 Valve Box, Modified				0000	5.000	Ea	Sherwood between 7 mile and Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Materials inspected and approved by KS.									
Structure Cover, Type Water Valve Box					5.00	Ea			
_ Water Shutoff, Adj, Modified _82370510900 PW-7018				0000	5.000	Ea	Sherwood between 7 mile and Nevada		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Materials inspected and approved by KS.									
Mortar, Standard					2.00	Cyd			

Reviewed By: _____
(Signature)

(Date)