



City of Detroit

Inspector's Daily Report

7/14/2020 9:56 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/13/2020	Day of Week Monday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 7/29/2020 12:43 PM	Revision No. 1
Temperatures Low: 72 ° F High: 81 ° F		Weather Sunny			

Comments

Contractor performed sidewalk removal on Carpenter street between Dequindre and Goddard street, as per specifications. Backfilling, compacting and grading was done to the disturbed areas and forms were set in preparation for sidewalk placement. Proper care was taken in order not to damage lawn sprinkler and /or other property. Arrow boards, cones, and flag personnel were used for traffic control. All excavated areas were barricaded at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting / Ajax Paving Industries, a joint ven	Foreman	2	8.00	Backhoe	1	8.00
	Labors	12	8.00	Bobcat	2	8.00
	Operator	3	8.00	Dump trucks	2	8.00
				Pick up truck	4	8.00
				Stake truck	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Rem	_204005	0030	PW-7018	0000	191.000	Syd	Carpenter street between Dequindre and Goddard.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: Worked performed by Westside Concrete Co.									



City of Detroit

Inspector's Daily Report

7/14/2020 9:56 AM

FieldManager 5.3c

Item Postings


Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Rem	_204005	0030	PW-7018	0000	-71.000	Syd	Carpenter between Dequindre and Goddard		

Contractor:

West Side Concrete Company

Item Remarks: This posting is to correct a quantity error on the original posting. The correct total is 120 syd. Correction by CAT 7/29/2020.

Reviewed By: Carly Taylor Carly Taylor
(Signature) Jul 31 2020 7:51 AM
(Date)



Project PW-7018
Subject SIDEWALK REMOVAL

Computed by D. HARRIS
Checked by IMD

Sheet No. of
Project # DW-7018
Date 7/13/20
Date 7/13/20

SIDEWALK REMOVAL CARPENTER TO LODDARD
(WESTSIDE CONCRETE)

Southside of CARPENTER

Address

$$6' \times 7' = 42 \text{ sft.}$$

Northside of CARPENTER

Address

$$2013 - 6' \times 6' = 36.00 \text{ sft.} \checkmark$$

$$1' \times 6' = 6.00 \text{ (SERVICE WALK)} \checkmark$$

$$2019 - 20' \times 6' = 120.00 \text{ sft.} \checkmark$$

$$2031 - 12' \times 6' = 72.00 \text{ sft.} \checkmark$$

$$\text{Adjacent lot } 25' \times 6' = 150.00 \text{ sft.} \checkmark$$

$$2201 \quad 12' \times 6' = 72.00 \text{ sft.} \checkmark \text{ (TREE ROOT)}$$

$$2217 - 2215 - 50' \times 6' = 300.00 \text{ sft.} \checkmark \text{ (TREE ROOT)}$$

$$3' \times 6' = 18.00 \text{ sft.} \checkmark \text{ (SERVICE WALK)}$$

$$2221 - \text{lot} - 44' \times 6' = 264.00 \text{ sft.} \checkmark$$

4" sidewalk = 708 sft / 9 = 78.67 syd

4" sidewalk w/roots = 372 sft / 9 = 41.33 syd

Removal total = 120 syd

1 of 2



City of Detroit

Inspector's Daily Report

7/14/2020 9:56 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/13/2020	Day of Week Monday	Seq. No. 1	Import Date 7/21/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 81 ° F		Weather Sunny			

Comments

Contractor performed sidewalk removal on Carpenter street between Dequindre and Goddard street, as per specifications. Backfilling, compacting and grading was done to the disturbed areas and forms were set in preparation for sidewalk placement. Proper care was taken in order not to damage lawn sprinkler and /or other property. Arrow boards, cones, and flag personnel were used for traffic control. All excavated areas were barricaded at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting / Ajax Paving Industries, a joint ven	Foreman	2	8.00	Backhoe	1	8.00
	Labors	12	8.00	Bobcat	2	8.00
	Operator	3	8.00	Dump trucks	2	8.00
				Pick up truck	4	8.00
				Stake truck	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Rem	_204005	0030	PW-7018	0000	191.000	Syd	Carpenter street between Dequindre and Goddard.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: Worked performed by Westside Concrete Co.									

Reviewed By: _____
(Signature)

(Date)