



City of Detroit

Inspector's Daily Report

7/21/2020 12:27 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/13/2020	Day of Week Monday	Seq. No. 1	Import Date 7/21/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 63 ° F High: 81 ° F		Weather Mostly Sunny			



Inspector's Daily Report

7/21/2020 12:27 PM

FieldManager 5.3c

Comments

TMC milled existing asphalt pavement West Grand Blvd, from Linwood Ave to Grand River Ave as follows:

- 7.0' wide, west bound right lane from 1000.0' west of STA. 2569+00 west 546.5' at west curb line Wildemere St. (425.06 sq. yds);
- 7.0' wide, east bound right lane from 546.5' at west curb line Wildemere St. west of 1000.0' east to 1000.0' west of STA 2569+00 (425.06 sq. yds.);
- 7.0' wide, west bound right and center lanes from west curb line of Linwood Ave. 160.0 west to STA 2569+00 plus 1546.5' west at west curb line Wildemere St. (1327.28 sq. yds.);
- 7.0' wide, east bound right and center lanes from 1546.5' west of STA. 2569+00' plus 160.0' east to the west curb line of Linwood Ave. (1327.28 sq. yds.);
- 7.0' wide, west bound center and left lanes from west curb line of Linwood Ave. 160.0 west to Sta 2569+00 plus 1546.5' west at west curb line Wildemere St. (1327.28 sq. yds.);
- 7.0' wide, east bound center and left lanes from 1546.5' west of STA. 2569+00' plus 160.0' east to the west curb line of Linwood Ave. (1327.28 sq. yds.);
- 7.0' wide, west bound left lane from west curb line of Linwood Ave. 160.0 west to Sta 2569+00 plus 1546.5' west at west curb line Wildemere St. (1327.28 sq. yds.);
- 7.0' wide, east bound left lane from 1546.5' west of STA. 2569+00' plus 160.0' east to the west curb line of Linwood Ave. (1327.28 sq. yds.);
- 2.0' wide, west bound left lane from west curb line of Linwood Ave. 160.0 west to Sta 2569+00 plus 1546.5' west at west curb line Wildemere St. (379.22 sq. yds);
- 2.0' wide, east bound left lane from 1546.5' west of STA. 2569+00' plus 160.0' east to the west curb line of Linwood Ave. (379.22 sq. yds.);
- 85.0' wide cross-over from west curb line of Linwood Ave. to west to Blvd isle, 50.0' long (472.22 sq. yds.);
- 61.0' wide by 50.0' long cross-over at Lawton St. south (338.89 sq. yds.);
- - - Note: there is a 7.0' long by 8.0' wide soft sand fill west of center and south of the south westbound curbline.
- 34.0' wide by 50.0' long cross-over at Lawton St. north (188.89 sq. yds.); and,
- 34.0' wide by 15.0' long approach at Lawton St. north (56.67 sq. yds.).

TOTAL = 10,628.89

PS ran the street sweeper behind TMC on West Grand Blvd from Linwood Ave. to Grand River Ave.

Prior to the writer's assignment to the work, TMC milled existing asphalt pavement on West Grand Blvd from Linwood Ave. to Grand River Ave as follows:

- 7.0' wide, west bound right lane from west curb line of Linwood Ave. 160.0' west to STA. 2569+00 plus 1000.0' west (902.22 sq. yds);
- 7.0' wide, east bound right lane from 1000.0' east of STA. 2569+00 plus east 160.0' to the west curb line of Linwood Ave. (902.22 sq. yds); and,



City of Detroit

Inspector's Daily Report

7/21/2020 12:27 PM

FieldManager 5.3c

- 61.0' wide by 15.0' long approach at Lawton St. south (101.67 sq. yds.).

GRAND TOTAL = 12,535.00

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting / Ajax Paving Industries, a joint ven	Flagger (TMC)	3	24.00	Broom, Superior DT74J (TMC)	1	8.00
	Laborer (TMC)	4	36.00	Miller, Wirtgon W220i (TMC)	1	8.00
	Operator (PS)	1	8.00	Miller, Wirtgon W50Ri (TMC)	1	8.00
	Operator (TMC)	4	36.00	Mini Loader, J. Deere 332G (TMC)	1	8.00
	Operator Foreman (TMC) (Jim)	1	8.00	Sign Board (TMC)	2	8.00
				Street Seeper, Elgin Bear (PS)	1	8.00
				Water Truck (TMC)	2	16.00

Reviewed By: Carly Taylor Carly Taylor
(Signature) Jul 31 2020 7:52 AM

(Date)