



City of Detroit

Inspector's Daily Report

7/20/2020 4:27 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/14/2020	Day of Week Tuesday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 7/21/2020 12:29 PM	Revision No. 1
Temperatures Low: 72 ° F High: 90 ° F		Weather Sunny			
Comments Westside Concrete Company performed sidewalk removal operation on Carpenter street between Mackay and Conant. All excavated areas were graded and forms were placed. All work performed was checked? verified and meets specifications. Depth checks and grade checks were performed prior to placement and approved. Concrete testing was performed both QA and QC. QA test was performed by Driesenga & Associates and QC test by Somat personnel. All material meet specifications. Concrete was discharged in the required amount of time. All concrete placed was sprayed with Safe - Cure 1000MDOT curing compound. Arrow boards, barricades, and flag personnel were in place for traffic control. Job site safe and secure at end of the day.					

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting / Ajax Paving Industries, a joint ven	Finishers	4	8.00	Backhoe	1	8.00
	Foreman	2	8.00	Bobcat	2	8.00
	Labors	11	8.00	Dump trucks	2	8.00
	Operator	2	8.00	Excavator	1	8.00
				Pick up truck	5	8.00
				Stake truck	2	8.00
West Side Concrete Company	Finishers	4	8.00	Backhoe	1	8.00
	Foreman	2	8.00	Bobcat	2	8.00
	Labors	12	8.00	Dump truck	2	8.00
	Operators	3	8.00	Excavator	1	8.00
				Pick up truck	5	8.00
				Stake truck	2	8.00



City of Detroit

Inspector's Daily Report

7/20/2020 4:27 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified	_60370010360	PW-7018		0000	33.000	Ft	18475 Sherwood street.		
Contractor: West Side Concrete Company									
Item Remarks: Final field measure									
Concrete, Grade P1						3.53	Cyd		
Material Remarks: Final field measure									
Curing Compound, White						0.50	Gal		
Material Remarks: Final filed count									
_ Pavt Repr, Rem, Modified	_60370110370	PW-7018		0000	21.440	Syd	Northside of Carpenter, between Charest and Gallagher street.		
Contractor:									
West Side Concrete Company									
Item Remarks: Final filed measure									
_ Sidewalk, Conc with Tree Roots, 4 inch, Modified	_80370110440	PW-7018		0000	336.000	Sft	Southside of Carpenter between Dequindre and Conant		
Contractor:									
West Side Concrete Company									
Item Remarks: Final filed measure									
Concrete, Grade P1						4.15	Cyd		
Material Remarks: Final filed measure									
Curing Compound, White						2.00	Gal		
Material Remarks: Final filed count									
Joint Filler, Fiber						100.00	Syd		
Material Remarks: Final field count									
_ Sidewalk, Conc, 4 inch, Modified	_80270110400	PW-7018		0000	2,885.000	Sft	Northside of Carpenter between Dequindre and Conant. Westside of Sherwood street between Hildale and Nevada.		
Contractor:									
West Side Concrete Company									
Item Remarks: Final field measure									
Concrete, Grade P1						44.00	Cyd		
Material Remarks: Final field measure									
Curing Compound, White						5.00	Gal		
Material Remarks: Final field count									
Joint Filler, Fiber						600.00	Syd		
Material Remarks: Final filed count									



City of Detroit

Inspector's Daily Report

7/20/2020 4:27 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Conc, 6 inch, Modified	_8027012	0410	PW-7018	0000	46.000	Sft	Northside of Carpenter between Charest and Gallagher		
Contractor: West Side Concrete Company									
Item Remarks: Final field measure									
Concrete, Grade P1							0.44	Cyd	
Material Remarks: Final field count									
Curing Compound, White							1.00	Gal	
Material Remarks: Final field count									
Joint Filler, Fiber							15.00	Syd	
Material Remarks: Final filed count									
Sidewalk, Rem	_2040055	0030	PW-7018	0000	265.220	Syd	Both sides of Carpenter street, between Dequindre and Conant.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: Final Field measured									

Reviewed By: Carly Taylor Carly Taylor
 Jul 31 2020 7:54 AM
 (Signature)

 (Date)

WSP

1

Sheet No. of

Project #

Project PW-7018 City of Detroit
Subject 2040055 Sidewalk Removals

Computed by D. Harris
Checked by

Date 7/14/20
Date

Locations

2509 Carpenter -

6' x 6' = 36.00 Sft. ✓

Southside of Carpenter
West of Fleming

- 18' x 6' = 108.00 Sft. ✓

2302 Carpenter
(Store)

- 44' x 6' = 264.00 Sft. ✓

1' x 17' = 17.00 Sft. ✓

Adjacent Lot to
2302 East

- 24' x 6' = 144.00 Sft. ✓

2509

6' x 6' = 36.00 Sft.

2701

18' x 6' = 108.00 Sft. ✓

2703

10' x 6' = 60.00 Sft. ✓

11' x 6' = 66.00 Sft. ✓

2765

6' x 6' = 36.00 Sft. ✓

Northside of Carpenter -
Bet. Charest & Gallagher

18' x 6' = 108.00 Sft. ✓

26' x 6' = 156.00 Sft. ✓

4' x 6' = 24.00 Sft. ✓

41' x 6' = 246.00 Sft. ✓

Total

1,409.00 Sft. ✓

WSP

2

Sheet No. _____ of _____

Project # _____

Project PW-7018 City of Detroit
 Subject 2040055 Sidewalk Removal
 Computed by D Hains
 Checked by _____

Date 7/14/20

Date _____

Locations

3323 Carpenter -

$16' \times 6' = 96.00 \text{ ft.}$

$1' \times 12' = 12.00 \text{ ft.}$

3427 - 3431 -

$25' \times 6' = 150.00 \text{ ft.}$

$(\text{Service walk}) 3' \times 6' = 18.00 \text{ ft.}$

3501 Adjacent
Lot

$24' \times 6' = 144.00 \text{ ft.}$

3521

$17' \times 6' = 102.00 \text{ ft.}$

Alley to Moran St.

$12' \times 6' = 72.00 \text{ ft.}$

$30' \times 6' = 180.00 \text{ ft.}$

3611

$6' \times 6' = 36.00 \text{ ft.}$

Parking Lot
West of Conant

$28' \times 6' = 168.00 \text{ ft.}$

TOTAL

978.00 ft.

TOTAL Sheet - 1

1409.00 ft.

$2,387.00 \text{ ft.} \div 9 =$

2040055 Sidewalk

REMOVAL →

265.22 syds

WSP

3

Sheet No of

Project #

Date 7/14/20

Date

Project PW-7018 City of Detroit

Computed by D. Harris

Subject 603-7011

Checked by

PAVT. Prep, Removal Modified

Northside of Carpenter -
bet. Char est & Gallagher

$$21' \times 7' = 147.00 \text{ sft.}$$

$$5' \times 8' = 40.00 \text{ sft.}$$

$$3' \times 2' = 6.00 \text{ sft.}$$

$$193.00 \text{ sft.}$$

$$\div 9 =$$

$$21.44 \text{ sft.}$$

Project PW-7018 City of Detroit

Computed by D. Harris

Subject 803 7010 Sidewalk CONC.

Checked by

w/ TREE ROOTS 4" Modified

LOCATIONSSouthside of CARPENTER
12158 NAGEL $8' \times 6' = 48.00 \text{ Sft.}$ ✓

2201 CARPENTER

 $12' \times 6' = 72.00 \text{ Sft.}$ ✓

2207 - 2215 "

 $24' \times 6' = 144.00 \text{ Sft.}$ ✓2255 "
Adjacent lot $12' \times 6' = 72.00 \text{ Sft.}$ ✓

336.00 Sft. ✓

WSP

5

Sheet No of

Project #

Date 7/14/20

Date

Project PW-7018 City of Detroit
Subject 8027010 Sidewalk
CONC. 6" Modified

Computed by D. Harris
Checked by

LOCATION

NORTHSIDE OF CARPENTER
BET. CHAREST & GALLAGHER

- 5' x 8' = 40.00 sq. ft.
3' x 2' = 6.00 sq. ft.

✓ 46.00 sq. ft.

WSP

6

Sheet No. of

Project #

Project PW-7018 City of Detroit

Computed by D. HARRIS

Date 7/14/20

Subject 8027010 Sidewalk

Checked by

Date

4" Modified

LOCATIONS

2013 Carpenter

$6' \times 6' = 36.00 \text{ sf.}$

2019 "

$20' \times 6' = 120.00 \text{ sf.}$

2031 "

$12' \times 6' = 72.00 \text{ sf.}$

2037 "

$25' \times 6' = 150.00 \text{ sf.}$

Adjacent Lot

2207-2215

$26' \times 6' = 156.00 \text{ sf.}$

$3' \times 6' = 18.00 \text{ sf.}$

2221- Adjacent Lot

$44' \times 6' = 264.00 \text{ sf.}$

2255

$10' \times 6' = 60.00 \text{ sf.}$

Adjacent Lot

$6' \times 6' = 36.00 \text{ sf.}$

$24' \times 6' = 144.00 \text{ sf.}$

Southside of CARPENTER
EAST of FLEMING

$18' \times 6' = 108.00 \text{ sf.}$

2302 CARPENTER -
(STORE)

$44' \times 6' = 264.00 \text{ sf.}$

$1' \times 17' = 17.00 \text{ sf.}$

Adjacent Lot

$24' \times 6' = 144.00 \text{ sf.}$

$$\text{TOTAL} \rightarrow 1589.00 \text{ sf.}$$

Project PW-7018 City of Detroit
 Subject 8027010 Sidewalk
 4" Modified

Computed by D. Harris
 Checked by _____

LOCATIONS

2449 CARPENTER

- 16' x 6' = 96.00 SF ✓

2509 CARPENTER

- 6' x 6' = 36.00 SF ✓

16' x 6' = 96.00 SF ✓

2701 CARPENTER

18' x 6' = 108.00 SF ✓

2703 "

10' x 6' = 60.00 SF ✓

11' x 6' = 66.00 SF ✓

2765

6' x 6' = 36.00 SF ✓

Northside of Carpenter,
 Bet. Charest & Gallagher

- 18' x 6' = 108.00 SF ✓

26' x 6' = 156.00 SF ✓

4' x 6' = 24.00 SF ✓

14' x 6' = 84.00 SF ✓

TOTAL

870.00 SF ✓

WSP

Project PW-7018 City of Detroit
Subject 8027010 Sidewalk Conc.
4" Modified

Computed by D. Harris

Checked by

Sheet No. of

Project #

Date 7/14/20

Date

LOCATION

18475 Sherwood - $28' \times 6' = 168.00 \text{ SF}$ ✓

18401 Sherwood $17' \times 6' = 102.00 \text{ SF}$ ✓

Westside of Sherwood $6' \times 6' = 36.00 \text{ SF}$ ✓
North of Nevada

$12' \times 10' = 120.00 \text{ SF}$ ✓

Total 426.00 SF ✓

Total sheet 6 1589.00 SF

Total sheet 7 870.00 SF

Total → 2885.00 SF ✓

WSP

Project PW-7018 City of Detroit
Subject 6037001 Curb CONC.
Detail CD, Modified

Computed by D. HARRIS
Checked by

Sheet No of
Project #
Date 7/14/20
Date

18475 Sherwood - 33' R.H.

MCCOIG MATERIALS
 23055 Groesbeck Hwy. Warren, MI 48089
 PHONE: (586) 775-7200

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368 MI				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 14138360 DATE: 07/14/20	
DRIVER INSTRUCTION: CONANT SOUTH OFF DAVISON / WEST ON CARPENTER / WEST OF MOUND --- 5 INCH SLUMP ---						MAP PAGE: DT427383		TIME: 14:11	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	1407	MICHAEL VINEY	4810	44.00	44.00	5.00 in	6.50	14	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SM		11.00	yd	MDOT P1 S35 MR					
<i>Signature</i>									
MDOT 1155 STATEMENT: I hereby certify this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA		ALPENA	MDOT PLANT NO.		GRADE OF CONC.		
GGBFS:	CMGS-LA	LAFARGE NORTH AMERICA GGBF		S. CHICAGO	M-24				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AAL PORT INLAND		71-003	COMPANY REPRESENTATIVE (signature)		COLLECTED (circle one)		
INTERM AGG:		2NS - SPRING HILL RECLAMATIO		47-003	<i>Signature</i>		CHECK CASH CREDIT		
FINE AGG:	2NS-SMR								
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			

SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. **UNLOAD PROMPTLY:** Excess time will be charged to the buyer.

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4810	MIVINEYARI	user	14138360	14138360	14:11	7/14/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
11.00 yd	P1-SM				D	137672

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	19580 lb	19540 lb	-0.20%			
2NS-SMR	1350 lb	15518 lb	15500 lb	-0.12%	4.50% M	80 gl	
CMT1-LAA	342 lb	3762 lb	3745 lb	-0.45%			
CMGS-LA	184 lb	2024 lb	2015 lb	-0.44%			
WAT1	28.4 gl	204.8 gl	206.0 gl	0.58%		206.0 gl	
QAE-BA	6.26 oz	109.93 oz	110.50 oz	0.51%			
QMR1-PR	31.56 oz	347.16 oz	344.00 oz	-0.91%			

Actual Load		Num Batches: 1		Design		Actual		To Add:	
42547 lb	Design W/C: 0.451	Water/Cement: 0.453	T	312.4 gl	286.0 gl				
Slump 5.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load		Trim Water: -2.5 gl / yd					



City of Detroit

Inspector's Daily Report

7/20/2020 4:27 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/14/2020	Day of Week Tuesday	Seq. No. 1	Import Date 7/21/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments 1
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 90 ° F		Weather Sunny			

Comments

Westside Concrete Company performed sidewalk removal operation on Carpenter street between Mackay and Conant. All excavated areas were graded and forms were placed. All work performed was checked? verified and meets specifications. Depth checks and grade checks were performed prior to placement and approved. Concrete testing was performed both QA and QC. QA test was performed by Driesenga & Associates and QC test by Somat personnel. All material meet specifications. Concrete was discharged in the required amount of time. All concrete placed was sprayed with Safe - Cure 1000MDOT curing compound. Arrow boards, barricades, and flag personnel were in place for traffic control. Job site safe and secure at end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting / Ajax Paving Industries, a joint ven	Finishers	4	8.00	Backhoe	1	8.00
	Foreman	2	8.00	Bobcat	2	8.00
	Labors	11	8.00	Dump trucks	2	8.00
	Operator	2	8.00	Excavator	1	8.00
				Pick up truck	5	8.00
				Stake truck	2	8.00
West Side Concrete Company	Finishers	4	8.00	Backhoe	1	8.00
	Foreman	2	8.00	Bobcat	2	8.00
	Labors	12	8.00	Dump truck	2	8.00
	Operators	3	8.00	Excavator	1	8.00
				Pick up truck	5	8.00
				Stake truck	2	8.00



Inspector's Daily Report

7/20/2020 4:27 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified	_6037001	0360	PW-7018	0000	33.000	Ft	18475 Sherwood street.		
Contractor: West Side Concrete Company									
Item Remarks: Final field measure									
Concrete, Grade P1						3.53	Cyd		
Material Remarks: Final field measure									
Curing Compound, White						0.50	Gal		
Material Remarks: Final filed count									
_ Pavt Repr, Rem, Modified	_6037011	0370	PW-7018	0000	21.440	Syd	Northside of Carpenter, between Charest and Gallagher street.		
Contractor: West Side Concrete Company									
Item Remarks: Final filed measure									
_ Sidewalk, Conc with Tree Roots, 4 inch, Modified	_8037011	0440	PW-7018	0000	336.000	Sft	Southside of Carpenter between Dequindre and Conant		
Contractor: West Side Concrete Company									
Item Remarks: Final filed measure									
Concrete, Grade P1						4.15	Cyd		
Material Remarks: Final filed measure									
Curing Compound, White						2.00	Gal		
Material Remarks: Final filed count									
Joint Filler, Fiber						100.00	Syd		
Material Remarks: Final field count									
_ Sidewalk, Conc, 4 inch, Modified	_8027011	0400	PW-7018	0000	2,885.000	Sft	Northside of Carpenter between Dequindre and Conant. Westside of Sherwood street between Hildale and Nevada.		
Contractor: West Side Concrete Company									
Item Remarks: Final field measure									
Concrete, Grade P1						44.00	Cyd		
Material Remarks: Final field measure									
Curing Compound, White						5.00	Gal		
Material Remarks: Final field count									
Joint Filler, Fiber						600.00	Syd		
Material Remarks: Final filed count									



City of Detroit

Inspector's Daily Report

7/20/2020 4:27 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Conc, 6 inch, Modified	_8027012	0410	PW-7018	0000	46.000	Sft	Northside of Carpenter between Charest and Gallagher		
Contractor: West Side Concrete Company									
Item Remarks: Final field measure									
Concrete, Grade P1							0.44	Cyd	
Material Remarks: Final field count									
Curing Compound, White							1.00	Gal	
Material Remarks: Final field count									
Joint Filler, Fiber							15.00	Syd	
Material Remarks: Final field count									
Sidewalk, Rem	_204005	0030	PW-7018	0000	336.550	Syd	Both sides of Carpenter street, between Dequindre and Conant.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: Final Field measure									

265.22 syd

Reviewed By: _____
(Signature)

(Date)