



City of Detroit

Inspector's Daily Report

7/29/2020 1:08 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/14/2020	Day of Week Tuesday	Seq. No. 1	Import Date 7/21/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By CAT, Carly A Taylor		Revision Date 7/21/2020 12:51 PM	Revision No. 1
Temperatures Low: 63 ° F High: 81 ° F		Weather Mostly Sunny			

Comments

Ten Mile Creek (TMC) and Progressive Sweeping (PS) milled existing asphalt pavement as follows:

- West Grand Boulevard, westbound, from west curb line of Wildemere St. to the east ROW northbound Grand River Ave. 1073.00 ft. x 30.00 ft. / 9.00 sqft. per sqyd. = 3576.67 sq. yds.

- West Grand Boulevard, eastbound, from ROW northbound Grand River Ave. to west curb line of Wildemere St. 1158.00 ft. x 30.00 ft. / 9.00 sqft. per sqyd. = 3860.00 sqyds.

- Wildemere St., cross-over, from north curb line eastbound West Grand Blvd. to south curb line west bound West Grand Blvd. 60.00 ft. x 50.00 ft. / 9.00 sqft. per sqyd = 333.33 sqyds.

- Wildemere St., approach, from north curb line westbound West Grand Blvd. to ROW West Grand Blvd. 15.00 ft. x 60.00 ft. / 9.00 sqft. per sqyd = 100.00 sqyds.

- Dexter Ave., cross-over, from north curb line eastbound West Grand Blvd. to south curb line westbound West Grand Blvd. 48.00 ft. x 55.00 ft. / 9.00 sqft. per sqyd = 282.67 sqyds.

- Dexter Ave., approach, from north curb line westbound West Grand Blvd. to ROW West Grand Blvd. 15.00 ft. x 53.00 ft. / 9.00 sqft. per sqyd = 88.33 sqyds.

- Dexter Ave., approach, from south curb line eastbound West Grand Blvd. to ROW West Grand Blvd. 15.00 ft. x 53.00 ft. / 9.00 sqft. per sqyd = 88.33 sqyds.

- Vinwood St., dog leg, from south curb line eastbound West Grand Blvd. to east curb line northbound Grand River Ave. ((40.00 ft. x 19.00 ft.) + (16.00 ft x 19.00 ft x 0.5 angle) + (1.00 ft. x 19.00 ft x 0.5 angle)) / 9.00 sqft. per sqyd = 102.39 sqyds.

- - Note: A small sink hole that had developed on Vinewood St. appears to be resultant of a partial collapse of traffic control duct 12.0 ft. east of the east curb line of north bound Grand River Ave. and 12.0 ft. north of the south curb line of Vinewood St. K. Smith notified.

TOTAL milled today = 8431.72 sqyds.

Covid-19 check: 97.7*f



City of Detroit

Inspector's Daily Report

7/29/2020 1:08 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting / Ajax Paving Industries, a joint ven	Flagger (TMC)	3	27.00	Broom, Superior DT74J (TMC)	1	9.00
	Laborer (TMC)	3	27.00	Miller, Wirigton W220i (TMC)	1	9.00
	Operator (PS)	1	9.00	Miller, Wirigton W50Ri (TMC)	1	9.00
	Operator (TMC)	4	36.00	Mini Loader, J. Deere 332G (TMC)	1	9.00
	Operator Foreman (TMC) (Jim)	1	9.00	Sign Board (TMC)	2	18.00
				Street Seeper, Elgin Bear (PS)	1	9.00
				Water Truck (TMC)	2	18.00

Reviewed By: Carly Taylor Carly Taylor
Jul 31 2020 7:55 AM
(Signature)

(Date)



City of Detroit

Inspector's Daily Report

7/16/2020 7:15 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/14/2020	Day of Week Tuesday	Seq. No. 1	Import Date 7/21/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 63 ° F High: 81 ° F		Weather Mostly Sunny			

Comments

Ten Mile Creek (TMC) and Progressive Sweeping (PS) milled existing asphalt pavement as follows:

- West Grand Boulevard, westbound, from west curb line of Wildemere St. to the east ROW northbound Grand River Ave. 1073.00 ft. x 30.00 ft. / 9.00 sqft. per sqyd. = 3576.67 sq. yds.

- West Grand Boulevard, eastbound, from ROW northbound Grand River Ave. to west curb line of Wildemere St. 1158.00 ft. x 30.00 ft. / 9.00 sqft. per sqyd. = 3860.00 sqyds.

- Wildemere St., cross-over, from north curb line eastbound West Grand Blvd. to south curb line west bound West Grand Blvd. 60.00 ft. x 50.00 ft. / 9.00 sqft. per sqyd = 333.33 sqyds.

- Wildemere St., approach, from north curb line westbound West Grand Blvd. to ROW West Grand Blvd. 15.00 ft. x 60.00 ft. / 9.00 sqft. per sqyd = 100.00 sqyds.

- Dexter Ave., cross-over, from north curb line eastbound West Grand Blvd. to south curb line westbound West Grand Blvd. 48.00 ft. x 55.00 ft. / 9.00 sqft. per sqyd = 282.67 sqyds.

- Dexter Ave., approach, from north curb line westbound West Grand Blvd. to ROW West Grand Blvd. 15.00 ft. x 53.00 ft. / 9.00 sqft. per sqyd = 88.33 sqyds.

- Dexter Ave., approach, from south curb line eastbound West Grand Blvd. to ROW West Grand Blvd. 15.00 ft. x 53.00 ft. / 9.00 sqft. per sqyd = 88.33 sqyds.

- Vinwood St., dog leg, from south curb line eastbound West Grand Blvd. to east curb line northbound Grand River Ave. ((40.00 ft. x 19.00 ft.) + (16.00 ft x 19.00 ft x 0.5 angle) + (1.00 ft. x 19.00 ft x 0.5 angle)) / 9.00 sqft. per sqyd = 102.39 sqyds.

- - Note: A small sink hole that had developed on Vinewood St. appears to be resultant of a partial collapse of traffic control duct 12.0 ft. east of the east curb line of north bound Grand River Ave. and 12.0 ft. north of the south curb line of Vinewood St. K. Smith notified.

TOTAL milled today = 8431.72 sqyds.

Covid-19 check: 97.7*f



Inspector's Daily Report

7/16/2020 7:15 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting / Ajax Paving Industries, a joint ven	Flagger (TMC)	3	27.00	Broom, Superior DT74J (TMC)	1	9.00
	Laborer (TMC)	3	27.00	Miller, Wirigton W220i (TMC)	1	9.00
	Operator (PS)	1	9.00	Miller, Wirigton W50Ri (TMC)	1	9.00
	Operator (TMC)	4	36.00	Mini Loader, J. Deere 332G (TMC)	1	9.00
	Operator Foreman (TMC) (Jim)	1	9.00	Sign Board (TMC)	2	18.00
				Street Seeper, Elgin Bear (PS)	1	9.00
				Water Truck (TMC)	2	18.00

Item Postings

All item postings should be Cold Milling.

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA Surface, Rem	501000	0230	PW-7018	0000	3,576.670	Syd	West Grand Blvd., westbound, from Wildemere St. to Grand River Ave.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: 1073.00 ft. x 30.00 ft. / 9.00 sqft. per sqyd = 3576.67 sq. yds.									
HMA Surface, Rem	501000	0230	PW-7018	0000	3,860.000	Syd	West Grand Blvd., eastbound, from Grand River Ave. to Wildemere St.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: 1158.00 ft. x 30.00 ft. / 9.00 sqft. per sqyd = 3860.00 sqyds.									
HMA Surface, Rem	501000	0230	PW-7018	0000	333.330	Syd	Wildemere St., cross-over, from north curb line eastbound West Grand Blvd. to south curb line west bound West Grand Blvd.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: 60.00 ft. x 50.00 ft. / 9.00 sqft. per sqyd = 333.33 sqyds.									
HMA Surface, Rem	501000	0230	PW-7018	0000	100.000	Syd	Wildemere St., approach, from north curb line westbound West Grand Blvd. to ROW West Grand Blvd.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: 15.00 ft. x 60.00 ft. / 9.00 sqft. per sqyd = 100.00 sqyds.									



Inspector's Daily Report

7/16/2020 7:15 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA Surface, Rem	501000	0230	PW-7018	0000	282.670	Syd	Dexter Ave., cross-over, from north curb line eastbound West Grand Blvd. to south curb line westbound West Grand Blvd.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: 48.00 ft. x 55.00 ft. / 9.00 sqft. per sqyd = 282.67 sqyds.									
HMA Surface, Rem	501000	0230	PW-7018	0000	88.330	Syd	Dexter Ave., approach, from north curb line westbound West Grand Blvd. to ROW West Grand Blvd.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: 15.00 ft. x 53.00 ft. / 9.00 sqft. per sqyd = 88.33 sqyds.									
HMA Surface, Rem	501000	0230	PW-7018	0000	88.330	Syd	Dexter Ave., approach, from south curb line eastbound West Grand Blvd. to ROW West Grand Blvd.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: 15.00 ft. x 53.00 ft. / 9.00 sqft. per sqyd = 88.33 sqyds.									
HMA Surface, Rem	501000	0230	PW-7018	0000	102.390	Syd	Vinewood St., dog-leg, from south curb line eastbound West Grand Blvd. to east curb line northbound Grand River Ave.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: ((40.00 ft. x 19.00 ft.) + (16.00 ft x 19.00 ft x 0.5 angle) + (1.00 ft. x 19.00 ft x 0.5 angle)) / 9.00 sqft. per sqyd = 102.39 sqyds.									

Reviewed By: _____
(Signature)

(Date)