



City of Detroit

Inspector's Daily Report

7/21/2020 12:28 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/15/2020	Day of Week Wednesday	Seq. No. 1	Import Date 7/21/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 88 ° F		Weather Mostly Sunny			

Comments

West Grand Boulevard from Linwood Avenue to Grand River Road.
7:00 AM - 4:00 PM

Ajax Paving (Operator Foreman Jason Tabani) set up arrow boards and drums at the Linwood Ave. and the Grand River Rd. extreames, pre-brushed curbs, pre-swept, laid emulsified bond coat, installed leveling coarse of 4E3 HMA pavement, post swept and post swepted, and placed temporary lane pavement markings along West Grand Blvd. as follows:

- 2779.50 ft. x 30.00 ft westbound and 2864.50 x 30.00 ft eastbound, 2-1/2" thick un-rolled to 2" thick rolled.

- - Note: Ticket No. 24 was recieved with Ticket No. 31, marked "Void", and brought to the attention of the Contractor's paver operator, Dwight, and the WSP field engineer. However, the quantity of Ticket No, 24 has not been subtracted from the total placed this day.

- - Note: The paver dipped, vertically, at the 7.0 ft N/S x 8.0 ft. E/W sand filled soft spot located at 24.0 ft. to center east of the west curb line of the south Lawton St. and the north curb line of the westbound West Grand Blvd. crossover.

TOTAL HMA placed today = 2079.61 Tons, no waste.

Visitors:

- None approached to or sought after by the writer.

Traffic:

- No incidents today. Sink hole at Vinewood Street remains barricaded wirh barrels and caution tape.

Attachments:

- Emulsified bond coatt ticket;
- 4E3 HMA Ticket Nos. 1 through 42; and,
- HMA Yield Calc Sheet,

Covid-19 check: 97.3*f



Inspector's Daily Report

7/21/2020 12:28 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagger	5	45.00	Backhoe, Cat 430F	1	9.00
	Flagger Foreman	1	9.00	Broom, J. Deere	1	9.00
	Laborer	5	45.00	Paver, Cat AP1055F	1	9.00
	Operator	4	36.00	Portable Toilet	1	9.00
	Operator Foreman (Jason)	1	9.00	Roller, Cat CB13	1	9.00
	Teamster	1	8.00	Roller, Cat CB36B	1	0.00
				Steak Truck, Ford	1	9.00
				Street Sweeper (Municipal Sweeping)	1	9.00
				Tack Truck, Rosco	1	8.00
				Water Truck	1	9.00

Fort Wayne Contracting / Ajax Paving Industries, a joint ven

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 4E3	_50100510260	PW-7018		0000	2,079.610	Ton	West Grand Boulevard, westbound and eastbound, from west curb line of Linwood Ave. to the east ROW northbound Grand River Rd.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									

Item Remarks: Ticket No. 24 was recieved with Ticket No. 31, marked "Void", and brought to the attention of the Contractor's paver operator and the WSP field engineer. However, the quantity of Ticket No, 24 has not been subtracted from the total placed this day.

Bond Coat, Emulsified Asphalt SS-1H

1,925.00 Gal

Material Remarks: Material: Ajax Paving Industries, Inc.
Visually identified and accepted.

HMA, 4E3

2,079.61 Ton

Material Remarks: Materials: Ajax Paving Industries Plant #7
Vissually Identified and accepted.

Reviewed By: Carly Taylor Carly Taylor
Jul 31 2020 7:57 AM
(Signature)

(Date)



Cold Milling HMA Surface, Modified & Projected HMA Quantities

DATE: 20200713

OWNER: City of Detroit

JOB NUMBER: PW-7018

CONTRACTOR: Ajax Industrial

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

PROJECT ENGINEER: Jim Petronski

LOCATION: Detroit, MI

SHEETS: 1 of 2

Main Street	W. Grand Boulevard	Street Width (ft)	Street Length (ft)	Mainline HMA (syd)	Area	Mix 4E3 @ 2 inches	Mix 5E3 @ 1.5 inches	PROJECTED HMA (lbs)	PROJECTED 4E3 HMA (tons)	PROJECTED HMA (lbs)	PROJECTED 5E3 HMA (tons)	Date of Completion
No. 1	Start End	West Bound Linwood to 84.0 ft. west	56.5	84	527.33	220	165	116013.3	58.0	87,010.0	43.51	
No. 2	Start End	West Bound 84.0 ft. to 108 ft. west	45.75	24	122.00	220	165	26840.0	13.4	20,130.0	10.07	
No. 3	Start End	West Bound 108.0 ft. to 202 ft. west	32.5	94	339.44	220	165	74677.8	37.3	56,008.3	28.00	
No. 4	Start End	West Bound 202.0 ft. to 2,588 ft.	30	2,351	7,836.67	220	165	1724066.7	862.0	1,293,050.0	646.53	
No. 5	Start End	West Bound 2,588 ft. to 2,722 ft.	34	134	506.22	220	165	111368.9	55.7	83,526.7	41.76	
No.	Start End	West Bound 2,722 ft. to Grand River	43.25	103	494.97	220	165	108893.9	54.4	81,670.4	40.84	
No.	Start End	East Bound Grand River to 2,587 ft.	30	2587	8,623.33	220	165	1897133.3	948.6	1,422,850.0	711.43	
No.	Start End	East Bound 2,587 ft. to 2,662 ft.	43.25	75	360.42	220	165	79291.7	39.6	59,468.8	29.73	
No.	Start End	East Bound 2,662 ft. to Linwood	56.5	84	527.33	220	165	116013.3	58.0	87,010.0	43.51	
No.	Start End				0.00	0		0.0	0.0	0.0	0.00	
No.	Start End				0.00	0		0.0	0.0	0.0	0.00	
No.	Start End				0.00	0		0.0	0.0	0.0	0.00	
No.	Start End				0.00	0		0.0	0.0	0.0	0.00	
Today Total Quantities				19,337.72				4,254,298.9	2,127.1	3,190,724.2	1,595.36	

FIELD INSPECTOR: Lenoris Elliott

REVIEWED BY: Kobi C. Smith Sr

DATE:

DATE:

Cold Milling HMA Surface, Modified & Projected HMA Quantities

DATE: 20200714	OWNER: City of Detroit
JOB NUMBER: PW-7018	CONTRACTOR: Ajax Industrial
PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020	PROJECT ENGINEER: Jim Petronski
LOCATION: Detroit, MI	SHEETS: 2 OF 2

Main Street	W. Grand Blvd.	Street Width (ft)	Street Length (ft)	Mainline HMA (syd)	Area	Mix 4E3 @ 2 inches	Mix 5E3 @ 1.5 inches	PROJECTED HMA (lbs)	PROJECTED 4E3 HMA (tons)	PROJECTED HMA (lbs)	PROJECTED 5E3 HMA (tons)	Date of Completion
No. 1	Start Dexter End Pass Through	48.5	53	285.61		220	165	62834.4	31.4	47,125.8	23.56	
No. 2	Start Lawton End East Cross Over	60	50	333.33		220	165	73333.3	36.7	55,000.0	27.50	
No. 3	Start Lawton End West Cross Over	34.5	51.5	197.42		220	165	43431.7	21.7	32,573.8	16.29	
No. 4	Start Wildemere End Cross Over	58	51	328.67		220	165	72306.7	36.2	54,230.0	27.12	
No. 5	Start End			0.00		0		0.0	0.0	0.0	0.00	
No.	Start End			0.00		0		0.0	0.0	0.0	0.00	
No.	Start End			0.00		0		0.0	0.0	0.0	0.00	
No.	Start End			0.00		0		0.0	0.0	0.0	0.00	
No.	Start End			0.00		0		0.0	0.0	0.0	0.00	
No.	Start End			0.00		0		0.0	0.0	0.0	0.00	
No.	Start End			0.00		0		0.0	0.0	0.0	0.00	
No.	Start End			0.00		0		0.0	0.0	0.0	0.00	
No.	Start End			0.00		0		0.0	0.0	0.0	0.00	
No.	Start End			0.00		0		0.0	0.0	0.0	0.00	
Today Total Quantities				1,145.03				251,906.1	126.0	188,929.6	94.46	

FIELD INSPECTOR: Lenoris Elliott
REVIEWED BY: Kobi C. Smith

DATE: _____
DATE: _____