



City of Detroit

Inspector's Daily Report

7/16/2020 3:21 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/16/2020	Day of Week Thursday	Seq. No. 1	Import Date 7/17/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Sidique - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 83 ° F		Weather Heavy Rain			
Comments Ajax Paving and Westside Concrete were rained out today. Ajax plans to perform 4E3 HMA placements tomorrow at Monroe st and complete the approaches and median crossovers. Westside Concrete doesn't have any activity scheduled for tomorrow.					

Reviewed By: Carly Taylor Carly Taylor
Jul 31 2020 7:58 AM
(Signature)

(Date)