



City of Detroit

Inspector's Daily Report

8/6/2020 11:14 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/20/2020	Day of Week Monday	Seq. No. 1	Import Date 8/4/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments 2
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 8/6/2020 11:12 AM	Revision No. 1
Temperatures Low: 70 ° F High: 89 ° F		Weather Sunny			

Comments

Contractor cleaned surface with vac truck, sprayed bond coat, and applied HMA 5E3 material as specified on Sherwood between 7 Mile and Nevada, and street approaches at Hildale and Robinwood. Material was rolled and compacted.

Arrow board, construction signs, barricades, and flag personnel were in place for traffic control.

Testing was provided by Somat.

Temporary pavement marking were placed.

Site visit by Jim Petronski.

Jobsite safe and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flaggers	5	8.00	Paver	1	8.00
	Foreman	1	8.00	Roller	2	8.00
	Labors	6	8.00	Spray Truck	1	8.00
	Operators	6	8.00	Stake truck	1	8.00
				Tractor w/Broom	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj	5017031	0975	PW-7018	0000	18.180	Ton	Approaches at Robinwood St. and Hildale		
Contractor: Ajax Paving Industries, Inc.									
Bond Coat, Emulsified Asphalt SS-1H							0.00 Gal		
Material Remarks: Included with 5E3 posting.									
HMA, 4E3							18.18 Ton		
Material Remarks: Ajax Plant #7									



City of Detroit

Inspector's Daily Report

8/6/2020 11:14 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 5E3	_5010057	0270	PW-7018	0000	1,043.970	Ton	Sherwood bet 7 Mile Road and Nevada.		
Contractor: Ajax Paving Industries, Inc.									
Item Remarks: Final Field Measure									
Bond Coat, Emulsified Asphalt SS-1H					625.00	Gal			
Material Remarks: Final Field Visual									
HMA, 5E3					1,043.97	Ton			
Material Remarks: Final Field Visual									
PavtMrkg,WtRef,Type R, Tape,4 in,Ye,Temp	_812024	0780	PW-7018	0000	300.000	Ft	Sherwood between 7 Mile and Nevada		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: Final Field Measure									
Pavt Mrkg, Type R, Tape, Yellow					300.00	Ft			

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:08 AM
(Signature)

(Date)