



City of Detroit

Inspector's Daily Report

7/24/2020 11:26 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/20/2020	Day of Week Monday	Seq. No. 1	Import Date 7/29/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 86 ° F		Weather Sunny			

Comments

West Grand Boulevard from Linwood Avenue to Grand River Road.
7:30 AM - 5:00 PM

West Side Concrete (WSC), Superintendent Lety Deleon.

WSC set up arrowboard, channelizers and drums along eastbound West Grand Blvd., from Grand River Rd. to Linwood Ave.

Along said Boulevard WSC removed concrete sidewalk flags as marked by WSP, set forms, placed aggregate base, compacted aggregate new base and existing sand base, installed felt paper for expansion joints at the begining and every applicable 48.00 ft. interval, cast new concrete flags, trowelled conctraction joints generally at 6.0 ft centers, broom finished, applied curing agent, stripped some of the forms and rough graded adjacent greenbelts.

TOTAL - 4552.75 sqft. sidewalk removed.

TOTAL - 2250.00 sqft. sidewalk cast, 6.00 ft, and 8.00 ft wide matching existing as applicable, 4 inch thick McCoig Mix # P1-DETM concete.

TOTAL - 126.00 sqft. driveway cast, 6.00 ft wide, 6 inch thick McCoig Mix # P1-DETM concete.

QA Somat - 6.2% / 84*f / 4" slump.

QC Driesenga - 6.1% air / 84*f / 4-1/2" slump.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today. Sink hole at Vinewood Street remains barricaded wirh barrels and caution tape.

Attachments:

- Detroit Recycled Concrete, 21AA aggregate base.
- McCoid concrete tickets 1, 2 and 3.
- Driesenga concrete field test report.

Covid-19 check: 96.9*f



City of Detroit

Inspector's Daily Report

7/24/2020 11:26 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	4	34.00	8 Backhoe, Case 580M	1	8.50
	Labor Foreman (Corando)	1	8.50	Backhoe, Case 580M	1	5.00
	Laborer	7	62.50	8 Concrete Saw, Magnum PS-6585	1	5.00
	Operator	2	17.00	8 Dump Truck, Sterling 5 Yrd	2	17.00
	Superintendent (Lety)	1	8.50	Dump Truck, White GMC, 3 Yrd	1	5.00
				Mini-Loader, Cat 262D, with Rammer 77E Breaker	1	8.50
				Steak Truck, Ford	2	17.00
				Tamper, MBW	1	8.50
					8	

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc, 4 inch, Modified	_8027011	0400	PW-7018	0000	2,250.000	Sft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: West Side Concrete Company									
Item Remarks: Eastbound side only.									
Concrete, Grade P1							27.50 Cyd		
Material Remarks: 2250.00 sqft. x 0.33 ft. / 27 cuft. per cuyd. = 27.5 cuysd.									
McCoid Mix # P1-MDOT.									
Visually identified and accepted.									
Curing Compound, White							90.00 Gal		
Material Remarks: 2250.00 Sft. / 1.00 gal per 25.00 Sft = 90.00 gal.									
Product: Chem Master Safe Cure 1000 MDOT									
Visually identified and accepted.									
Joint Filler, Fiber							9.33 Syd		
Material Remarks: Material: W.R. Meadows Sealtight.									
Visually identified and accepted.									
_ Sidewalk, Conc, 6 inch, Modified	_8027012	0410	PW-7018	0000	126.000	Sft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: West Side Concrete Company									
Item Remarks: Eastbound side only.									
Concrete, Grade P1							2.33 Cyd		
Material Remarks: 126.00 sqft. x 0.50 ft. / 27 cuft. per cuyd. = 2.33 cuysd.									
McCoig Mix # P1.									
Visually identified and accepted.									
Curing Compound, White							5.04 Gal		
Material Remarks: 126.00 sqft. / 1.00 gal. per sqft = 5.04 gal.									
Chemmaster Safe Cure 1000 MDOT									
Visually identified and accepted.									



City of Detroit

Inspector's Daily Report

7/24/2020 11:26 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Rem	_204005	0030	PW-7018	0000	505.860	Syd	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									

Item Remarks: Eastbound side only.

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:12 AM
(Signature)

(Date)