



City of Detroit

Inspector's Daily Report

8/4/2020 12:54 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/21/2020	Day of Week Tuesday	Seq. No. 1	Import Date 8/4/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 8/4/2020 12:53 PM	Revision No. 1
Temperatures Low: 70 ° F High: 87 ° F		Weather Sunny			

Comments

Contractor set up construction signs and arrowboards to remove existing HMA pavement by use of cold milling as per MDOT specifications on Carpenter between Dequindre and Conant. Contractor milled the full of the roadway. At the end of the the Contractor placed a wedge of a minimum 6 feet wide, the full length of all transverse and longitudinal joints at all intersections where milling was greater than 2 inches in depth, to provide a smooth transition onto and off the milled surface.

Site visit by Jim Pertronski
Kobi Smith

Jobsite safe and secure at the end of day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Tenmile Creek Excavating, LLC						

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Cold Milling HMA Surface, Modified Contractor: Ajax Paving Industries, Inc. Item Remarks: Final Field Measure	_50170110280	PW-7018		0000	17,951.760	Syd	Carpenter Street begin at the westside of Jos Campau to Conant street.		
Pavt for Butt Joints, Rem Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven Item Remarks: Final Field Measure	_501000£ 0240	PW-7018		0000	108.520	Syd	Carpenter Street begin at the westside of Jos Campau to Conant street.		

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:16 AM
(Signature)

(Date)

Cold Milling HMA Surface, Modified & Projected HMA Quantities

DATE: 7/20/2020

OWNER: City of Detroit

JOB NUMBER: PW-7018

CONTRACTOR: Ajax Paving Industries

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

PROJECT ENGINEER: Jim Petronski

LOCATION: Detroit, MI

SHEETS: 1

Main Street	Carpenter St	Street Width (ft)	Street Length (ft)	Mainline HMA (syd)	Area	Mix 4E3 @ 2 inches	Mix 5E3 @ 1.5 inches	PROJECTED HMA (lbs)	PROJECTED 4E3 HMA (tons)	PROJECTED HMA (lbs)	PROJECTED 5E3 HMA (tons)	Date of Completion
No. 1	Dequindre Conant	36	4492.89	17,971.56		220	165	3953743.2	1976.9	2,965,307.4	1,482.65	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
Today Total Quantities			4492.89	17,971.56				3,953,743.2	1,976.9	2,965,307.4	1,482.65	

FIELD INSPECTOR:

REVIEWED BY:

DATE:

DATE: