



City of Detroit

Inspector's Daily Report

7/29/2020 2:11 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/21/2020	Day of Week Tuesday	Seq. No. 1	Import Date 8/4/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 87 ° F		Weather Sunny			

Comments

Contractor set up construction signs and arrowboards to remove existing HMA pavement by use of cold milling as per MDOT specifications on Carpenter between Dequindre and Conant. Contractor milled the full of the roadway. At the end of the the Contractor placed a wedge of a minimum 6 feet wide, the full length of all transverse and longitudinal joints at all intersections where milling was greater than 2 inches in depth, to provide a smooth transition onto and off the milled surface.

Site visit by Jim Pertronski
Kobi Smith

Jobsite safe and secure at the end of day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Tenmile Creek Excavating, LLC						

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Cold Milling HMA Surface, Modified	_50170110280	PW-7018		0000	8,785.000	Syd	Carpenter Street begin at the westside of Jos Campau to Conant street.		
Contractor: Ajax Paving Industries, Inc.					17951.76				
Item Remarks: Final Field Measure									
Pavt for Butt Joints, Rem	_501000£ 0240	PW-7018		0000	108.520	Syd	Carpenter Street begin at the westside of Jos Campau to Conant street.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: Final Field Measure									

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:17 AM
(Signature)

(Date)