



City of Detroit

Inspector's Daily Report

8/4/2020 12:01 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/21/2020	Day of Week Tuesday	Seq. No. 1	Import Date 7/29/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By CAT, Carly A Taylor		Revision Date 8/4/2020 11:51 AM	Revision No. 1
Temperatures Low: 66 ° F High: 81 ° F		Weather Mostly Cloudy			

Comments

West Grand Boulevard from Linwood Avenue to Grand River Road.

West Side Concrete (WSC), Superintendent Lety Deleon.

7:30 AM - 4:00 PM

WSC set up arrowboard, channelizers and drums along eastbound West Grand Blvd., from Grand River Rd. to Linwood Ave.

Along the Boulevard WSC removed concrete sidewalk flags as marked by WSP, set forms, placed aggregate base, compacted aggregate new base and existing sand base, installed felt paper for expansion joints at the beginning and every applicable 48.00 ft. interval, cast new concrete flags, cast integrated curbs where encountered, trowelled contraction joints generally at 6.0 ft centers, broom finished, applied curing agent, stripped some of the forms and rough graded adjacent greenbelts.

TOTAL - 1795.00 sqft. sidewalk removed.

TOTAL - 1375.75 sqft. sidewalk cast, 5.00 ft, 6.00 ft, 8.00 ft, 9.00 ft. and 10.50 ft. wide matching existing as applicable, 4 inch thick McCoig Mix # P1-DETM concete.

TOTAL - 273.00 sqft. driveway cast, 6.00 ft wide, 6 inch thick McCoig Mix # P1-DETM concete.

QA Somat - 7.0% / 82*f / 4.5" slump.

QC Driesenga - 6.6% air / 83*f / 4-3/4" slump.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today. Sink hole at Vinewood Street remains barricaded with barrels and caution tape.

Attachments:

- McCoid concrete tickets 1, 2 and 3.

- Driesenga concrete field test report.

Covid-19 check: 96.8*f



Inspector's Daily Report

8/4/2020 12:01 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	1	8.00	Backhoe, Case 580M	1	6.50
	Finisher	3	6.50	Dump Truck, Sterling 5 Yrd	2	6.50
	Labor Foreman (Corando)	1	6.50	Dump Truck, White GMC, 3 Yrd	1	6.50
	Laborer	3	8.00	Mini-Loader, Cat 262D, with Rammer 77E	1	6.50
	Laborer	5	6.50	Breaker		
	Operator	2	6.50	Steak Truck, Ford	2	8.00
	Superintndent (Lety)	1	2.00	Tamper, MBW	1	6.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc, 4 inch, Modified	_8027011	0400	PW-7018	0000	1,375.750	Sft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: West Side Concrete Company									
Item Remarks: Eastbound side only.									
Concrete, Grade P1							16.81 Cyd		
Material Remarks: 1375.75 sqft. x 0.33 ft. / 27 cuft. per cuyd. = 16.81 cuys.									
McCoig Mix # P1-MDOT.									
Visually identified and accepted.									
Curing Compound, White							55.03 Gal		
Material Remarks: 1375.75 Sft. / 1.00 Gal. per 25.00 Sft = 55.03 Gal.									
Product: Chem Master Safe Cure 1000 MDOT									
Visually identified and accepted.									
Joint Filler, Fiber							20.78 Syd		
Material Remarks: WR Meadows									
_ Sidewalk, Conc, 6 inch, Modified	_8027012	0410	PW-7018	0000	273.000	Sft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: West Side Concrete Company									
Item Remarks: Eastbound side only.									
Concrete, Grade P1							5.06 Cyd		
Material Remarks: 273.00 sqft. x 0.50 ft. / 27 cuft. per cuyd. = 5.06 cuys.									
McCoid Mix # P1-MDOT.									
Visually identified and accepted.									
Curing Compound, White							10.92 Gal		
Material Remarks: 273.00 Sft. / 1.00 Gal. per 25.00 Sft = 10.92 Gal.									
Product: Chem Master Safe Cure 1000 MDOT									
Visually identified and accepted.									



City of Detroit

Inspector's Daily Report

8/4/2020 12:01 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_Integral Curb and Sidewalk, 2 feet, Modified	_8037001	0430	PW-7018	0000	47.000	Ft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							2.91	Cyd	
Material Remarks: McCoig Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White							5.97	Gal	
Material Remarks: Product: Chem Master Safe Cure 1000 MDOT									
_Integral Curb and Sidewalk, 2 feet, Rem, Modified	_2047001	0050	PW-7018	0000	75.000	Ft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: West Side Concrete Company									
Item Remarks: Eastbound side only									
Sidewalk, Rem	_2040051	0030	PW-7018	0000	199.440	Syd	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: West Side Concrete Company									
Item Remarks: Eastbound side only.									

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:17 AM
(Signature)

(Date)



SIDEWALK REMOVAL LOCATIONS

DATE: 20200722					OWNER: City of Detroit		
JOB NUMBER: PW-7018					CONTRACTOR: Ajax Paving Industries		
PROJECT NAME: PW-7018 City of Detroit Resurfacing 202					PROJECT ENGINEER: Jim Petronski		
LOCATION: Detroit, MI					SHEETS: 1 of 2		
Sidewalk					Total Quantities		
ADDRESS	Length (ft)	Width (ft)	SFT	Comments	Removed 20200720	4552.75	SFT
	84.00	6.00	504.00	Remv-0720, Conc-0720		505.86	SYD
	6.00	6.00	36.00	Remv-0720, Conc-0720	Concrete 4 inch 20200720	2250.00	SFT
	12.00	6.00	72.00	Remv-0720, Conc-0720		27.50	CYD
	33.00	6.00	198.00	Remv-0720, Conc-0720		90.00	GAL
	269.00	6.00	1614.00	Remv-0720, Conc-0720 (1368 sqft)	Concrete 6 inch 20200720	126.00	SFT
Driveway (6 inch)	21.00	8.00	168.00	Remv-0720, Conc-0721		2.33	CYD
	7.50	6.50	48.75	Remv-0720, Conc-0721		5.04	GAL
	6.00	6.00	36.00	Remv-0720, Conc-0720	Concrete 4 inch 20200721	1375.75	SFT
Driveway (6 inch)	21.00	6.00	126.00	Remv-0720, Conc-0720		16.81	CYD
	6.00	6.00	36.00	Remv-0720, Conc-0720		55.03	GAL
Driveway (6 inch)	21.00	5.00	105.00	Remv-0720, Conc-0721	Concrete 6 inch 20200721	273.00	SFT
Old landscape box-out	14.00	9.00	126.00	Remv-0720, Conc-0721		5.06	CYD
Curb included	47.00	9.00	423.00	Remv-0720, Conc-0721		10.92	GAL
Curb lane	40.00	10.50	420.00	Remv-0720, Conc-0721	Concrete 4 inch 20200722	886.00	SFT
	14.00	8.00	112.00	Remv-0720, Conc-0721		10.83	CYD
	28.00	8.00	224.00	Remv-0720, Conc-0722		35.44	GAL
Curb included	28.00	3.00	84.00	Remv-0720, Conc-0722	Fiber 20200720	9.33	SYD
	8.00	8.00	64.00	Remv-0720, Conc-0722	Fiber 20200721	20.78	SYD
	52.00	3.00	156.00	Remv-0720, Conc-0722			

FIELD INSPECTOR: D. Welborne
 REVIEWED BY: _____

DATE: 20200722
 DATE: _____



DATE: 20200722

DATE: