



City of Detroit

Inspector's Daily Report

8/4/2020 3:12 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/22/2020	Day of Week Wednesday	Seq. No. 1	Import Date 8/4/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By CAT, Carly A Taylor		Revision Date 8/4/2020 3:11 PM	Revision No. 2
Temperatures Low: 70 ° F High: 92 ° F		Weather Sunny			

Comments

Ajax Paving Ind. used vac truck w/broom to clean surface to place 4E3 HMA material on Carpenter between Dequindre and Conant as per MDOT specifications. Rollers were used for compaction. Average yeild for the day was 218. QA testing was done by Ajax personnel and testing was done by Somat. Average material temperture was 300 degrees. Temporary 4" yellow tape was placed for pavement markings. Flaggers, arrow boards, and barricades were in place for traffic control.
Job site was safe and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flaggers	6	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Paver	1	8.00
	Labors	5	8.00	Roller	2	8.00
	Operators	6	8.00	Spray Truck	1	8.00
				Stake truck	1	8.00
				Tractor w/Broom	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
HMA, 4E3	_50100510260	PW-7018		0000	2,047.550	Ton	Carpenter between Dequindre and Conant		
Contractor: Ajax Paving Industries, Inc.									
Item Remarks: Field Final Measure									
Bond Coat, Emulsified Asphalt SS-1H						1,818.00	Gal		
Material Remarks: Field Final Inspected									
HMA, 4E3						2,047.55	Ton		
Material Remarks: Ajax Plant #7 Filed Final Inspected									



City of Detroit

Inspector's Daily Report

8/4/2020 3:12 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
PavtMrkg,WtRef,Type R, Tape,4 in,Ye,Temp	_812024	0780	PW-7018	0000	432.000	Ft	Carpenter between Dequindre and Conant		

Contractor: P.K. Contracting, Inc.

Item Remarks: Field Final Measure

Pavt Mrkg, Type R, Tape, Yellow

432.00 Ft

Material Remarks: Final Field Inspected

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:22 AM
(Signature)

(Date)

Cold Milling HMA Surface, Modified & Projected HMA Quantities

DATE: 7/20/2020 JOB NUMBER: PW-7018 PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020 LOCATION: Detroit, MI	OWNER: City of Detroit CONTRACTOR: Ajax Paving Industries PROJECT ENGINEER: Jim Petronski SHEETS: 1
---	--

Main Street	Carpenter St	Street Width (ft)	Street Length (ft)	Mainline HMA (syd)	Area	Mix 4E3 @ 2 inches	Mix 5E3 @ 1.5 inches	PROJECTED HMA (lbs)	PROJECTED 4E3 HMA (tons)	PROJECTED HMA (lbs)	PROJECTED 5E3 HMA (tons)	Date of Completion
No. 1	Dequindre Conant	36	4492.89	17,971.56		220	165	3953743.2	1976.9	2,965,307.4	1,482.65	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
No.	Start											
No.	End			0.00				0.0	0.0	0.0	0.00	
Today Total Quantities			4492.89	17,971.56				3,953,743.2	1,976.9	2,965,307.4	1,482.65	

FIELD INSPECTOR: _____
 REVIEWED BY: _____

DATE: _____
 DATE: _____