



City of Detroit

Inspector's Daily Report

8/4/2020 12:14 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 7/22/2020	Day of Week Wednesday	Seq. No. 1	Import Date 7/29/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Abdul Siddiqui - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By CAT, Carly A Taylor		Revision Date 8/4/2020 12:09 PM	Revision No. 1
Temperatures Low: 72 ° F High: 84 ° F		Weather Overcast & Breezy			



Inspector's Daily Report

8/4/2020 12:14 PM

FieldManager 5.3c

Comments

West Grand Boulevard from Linwood Avenue to Grand River Road.

West Side Concrete (WSC), Superintendent Lety Deleon.

7:30 AM - 4:00 PM

WSC set up arrowboard, channelizers and drums along eastbound West Grand Blvd., from Grand River Rd. to Linwood Ave.

Along the Boulevard WSC set forms, placed aggregate base, compacted aggregate base and existing aggregate base, installed felt paper for expansion joints at the beginning and every applicable 48.00 ft. interval, cast new concrete flags, cast integrated curbs where encountered, trowelled contraction joints generally at 6.0 ft centers, broom finished, applied curing agent, stripped some of the forms and fine graded adjacent greenbelts.

WSC adjusted the cover of an existing PLD manhole located near the southwest corner of West Grand Boulevard and Lawton Street.

A film clip was being made at the Lee Plaza Building located at the southeast corner of West Grand Boulevard and Lawton Street. This outside activity effected the order of concrete placement, but not in any dramatic way. The film makers did not damage the new work.

WSC returned to the site in the afternoon, placed topsoil and spread grass seed along the greenbelts adjacent to the newly cast concrete sidewalk.

TOTAL - No sidewalk removed this day.

TOTAL - 2681.00 sqft. sidewalk cast, 3.00 ft, 6.00 ft and 8.00 ft. wide matching existing as applicable, 4 inch thick McCoig Mix # P1-DETM concrete.

QA Somat - 5.6% / 82*f / 4.5" slump.

QC Driesenga - 6.2% air / 83*f / 4.5" slump.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today. Sink hole at Vinewood Street remains barricaded with barrels and caution tape.

Attachments:

- McCoid concrete tickets 1, 2 and 3;

- QC: Driesenga concrete field test report; and,

- Sidewalk Removal Location Sheet 1 and 2 for 20200720, 20200721 and 20200722.

Covid-19 check: 96.8*f

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company						



Inspector's Daily Report

8/4/2020 12:14 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Adj, Case 2, 4037050 Modifie d, Adj	0935	PW-7018		0000	1.000	Ea	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven									
Item Remarks: Work performed by West Side Concrete.									
Concrete, Grade P1							0.13	Cyd	
Material Remarks: McCoid Mix # P1-MDOT. Visually identified and accepted.									
_ Sidewalk, Conc, 4 inch, Modified	_8027011	0400	PW-7018	0000	2,681.000	Sft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: West Side Concrete Company									
Item Remarks: Eastbound side only.									
Concrete, Grade P1							32.77	Cyd	
Material Remarks: 2681.00 sqft. x 0.33 ft. / 27 cuft. per cuyd. = 32.77 cuys. McCoid Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White							107.24	Gal	
Material Remarks: 2681.00 Sft. / 1.00 Gal. per 25.00 Sft = 107.24 Gal. Product: Chem Master Safe Cure 1000 MDOT Visually identified and accepted.									
Joint Filler, Fiber							18.44	Syd	
Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.									
_ Integral Curb and Sidewalk, 2 feet, Modified	_8037001	0430	PW-7018	0000	28.000	Ft	West Grand Boulevard from Linwood Avenue to Grand River Road.		
Contractor: West Side Concrete Company									
Item Remarks: Eastbound side only									
Concrete, Grade P1							1.74	Cyd	
Material Remarks: McCoig Mix # P1-MDOT. Visually identified and accepted.									
Curing Compound, White							3.56	Gal	
Material Remarks: Chemmasters									

Reviewed By: Carly Taylor Carly Taylor
Aug 17 2020 9:23 AM
(Signature)

(Date)



SIDEWALK REMOVAL LOCATIONS

DATE: 20200722					OWNER: City of Detroit		
JOB NUMBER: PW-7018					CONTRACTOR: Ajax Paving Industries		
PROJECT NAME: PW-7018 City of Detroit Resurfacing 202					PROJECT ENGINEER: Jim Petronski		
LOCATION: Detroit, MI					SHEETS: 1 of 2		
Sidewalk					Total Quantities		
ADDRESS	Length (ft)	Width (ft)	SFT	Comments	Removed 20200720	4552.75	SFT
	84.00	6.00	504.00	Remv-0720, Conc-0720		505.86	SYD
	6.00	6.00	36.00	Remv-0720, Conc-0720	Concrete 4 inch 20200720	2250.00	SFT
	12.00	6.00	72.00	Remv-0720, Conc-0720		27.50	CYD
	33.00	6.00	198.00	Remv-0720, Conc-0720		90.00	GAL
	269.00	6.00	1614.00	Remv-0720, Conc-0720 (1368 sqft)	Concrete 6 inch 20200720	126.00	SFT
Driveway (6 inch)	21.00	8.00	168.00	Remv-0720, Conc-0721		2.33	CYD
	7.50	6.50	48.75	Remv-0720, Conc-0721		5.04	GAL
	6.00	6.00	36.00	Remv-0720, Conc-0720	Concrete 4 inch 20200721	1375.75	SFT
Driveway (6 inch)	21.00	6.00	126.00	Remv-0720, Conc-0720		16.81	CYD
	6.00	6.00	36.00	Remv-0720, Conc-0720		55.03	GAL
Driveway (6 inch)	21.00	5.00	105.00	Remv-0720, Conc-0721	Concrete 6 inch 20200721	273.00	SFT
Old landscape box-out	14.00	9.00	126.00	Remv-0720, Conc-0721		5.06	CYD
Curb included	47.00	9.00	423.00	Remv-0720, Conc-0721		10.92	GAL
Curb lane	40.00	10.50	420.00	Remv-0720, Conc-0721	Concrete 4 inch 20200722	886.00	SFT
	14.00	8.00	112.00	Remv-0720, Conc-0721		10.83	CYD
	28.00	8.00	224.00	Remv-0720, Conc-0722		35.44	GAL
Curb included	28.00	3.00	84.00	Remv-0720, Conc-0722	Fiber 20200720	9.33	SYD
	8.00	8.00	64.00	Remv-0720, Conc-0722	Fiber 20200721	20.78	SYD
	52.00	3.00	156.00	Remv-0720, Conc-0722			

FIELD INSPECTOR: D. Welborne
 REVIEWED BY: _____

DATE: 20200722
 DATE: _____



DATE: 20200722	OWNER: City of Detroit
JOB NUMBER: PW-7018	CONTRACTOR: Ajax Paving Industries
PROJECT NAME: PW-7018 City of Detroit Resurfacing 202	PROJECT ENGINEER: Jim Petronski
LOCATION: Detroit, MI	SHEETS: 2 of 2

[illegible]

FIELD INSPECTOR:	D. Welborne
REVIEWED BY:	

DATE: 20200722

DATE: